

Work Order	NA		Tuesday, March 3, 2026			
Project Name	Clean Basins-Clover Creek and New Albany					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	2	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 340.80	\$ -	\$ -			
Total Including Fringe	\$ 415.6056	\$ -	\$ -	\$ 415.61		
Equipment	Dump Truck	Dump Truck	Pumper			
Number of Equipment	1	0	0			
Equipment Hours	8	0	0			
Total	\$ 526.00	\$ -	\$ -	\$ 526.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 1,068.28		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 2, 2026			
Project Name	Franklin Area-Open Culverts					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	4	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 681.60	\$ 184.08	\$ -			
Total Including Fringe	\$ 831.2112	\$ 224.4856	\$ -	\$ 1,055.70		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 3,111.65		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 2, 2026			
Project Name	Community Park-Work Drainage					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	5	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 852.00	\$ 184.08	\$ -			
Total Including Fringe	\$ 1,039.0140	\$ 224.4856	\$ -	\$ 1,263.50		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 3,319.46		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Tuesday, March 3, 2026			
Project Name	John Pectol-Ditching					
Type	Maintenance- Ditch					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	4	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 681.60	\$ 184.08	\$ -			
Total Including Fringe	\$ 831.2112	\$ 224.4856	\$ -	\$ 1,055.70		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	4	1	0			
Equipment Hours	8	8	0			
Total	\$ 2,104.00	\$ 351.28	\$ -	\$ 2,455.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 3,637.65		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Wednesday, March 4, 2026			
Project Name	Community Park-Drainage					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 511.20	\$ 184.08	\$ -			
Total Including Fringe	\$ 623.4084	\$ 224.4856	\$ -	\$ 847.89		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,903.85		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Thursday, March 5, 2026			
Project Name	Community Park-Basin					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	2	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 340.80	\$ -	\$ -			
Total Including Fringe	\$ 415.6056	\$ -	\$ -	\$ 415.61		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	0	0			
Equipment Hours	8	0	0			
Total	\$ 1,578.00	\$ -	\$ -	\$ 1,578.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,120.28		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Thursday, March 5, 2026			
Project Name	New Albany Area-Clean Basins					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	2	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 340.80	\$ -	\$ -			
Total Including Fringe	\$ 415.6056	\$ -	\$ -	\$ 415.61		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	1	0	0			
Equipment Hours	8	0	0			
Total	\$ 526.00	\$ -	\$ -	\$ 526.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 1,068.28		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Thursday, March 5, 2026			
Project Name	Georgetown area-Open Culverts					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	6	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 1,022.40	\$ -	\$ -			
Total Including Fringe	\$ 1,246.8168	\$ -	\$ -	\$ 1,246.82		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	0	0			
Equipment Hours	8	0	0			
Total	\$ 1,578.00	\$ -	\$ -	\$ 1,578.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,951.49		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Thursday, March 5, 2026			
Project Name	Lafayette area-Open Culverts					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 511.20	\$ 184.08	\$ -			
Total Including Fringe	\$ 623.4084	\$ 224.4856	\$ -	\$ 847.89		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 9, 2026			
Project Name	Chambord-Basins					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 511.20	\$ -	\$ -			
Total Including Fringe	\$ 623.4084	\$ -	\$ -	\$ 623.41		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	2	0	0			
Equipment Hours	8	0	0			
Total	\$ 1,052.00	\$ -	\$ -	\$ 1,052.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 1,802.08		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 9, 2026			
Project Name	Community Park-Drainage					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 511.20	\$ 184.08	\$ -			
Total Including Fringe	\$ 623.4084	\$ 224.4856	\$ -	\$ 847.89		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,903.85		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Tuesday, March 10, 2026			
Project Name	Chambord-Basins					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	4	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 681.60	\$ -	\$ -			
Total Including Fringe	\$ 831.2112	\$ -	\$ -	\$ 831.21		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	2	0	0			
Equipment Hours	8	0	0			
Total	\$ 1,052.00	\$ -	\$ -	\$ 1,052.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,009.89		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Tuesday, March 10, 2026			
Project Name	Community Park-Drainage					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 511.20	\$ 184.08	\$ -			
Total Including Fringe	\$ 623.4084	\$ 224.4856	\$ -	\$ 847.89		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,903.85		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Tuesday, March 10, 2026			
Project Name	Southern Est-Flush Culvert					
Type	Maintenance -Structures					Pumper Truck
Manpower	TD/L		Operator		Light Operator	Working Total
Number of Employees	1		1		0	
Hours Worked	8		8		0	
Subtotal	\$ 170.40		\$ 184.08		\$ -	
Total Including Fringe	\$ 207.8028		\$ 224.4856		\$ -	\$ 432.29
Equipment	Dump Truck		Pumper		Pumper	
Number of Equipment	0		1		0	
Equipment Hours	0		8		0	
Total	\$ -		\$ 351.28		\$ -	\$ 351.28
Supervisor	Superintendent		Crew Leader		Crew Leader	
Hours Worked	1		1		0	
Subtotal	\$ 42.09		\$ 28.05		\$ 0	
Total	\$ 51.33		\$ 34.21		\$ -	\$ 85.54
Equipment	Pick Up		Pick Up		Pick Up	
Number of Equipment	1		1		0	
Equipment Hours	1		1		0	
Total	\$ 20.57		\$ 20.57		\$ -	\$ 41.14
Material						\$ 910.24
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative		None		Engineer	Engineer In Training
Hours Worked	1		0		0	0
Subtotal	\$ 22.43		\$ 0		\$ 0	\$ 0
Total with Fringe	\$ 27.35		\$ -		\$ -	\$ -
						\$ 27.35
Equipment	None		None		None	None
Number of Equipment	0		0		0	0
Equipment Hours	0		0		0	0
Total	\$ -		\$ -		\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Thursday, March 12, 2026			
Project Name	Chambord-Basins					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 511.20	\$ -	\$ -			
Total Including Fringe	\$ 623.4084	\$ -	\$ -	\$ 623.41		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	2	0	0			
Equipment Hours	8	0	0			
Total	\$ 1,052.00	\$ -	\$ -	\$ 1,052.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 1,802.08		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 16, 2026			
Project Name	Chambord-Basins					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	2	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 340.80	\$ -	\$ -			
Total Including Fringe	\$ 415.6056	\$ -	\$ -	\$ 415.61		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	1	0	0			
Equipment Hours	8	0	0			
Total	\$ 526.00	\$ -	\$ -	\$ 526.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 1,068.28		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Tuesday, March 17, 2026			
Project Name	Chapel Creek-Clean/Check Basins					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	2	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 340.80	\$ -	\$ -			
Total Including Fringe	\$ 415.6056	\$ -	\$ -	\$ 415.61		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	1	0	0			
Equipment Hours	8	0	0			
Total	\$ 526.00	\$ -	\$ -	\$ 526.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 1,068.28		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Wednesday, March 18, 2026			
Project Name	Bethel Breiberger-Open Culverts/Ditchline					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	2	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 340.80	\$ 184.08	\$ -			
Total Including Fringe	\$ 415.6056	\$ 224.4856	\$ -	\$ 640.09		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	2	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,052.00	\$ 351.28	\$ -	\$ 1,403.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,170.05		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Wednesday, March 18, 2026			
Project Name	Ditch-8720 Louis Smith					
Type	Maintenance- Ditch					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 511.20	\$ 184.08	\$ -			
Total Including Fringe	\$ 623.4084	\$ 224.4856	\$ -	\$ 847.89		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	2	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,052.00	\$ 351.28	\$ -	\$ 1,403.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,377.85		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Wednesday, March 18, 2026			
Project Name	Chapel Creek-Clean Basin					
Type	Maintenance -Structures					Pumper Truck
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	1	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 170.40	\$ 184.08	\$ -			
Total Including Fringe	\$ 207.8028	\$ 224.4856	\$ -	\$ 432.29		
Equipment	Dump Truck	Pumper	Pumper			
Number of Equipment	0	1	0			
Equipment Hours	0	8	0			
Total	\$ -	\$ 351.28	\$ -	\$ 351.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 910.24		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Thursday, March 19, 2026			
Project Name	Community Park-Drainage					
Type	Maintenance -Structures					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	2	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 340.80	\$ 184.08	\$ -			
Total Including Fringe	\$ 415.6056	\$ 224.4856	\$ -	\$ 640.09		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,696.05		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Thursday, March 19, 2026			
Project Name	John Pectol-Ditch					
Type	Maintenance- Ditch					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 511.20	\$ 184.08	\$ -			
Total Including Fringe	\$ 623.4084	\$ 224.4856	\$ -	\$ 847.89		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,903.85		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 23, 2026			
Project Name	Paoli Pike Culvert					
Type	Maintenance - Pipe					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	4	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 681.60	\$ 184.08	\$ -			
Total Including Fringe	\$ 831.2112	\$ 224.4856	\$ -	\$ 1,055.70		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 3,111.65		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 23, 2026			
Project Name	Chapel Hill-Ditching					
Type	Maintenance- Ditch					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	4	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 681.60	\$ 184.08	\$ -			
Total Including Fringe	\$ 831.2112	\$ 224.4856	\$ -	\$ 1,055.70		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	4	1	0			
Equipment Hours	8	8	0			
Total	\$ 2,104.00	\$ 351.28	\$ -	\$ 2,455.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 3,637.65		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Tuesday, March 24, 2026			
Project Name	Paoli Pike Culvert					
Type	Maintenance - Pipe					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	9	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 1,533.60	\$ 184.08	\$ -			
Total Including Fringe	\$ 1,870.2252	\$ 224.4856	\$ -	\$ 2,094.71		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	7	1	0			
Equipment Hours	8	8	0			
Total	\$ 3,682.00	\$ 351.28	\$ -	\$ 4,033.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 6,254.67		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Tuesday, March 24, 2026			
Project Name	Smith Creek-Flush Culverts					
Type	Maintenance -Structures				Pumper Truck	
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	1	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 170.40	\$ 184.08	\$ -			
Total Including Fringe	\$ 207.8028	\$ 224.4856	\$ -	\$ 432.29		
Equipment	Dump Truck	Pumper	Pumper			
Number of Equipment	0	1	0			
Equipment Hours	0	8	0			
Total	\$ -	\$ 351.28	\$ -	\$ 351.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 910.24		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Wednesday, March 25, 2026			
Project Name	Paoli Pike Culvert					
Type	Maintenance - Pipe					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	4	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 681.60	\$ -	\$ -			
Total Including Fringe	\$ 831.2112	\$ -	\$ -	\$ 831.21		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	2	0	0			
Equipment Hours	8	0	0			
Total	\$ 1,052.00	\$ -	\$ -	\$ 1,052.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,009.89		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Thursday, March 26, 2026			
Project Name	Chapel Creek-Check Basin and Wreck Forms					
Type	Maintenance- Ditch					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	0	0			
Hours Worked	8	0	0			
Subtotal	\$ 511.20	\$ -	\$ -			
Total Including Fringe	\$ 623.4084	\$ -	\$ -	\$ 623.41		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	2	0	0			
Equipment Hours	8	0	0			
Total	\$ 1,052.00	\$ -	\$ -	\$ 1,052.00		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 1,802.08		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 30, 2026			
Project Name	Smith -Flush Culverts					
Type	Maintenance -Structures				Pumper Truck	
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	1	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 170.40	\$ 184.08	\$ -			
Total Including Fringe	\$ 207.8028	\$ 224.4856	\$ -	\$ 432.29		
Equipment	Dump Truck	Pumper	Pumper			
Number of Equipment	0	1	0			
Equipment Hours	0	8	0			
Total	\$ -	\$ 351.28	\$ -	\$ 351.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 910.24		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 30, 2026			
Project Name	Banet-Ditching					
Type	Maintenance- Ditch					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 511.20	\$ 184.08	\$ -			
Total Including Fringe	\$ 623.4084	\$ 224.4856	\$ -	\$ 847.89		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 30, 2026			
Project Name	Install Culvert-South Park					
Type	New Culvert Installation					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	3	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 511.20	\$ 184.08	\$ -			
Total Including Fringe	\$ 623.4084	\$ 224.4856	\$ -	\$ 847.89		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,903.85		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Monday, March 30, 2026			
Project Name	Install Culvert-South Park					
Type	New Culvert Installation					
Manpower	TD/L	Operator	Light Operator	Working Total		
Number of Employees	2	1	0			
Hours Worked	8	8	0			
Subtotal	\$ 340.80	\$ 184.08	\$ -			
Total Including Fringe	\$ 415.6056	\$ 224.4856	\$ -	\$ 640.09		
Equipment	Dump Truck	Backhoe	Pumper			
Number of Equipment	3	1	0			
Equipment Hours	8	8	0			
Total	\$ 1,578.00	\$ 351.28	\$ -	\$ 1,929.28		
Supervisor	Superintendent	Crew Leader	Crew Leader			
Hours Worked	1	1	0			
Subtotal	42.09	28.05	0			
Total	\$ 51.33	\$ 34.21	\$ -	\$ 85.54		
Equipment	Pick Up	Pick Up	Pick Up			
Number of Equipment	1	1	0			
Equipment Hours	1	1	0			
Total	\$ 20.57	\$ 20.57	\$ -	\$ 41.14		
Total				\$ 2,696.05		
Material						
Invoice Number(s)						
Administrative	Administrative					
Administrative Staff	Administrative	None	Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1	0	0	0	0	
Subtotal	22.43	0	0	0	0	
Total with Fringe	\$ 27.35	\$ -	\$ -	\$ -	\$ -	\$ 27.35
Equipment	None	None	None	None	None	
Number of Equipment	0	0	0	0	0	
Equipment Hours	0	0	0	0	0	
Total	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total						\$ 27.35

Work Order	NA		Tuesday, March 31, 2026					
Project Name	10746 Banet Road-Ditch							
Type	Maintenance- Ditch							
Manpower	TD/L		Operator		Light Operator	Working Total		
Number of Employees	3		1		0			
Hours Worked	8		8		0			
Subtotal	\$ 511.20		\$ 184.08		\$ -			
Total Including Fringe	\$ 623.4084		\$ 224.4856		\$ -	\$ 847.89		
Equipment	Dump Truck		Backhoe		Pumper			
Number of Equipment	3		1		0			
Equipment Hours	8		8		0			
Total	\$ 1,578.00		\$ 351.28		\$ -	\$ 1,929.28		
Supervisor	Superintendent		Crew Leader		Crew Leader			
Hours Worked	1		1		0			
Subtotal	42.09		28.05		0			
Total	\$ 51.33		\$ 34.21		\$ -	\$ 85.54		
Equipment	Pick Up		Pick Up		Pick Up			
Number of Equipment	1		1		0			
Equipment Hours	1		1		0			
Total	\$ 20.57		\$ 20.57		\$ -	\$ 41.14		
Material								
Invoice Number(s)								
Administrative	Administrative							
Administrative Staff	Administrative		None		Engineer	Engineer In Training	Planning Tech	Working Total
Hours Worked	1		0		0	0	0	
Subtotal	22.43		0		0	0	0	
Total with Fringe	\$ 27.35		\$ -		\$ -	\$ -	\$ -	\$ 27.35
Equipment	None		None		None	None	None	
Number of Equipment	0		0		0	0	0	
Equipment Hours	0		0		0	0	0	
Total	\$ -		\$ -		\$ -	\$ -	\$ -	\$ -
Total								\$ 27.35