

**Grantee: Indiana - OCRA**

**Grant: B-08-DI-18-0001**

**April 1, 2016 thru June 30, 2016 Performance Report**

---



**Grant Number:**

B-08-DI-18-0001

**Obligation Date:****Award Date:****Grantee Name:**

Indiana - OCRA

**Contract End Date:****Review by HUD:**

Submitted - Await for Review

**Grant Award Amount:**

\$372,546,531.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$372,546,531.00

**Estimated PI/RL Funds:**

\$28,000,000.00

**Total Budget:**

\$400,546,531.00

**Disasters:****Declaration Number**

FEMA-1766-DR-IN

FEMA-1740-DR-IN

FEMA-1795-DR-IN

**Narratives****Disaster Damage:**

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR- 1766 and DR-1795). DR-1740, which affected northern Indiana, occurred after winter rains melted several feet of snow, causing severe flooding. 21 counties were declared as a result of the winter weather. Additionally, the northwestern-most counties declared as part of DR-1740 were again affected by severe storms. As of the end of 2008, the declared counties received \$7.6 million of Individual Assistance and \$5.1 million in Public Assistance as a result of DR-1740. DR-1766, the result of tornados and severe flooding in late May and early June, was clearly the most substantial 2008 disaster with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$275 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 318 eligible applicants from local and state government and an estimated 2,111 project worksheets. Currently \$22 million have been obligated to local governments, and PA total estimates exceed \$150 million. Lastly, when the powerful remnants of Hurricane Ike passed through Indiana in early September they caused severe flooding in the northern parts of the state and wind storms in the south. DR-1795 resulted in 38 county declarations. To date, 25,800 IA applications have been filed with FEMA and \$43 million of financial assistance provided to individuals.

The chart below depicts the best possible estimate of the financial impact of all the 2008 disasters to the state of Indiana. Based on these estimates, the state has been subject to over \$1.9 billion in damage to public infrastructure, housing and farmland.

Category	Estimated Financial Impact \$000
FEMA Relief	372,714
Private Insurance Claims for Natural Disasters	735,000
Dams, Levees, & Other Infrastructure	&

**Disaster Damage:**

nbs;	246,500	
Federal Highway Repairs		13,700
Agriculture		270,000
Other Unmet Needs (Based on HUD Estimates)	266,108	
TOTAL		1,904,022

**Recovery Needs:**

While the estimated FEMA assistance is substantial with over \$370 million in funding provided, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas:



**Economic and Workforce Development**

The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$500 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less than \$75 million will be covered by FEMA. Additionally, the city's largest employer reported damages in excess of \$200 million none of which qualified for assistance.

**Infrastructure**

Damage to Indiana's public infrastructure will likely exceed \$325 million and it is estimated that FEMAPA will cover \$217.4 million that was found to be eligible for their program, providing a federal share of \$123.3 million or less than half, of this expense. The remainder does not qualify, is covered by another

Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need.

FEMA-IA Assistance (\$000)	FEMA-IA Applicants Assistance (\$000)	SBA Loans (\$000)	FEMA-PA Assistance (\$000)	Total Financial
DR-1740	3,291	7,653	8,890	6,864

**Recovery Needs:**

DR-1766	17,850	55,768	73,456	170,866	300,090
DR-1795	26,039	34,088	28,622	39,734	102,444
<b>TOTALS</b>	<b>47,180</b>	<b>97,509</b>	<b>110,968</b>	<b>217,464</b>	<b>425,941</b>

About half of Indiana's PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state's top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees.

**Housing**

Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required. The most urgent need is to insure that homeowners who are displaced by flooding are not faced with outstanding mortgage debt from a substantially damaged property that precludes them from obtaining suitable

**Recovery Needs:**

Replacement housing. Over 700 homes totaling \$80MM have been identified for community buy-out programs. Projections from DR-1766 indicate that FEMA's payout under the HMGP will leave Indiana with a shortfall of at least \$12MM. Extrapolating these metrics to DR-1795, Indiana expects an underpayment from FEMA to total \$6MM. Moreover, 20% of the displaced homeowners also find themselves underwater on average 10% with their mortgage. To make these homeowners whole will cost an additional \$1.6MM. In total, Indiana anticipates nearly \$20MM in unmet housing need for homeowners who have lost their homes due to these recent disasters. Filling this gap with CDBG Disaster Recovery Funds would make homeowners whole and permit localities to move forward with their buy-out programs expeditiously.

The State of Indiana has set-aside in excess of \$39,021,933 to meet the requirement for the multi-family housing set-aside.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$369,248,954.37
<b>Total Budget</b>	\$5,767,730.50	\$369,248,954.37
<b>Total Obligated</b>	\$638,080.50	\$356,261,906.37
<b>Total Funds Drawdown</b>	\$1,897,137.53	\$344,531,720.68
<b>Program Funds Drawdown</b>	\$1,786,965.29	\$328,367,620.99
<b>Program Income Drawdown</b>	\$110,172.24	\$16,164,099.69
<b>Program Income Received</b>	\$110,172.24	\$16,164,099.69
<b>Total Funds Expended</b>	\$7,069,134.79	\$344,663,279.04
<b>Match Contributed</b>	\$0.00	\$2,317.50



## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		94.95%
Overall Benefit Percentage (Actual)		94.87%
Minimum Non-Federal Match	\$0.00	\$6,002,317.50
Limit on Public Services	\$55,881,979.65	\$307,953.48
Limit on Admin/Planning	\$37,254,653.10	\$26,705,347.52
Limit on State Admin	\$0.00	\$9,473,269.01

## Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$41,725,211.47	\$43,435,061.77

## Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$186,273,265.50	\$319,436,019.25

## Overall Progress Narrative:

updates have been made. OK to review and approve -- thx

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
CL - Clearance, CLEARANCE AND DEMOLITION	\$232,322.40	\$4,988,376.40	\$5,322,015.29
CL - Competitive Clearance, Clearance and Demolition	\$0.00	\$1,615,674.90	\$1,615,674.90
DL - Dams/Levees, Dam and Levee Improvements	\$316,627.72	\$19,540,827.69	\$16,719,013.25
DR2-09-Admin, State Admin	\$391,454.23	\$7,418,153.00	\$3,202,779.16
DR2ED CIFI, Economic Development	\$4,998.00	\$881,000.00	\$125,152.47
DR2ER Administration, Emergency Homeowner Repair	\$0.00	\$31,250.00	\$25,957.98
DR2ER Projects, Emergency Homeowner Repair Projects	\$0.00	\$435,861.92	\$435,826.64
DR2FA-09-001, Emergency Flood Assistance	\$0.00	\$650,000.00	\$307,953.48
DR2H Administration, Affordable Rental Housing	\$0.00	\$180,262.00	\$177,862.00
DR2H Projects, Affordable Rental Housing	\$2,900.00	\$50,647,346.80	\$43,852,660.69
DR2HB Administration, Flood Plain Buyout Administration	\$0.00	\$192,574.45	\$42,654.35
DR2HB Projects, Flood Plain Buyout	\$7,700.00	\$2,901,131.55	\$1,931,630.28
DR2OR Administration, Owner Occupied Rehabilitation	\$32,486.75	\$1,110,973.08	\$685,803.73



DR2OR Projects, Owner Occupied Rehabilitation	\$187,568.28	\$20,420,121.96	\$13,633,555.45
DR2SC Administration, Stellar Projects Administration	\$23,403.00	\$193,009.00	\$120,198.50
DR2SC Projects, Stellar Projects	\$68,579.74	\$9,742,205.78	\$3,559,400.72
DT- Downtown Revitalization, DOWNTOWN REVITALIATION	\$11,256.00	\$3,395,840.71	\$3,395,840.71
ED-Economic Development, Economic Development	\$36,280.00	\$18,809,669.95	\$17,520,056.26
EHDP-009-001, Emergency Housing Disaster Planning	\$0.00	\$1,500,000.00	\$1,500,000.00
ES - Emergency Services, EMERGENCY SERVICES	\$0.00	\$2,786,129.94	\$2,786,129.94
FF - Flexible Fund, FLEXIBLE FUND	\$471,389.17	\$29,604,673.00	\$25,910,235.87
SP - Wastewater/Drinking Water, SMALL PROJECT	\$0.00	\$34,004,460.67	\$34,004,460.67
ST - Stormwater, STORMWATER IMPROVEMENTS	\$0.00	\$64,106,255.16	\$57,185,593.16
WD - Waterway Debris, WATERWAY DEBRIS	\$0.00	\$2,095,377.56	\$2,095,377.56
WW - Wastewater and Drinking Water, WASTEWATER AND	\$0.00	\$92,211,787.93	\$92,211,787.93



## Activities

**Project # / Title:** CL - Clearance / CLEARANCE AND DEMOLITION

**Grantee Activity Number:** DR2-CL-09-261A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

05/15/2014

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

11/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pike County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$279,000.00

**Total Budget**

\$0.00

\$279,000.00

**Total Obligated**

\$0.00

\$279,000.00

**Total Funds Drawdown**

\$4,600.00

\$279,000.00

**Program Funds Drawdown**

\$4,600.00

\$279,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$2,210.00

\$275,890.00

Pike County

\$2,210.00

\$275,890.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of an abandoned gas station and car wash.

**Location Description:**

1812 E. Main Street, Petersburg, Indiana 47567-1522

**Activity Progress Narrative:**

Close-out Form 1 submitted to Indiana Office of Community and Rural Affairs.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2-CL-09-262A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

06/05/2014

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

12/31/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Boonville, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$250,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$250,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$250,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$250,000.00
Boonville, City of	\$0.00	\$250,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of three interconnected, adjacent and dilapidated buildings located on the south side of the City's historic downtown square.

**Location Description:**

130, 132 and 134 W. Locust Street, Boonville, Indiana 47601-1520

**Activity Progress Narrative:**

Demolition is complete. CDBG funds have been expended. Grant monitoring was conducted in February and Close-out Forms 2 & 3 were signed by OCRA March 17, 2016.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-CL-09-263A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

09/01/2014

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

02/29/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Union City

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$8,885.00	\$456,648.00
<b>Program Funds Drawdown</b>	\$8,885.00	\$456,648.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,885.00	\$456,648.00
City of Union City	\$8,885.00	\$456,648.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of the former Union City Body Company (middle parcel only).

**Location Description:**

1101 W. Pearl Street, Union City, IN 47390-1429

**Activity Progress Narrative:**

Project is complete and has been monitored by OCRA. There are no anticipated problems at this time.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-CL-09-264A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

08/13/2014

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

02/28/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gary, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$750,000.00
<b>Total Funds Drawdown</b>	\$78,006.50	\$745,631.49
<b>Program Funds Drawdown</b>	\$78,006.50	\$745,631.49
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$78,006.50	\$745,631.49
Gary, City of	\$78,006.50	\$745,631.49
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of the former Ambassador Hotel and Apartments Building. This site is located at 574 Monroe Street.

**Location Description:**

574 Monroe Street, Gary, IN 46402

**Activity Progress Narrative:**

This Brownfield Clearance project is complete and entering grant close-out. Monitoring expected in the next 30 days.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2-CL-09-264B</b>
<b>Activity Title:</b>	<b>Environmental Review</b>

**Activity Category:**

Administration

**Project Number:**

CL - Clearance

**Projected Start Date:**

08/13/2014

**Benefit Type:**

( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

02/28/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gary, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000.00
<b>Total Budget</b>	\$0.00	\$3,000.00
<b>Total Obligated</b>	\$0.00	\$3,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,000.00
Gary, City of	\$0.00	\$3,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of the former Ambassador Hotel and Apartments Building. This site is located at 574 Monroe Street.

**Location Description:**

574 Monroe Street, Gary, IN 46402

**Activity Progress Narrative:**

Environmental release is complete.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-CL-09-265A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

08/13/2014

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

02/28/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gary, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$225,500.00
<b>Total Budget</b>	\$0.00	\$225,500.00
<b>Total Obligated</b>	\$0.00	\$225,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$109,460.00
<b>Program Funds Drawdown</b>	\$0.00	\$109,460.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$109,460.00
Gary, City of	\$0.00	\$109,460.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of the abandoned commercial structures collectively referred to as "The 600 Block of Broadway." They are located at 640-42, 648-50, 660-66 and 684-86 Broadway. This site is located along the main commercial and transit arterial.

**Location Description:**

640-42 Broadway, 648-50 Broadway, 660-66 Broadway, and 684-86 Broadway, Gary, Indiana 46402

**Activity Progress Narrative:**

This Brownfield Clearance project is complete. Monitoring was held and a No-Findings letter received. Closeout forms 2 and 3 were submitted to OCRA.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2-CL-09-265B</b>
<b>Activity Title:</b>	<b>Environmental Review</b>

**Activity Category:**

Administration

**Project Number:**

CL - Clearance

**Projected Start Date:**

08/13/2014

**Benefit Type:**

( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

02/28/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gary, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000.00
<b>Total Budget</b>	\$0.00	\$3,000.00
<b>Total Obligated</b>	\$0.00	\$3,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Gary, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of the abandoned commercial structures collectively referred to as "The 600 Block of Broadway." They are located at 640-42, 648-50, 660-66 and 684-86 Broadway. This site is located along the main commercial and transit arterial.

**Location Description:**

640-42 Broadway, 648-50 Broadway, 660-66 Broadway, 684-86 Broadway, Gary, Indiana 46402

**Activity Progress Narrative:**

The Environmental release is complete.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2-CL-09-266A</b>
<b>Activity Title:</b>	<b>Clearance and Demolition</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
CL - Clearance

**Project Title:**  
CLEARANCE AND DEMOLITION

**Projected Start Date:**  
09/16/2014

**Projected End Date:**  
03/31/2017

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Slums and Blight

**Responsible Organization:**  
Chandler, Town of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$350,000.00
<b>Total Budget</b>	\$0.00	\$350,000.00
<b>Total Obligated</b>	\$0.00	\$350,000.00
<b>Total Funds Drawdown</b>	\$121,671.40	\$267,859.40
<b>Program Funds Drawdown</b>	\$121,671.40	\$267,859.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$121,671.40	\$267,859.40
Chandler, Town of	\$121,671.40	\$267,859.40
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of the former Fisher Lumber Company site. The project area currently houses five buildings including the main retail building, a garage/storage building, a saw mill, a pole barn, a small house and five open-sided lumber storage sheds which are located throughout the site.

**Location Description:**

333 W. Lincoln Avenue, Chandler, Indiana 47610-9710

**Activity Progress Narrative:**

Project is complete. Close-out Form 1 was submitted to OCRA June 22, 2016. Monitoring scheduled for late July.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/10



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-CL-09-267A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

09/23/2014

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbus

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$143,805.00
<b>Total Budget</b>	(\$6,950.00)	\$143,805.00
<b>Total Obligated</b>	\$0.00	\$143,805.00
<b>Total Funds Drawdown</b>	\$0.00	\$143,805.00
<b>Program Funds Drawdown</b>	\$0.00	\$143,805.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$143,805.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of the five story building located on the northwest portion of the Golden Casting Foundry site. In addition, debris, including large piles of concrete rubble, will also be removed from the property.

**Location Description:**

1616 10th Street, Columbus, IN 47201

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2-CL-09-269A</b>
<b>Activity Title:</b>	<b>Demolition &amp; Clearance</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
CL - Clearance

**Project Title:**  
CLEARANCE AND DEMOLITION

**Projected Start Date:**  
01/07/2015

**Projected End Date:**  
07/31/2017

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Slums and Blight

**Responsible Organization:**  
Lake Station, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$393,825.00
<b>Total Budget</b>	\$4,125.00	\$393,825.00
<b>Total Obligated</b>	\$4,125.00	\$393,825.00
<b>Total Funds Drawdown</b>	\$19,159.50	\$393,825.00
<b>Program Funds Drawdown</b>	\$19,159.50	\$393,825.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$19,159.50	\$393,825.00
Lake Station, City of	\$19,159.50	\$393,825.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of the former City Complex Brownfield Project. This building is located at 3619-29 Central Avenue near the intersection of State Road 51 in Lake Station.

**Location Description:**

3619-29 Central Avenue, Lake Station, IN 46405

**Activity Progress Narrative:**

This+Brownfield+Clearance+project+is+complete+and+is+in+close-out.+OCRA+monitored+the+project+on+June+22,+2016.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-CL-09-269B

**Activity Title:** Activity Delivery

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

01/07/2015

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

07/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lake Station, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	(\$12,125.00)	\$0.00
<b>Total Obligated</b>	(\$12,125.00)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Lake Station, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of the former City Complex Brownfield Project. The building is located at 3619-29 Central Avenue near the intersection of State Road 51 in Lake Station.

**Location Description:**

3619-29 Central Avenue, Lake Station, IN 46405

**Activity Progress Narrative:**

Activity is on-going.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DL - Dams/Levees / Dam and Levee Improvements

**Grantee Activity Number:** DR2-DL-09-257A

**Activity Title:** Levee Restoration

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

DL - Dams/Levees

**Projected Start Date:**

02/28/2014

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Dam and Levee Improvements

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cannelton

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2016

N/A

### To Date

\$405,000.00

**Total Budget**

\$2,000.00

\$405,000.00

**Total Obligated**

\$0.00

\$403,000.00

**Total Funds Drawdown**

\$8,000.00

\$329,096.30

**Program Funds Drawdown**

\$8,000.00

\$329,096.30

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$8,000.00

\$329,096.30

Cannelton

\$8,000.00

\$329,096.30



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Grant funds will be used for the replacement of five (5) relief wells adjacent to the earthen levee portion of the flood protection system.

**Location Description:**

Project is located to the North West of Herzeele Street and adjacent to 534 Dodge Street, along the earthen levee, Cannelton, IN 47520-1014

**Activity Progress Narrative:**

Construction activities completed. Final drawdown submitted and is being processed. Closeout process anticipated to begin late July.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** DR2-DL-09-257B

**Activity Title:** Activity Delivery

**Activity Category:**

Administration

**Project Number:**

DL - Dams/Levees

**Projected Start Date:**

05/01/2014

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Dam and Levee Improvements

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cannelton

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$13,000.00

**Total Budget**

\$0.00

\$13,000.00

**Total Obligated**

\$0.00

\$13,000.00

**Total Funds Drawdown**

\$0.00

\$10,500.00

**Program Funds Drawdown**

\$0.00

\$10,500.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$10,500.00

Cannelton

\$0.00

\$10,500.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Grant Administration

**Location Description:**

City of Cannelton, Indiana

**Activity Progress Narrative:**

Activity is on-going.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-DL-09-259A

**Activity Title:** Dam Rehabilitation

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

DL - Dams/Levees

**Projected Start Date:**

03/13/2014

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Dam and Levee Improvements

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Oakland City

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,016,000.00
<b>Total Budget</b>	\$224,500.00	\$2,016,000.00
<b>Total Obligated</b>	\$224,500.00	\$2,016,000.00
<b>Total Funds Drawdown</b>	\$308,627.72	\$2,006,187.26
<b>Program Funds Drawdown</b>	\$308,627.72	\$2,006,187.26
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$308,627.72	\$2,006,187.26
Oakland City	\$308,627.72	\$2,006,187.26
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the rehabilitation of Old Lake Dam and New Lake Dam.

**Location Description:**

Old Lake Dam: 12596 E 100 S, Oakland City, Indiana 47660-8135

New Lake Dam: 1350 S 1350 E, Oakland City, Indiana 47660-7840

**Activity Progress Narrative:**

Project is complete. Grant Close-out documents submitted to Grant Services on June 13, 2016. Monitored mid-July.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2-DL-09-259B

**Activity Title:** Activity Delivery

**Activity Category:**

Administration

**Project Number:**

DL - Dams/Levees

**Projected Start Date:**

03/13/2014

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Dam and Levee Improvements

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Oakland City

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$58,500.00
<b>Total Budget</b>	\$0.00	\$58,500.00
<b>Total Obligated</b>	\$0.00	\$58,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$58,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$58,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$58,500.00
Oakland City	\$0.00	\$58,500.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the rehabilitation of Old Lake Dam and New Lake Dam.

**Location Description:**

Old Lake Dam: 12596 E 100 S, Oakland City, Indiana 47660-8135  
New Lake Dam: 2205 S 1350 E, Oakland City, Indiana 47660-7840

**Activity Progress Narrative:**

Activity is on-going.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2-DL-09-268A</b>
<b>Activity Title:</b>	<b>Levee Improvements</b>

**Activity Category:**  
Dike/dam/stream-river bank repairs

**Project Number:**  
DL - Dams/Levees

**Projected Start Date:**  
01/05/2015

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Dam and Levee Improvements

**Projected End Date:**  
12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Delphi, City of

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,633,598.00
<b>Total Budget</b>	\$0.00	\$1,633,598.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Delphi, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for improvements to the State Road 18/U.S. - 421 levee project. The upgrades will include the replacement of faltering backflow prevention devices in the Wabash and Erie Canal channel at the existing crossing under SR 18/U.S. 421, the installation of two backflow prevention devices, the replacement of existing flap gates and sluice gates, and the construction of a storm water pumping station. The pump station will include wet and dry wells, intake and discharge piping, electrical and control systems, pumps, and fittings. Approximately half of the discharge piping will be installed inside steel casing pipe.

**Location Description:**

1700 West U.S. Highway 421, 46923-8573

**Activity Progress Narrative:**

Project monitored for compliance. File close-out underway.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2-DL-09-270

**Activity Title:** Dam Rehabilitation

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

DL - Dams/Levees

**Projected Start Date:**

09/01/2015

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Dam and Levee Improvements

**Projected End Date:**

08/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Milan

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$1,067,000.00

**Total Budget**

\$0.00

\$1,067,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Town of Milan

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation of the Milan Lake Dam.

**Location Description:**

Town of Milan, Milan Lake Dam

**Activity Progress Narrative:**

Construction 35% complete. The first claim has been submitted to OCRA.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2-DL-09-270A

**Activity Title:** Activity Delivery

**Activity Category:**

Administration

**Project Number:**

DL - Dams/Levees

**Projected Start Date:**

09/01/2015

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Dam and Levee Improvements

**Projected End Date:**

08/30/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Milan

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$33,000.00

**Total Budget**

\$0.00

\$33,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

    Town of Milan

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration of grant activities.

**Location Description:**

Town of Milan

**Activity Progress Narrative:**

Activity is on-going.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR2-09-Admin / State Admin

**Grantee Activity Number:** DR2-09-Admin-A

**Activity Title:** State Admin

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2-09-Admin

**Project Title:**

State Admin

**Projected Start Date:**

02/01/2009

**Projected End Date:**

12/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

State of Indiana

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2016

N/A

### To Date

\$5,797,195.00

**Total Budget**

\$0.00

\$5,797,195.00

**Total Obligated**

\$0.00

\$5,797,195.00

**Total Funds Drawdown**

\$113,472.41

\$2,303,840.34

**Program Funds Drawdown**

\$113,472.41

\$2,303,840.34

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$113,472.41

\$2,303,840.34

State of Indiana

\$113,472.41

\$2,303,840.34



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

General State Admin

**Location Description:**

State of Indiana

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-09-Admin-B

**Activity Title:** IHCDA Admin

**Activity Category:**

Administration

**Project Number:**

DR2-09-Admin

**Projected Start Date:**

02/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

State Admin

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

**To Date**

N/A

\$1,370,957.00

**Total Budget**

\$0.00

\$1,370,957.00

**Total Obligated**

\$0.00

\$1,370,957.00

**Total Funds Drawdown**

\$277,981.82

\$898,938.82

**Program Funds Drawdown**

\$277,981.82

\$898,938.82

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$277,981.82

\$898,938.82

    State of Indiana

\$277,981.82

\$898,938.82

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

IHCDA Disaster 2 Admin

**Location Description:**

State of Indiana

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / Title: DR2ED CIFI / Economic Development

**Grantee Activity Number:** DR2ED-012-001 - Healthcare Services Mgmt LLC

**Activity Title:** Economic Development -Healthcare Services Mgmt LLC

### Activity Category:

Econ. development or recovery activity that creates/retains

### Project Number:

DR2ED CIFI

### Projected Start Date:

10/28/2015

### Benefit Type:

Area ( )

### National Objective:

Low/Mod

### Program Income Account:

CIFI Program Income Account

### Activity Status:

Under Way

### Project Title:

Economic Development

### Projected End Date:

12/31/2015

### Completed Activity Actual End Date:

### Responsible Organization:

Morris D Long/Healthcare Services Mgmt LLC

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

**To Date**

**Total Budget**

N/A

\$100,000.00

**Total Obligated**

\$50,000.00

\$100,000.00

**Total Funds Drawdown**

\$50,000.00

\$100,000.00

**Program Funds Drawdown**

\$46,017.18

\$90,169.65

**Program Income Drawdown**

\$0.00

\$44,152.47

**Program Income Received**

\$46,017.18

\$46,017.18

\$46,017.18

\$46,017.18



<b>Total Funds Expended</b>	\$46,017.18	\$90,169.65
Morris D Long/Healthcare Services Mgmt LLC	\$46,017.18	\$90,169.65
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funding will be used to purchase inventory and equipment for a non-emergency medical transportation services provider specifically for Geriatric psychiatric income qualified seniors. Federal law requires seniors needing psychiatric services be transported in a Homeland Security approved ambulance.

**Location Description:**

City of Anderson, Madison County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>DR2ED-012-001 - Majestic Stone</b>
<b>Activity Title:</b>	<b>Economic Development - Majestic Stone</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

DR2ED CIFI

**Projected Start Date:**

11/06/2014

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

05/06/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Bob Brown/RCB Holdings d/b/a Majestic Stone

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$81,000.00
<b>Total Budget</b>	\$0.00	\$81,000.00
<b>Total Obligated</b>	\$0.00	\$81,000.00
<b>Total Funds Drawdown</b>	\$4,998.00	\$81,000.00
<b>Program Funds Drawdown</b>	\$4,998.00	\$81,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,998.00	\$81,000.00
Bob Brown/RCB Holdings d/b/a Majestic Stone	\$4,998.00	\$81,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Economic Development

**Location Description:**

Indianapolis, Marion County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of buildings (non-residential)</b>	0	0/1
<b># of Businesses</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/3	0/3	0
# of Permanent Jobs Retained	0	0	0	0/8	0/8	0/16	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: DR2ER Administration / Emergency Homeowner Repair**

**Grantee Activity Number: DR2ER-011-001A-City of Alexandria**

**Activity Title: Administration-City of Alexandria**

**Activity Category:**

Administration

**Project Number:**

DR2ER Administration

**Projected Start Date:**

02/01/2011

**Benefit Type:**

( )

**National Objective:**

N/A

**Program Income Account:**

City of Alexandria

**Activity Status:**

Completed

**Project Title:**

Emergency Homeowner Repair Administration

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF ALEXANDRIA

**Overall**

**Apr 1 thru Jun 30, 2016**

**To Date**



<b>Total Projected Budget from All Sources</b>	N/A	\$8,000.00
<b>Total Budget</b>	\$0.00	\$8,000.00
<b>Total Obligated</b>	\$0.00	\$8,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$8,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$8,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,000.00
CITY OF ALEXANDRIA	\$0.00	\$8,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Admin for project

**Location Description:**

Admin for the City of Alexandria

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: DR2ER Projects / Emergency Homeowner Repair Projects**

**Grantee Activity Number: DR2ER-009-001B - Dubois-Pike-Warrick**



**Econ Op Com**  
**Activity Title: Rehabilitation - Dubois-Pike-Warrick Econ Op Com**

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 DR2ER Projects  
**Projected Start Date:**  
 11/30/2010  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Emergency Homeowner Repair Projects  
**Projected End Date:**  
 05/31/2012  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Dubois-Pike-Warrick Economic Opportunity

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$14,159.62
<b>Total Budget</b>	\$0.00	\$14,159.62
<b>Total Obligated</b>	\$0.00	\$14,159.62
<b>Total Funds Drawdown</b>	\$0.00	\$14,159.62
<b>Program Funds Drawdown</b>	\$0.00	\$14,159.62
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$14,159.62
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 Dubois-Pike-Warrick Counties, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2ER-011-002B-Northeast Indiana Housing Partnersh</b>
<b>Activity Title:</b>	<b>Rehabilitation-Northeast Indiana Housing Partnersh</b>

**Activitiy Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2ER Projects

**Projected Start Date:**

03/22/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Emergency Homeowner Repair Projects

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Northeast Indiana Housing Partnerships, Inc.

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$90,389.00
<b>Total Budget</b>	\$0.00	\$90,389.00
<b>Total Obligated</b>	\$0.00	\$90,389.00
<b>Total Funds Drawdown</b>	\$0.00	\$90,389.00
<b>Program Funds Drawdown</b>	\$0.00	\$90,389.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$90,389.00
Northeast Indiana Housing Partnerships, Inc.	\$0.00	\$90,389.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Kendallville, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	31/1



# of Singlefamily Units

0

31/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	19/1	12/0	31/1	100.00
# Owner Households	0	0	0	19/1	12/0	31/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2ER-011-003B - Northeast IN Hsg Ptnr  
**Activity Title:** Rehabilitation - Northeast IN Hsg Ptnr

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Completed

**Project Number:**  
 DR2ER Projects

**Project Title:**  
 Emergency Homeowner Repair Projects

**Projected Start Date:**  
 05/20/2013

**Projected End Date:**  
 12/31/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Northeast Indiana Housing Partnerships, Inc.

**Program Income Account:**  
 Northeast Indiana Housing Partnerships Inc

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$94,813.30
<b>Total Budget</b>	\$0.00	\$94,813.30
<b>Total Obligated</b>	\$0.00	\$94,813.30
<b>Total Funds Drawdown</b>	\$0.00	\$94,813.30
<b>Program Funds Drawdown</b>	\$0.00	\$94,813.30
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$94,813.30
Northeast Indiana Housing Partnerships, Inc.	\$0.00	\$94,813.30
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 Kendallville, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / Title: DR2H Projects / Affordable Rental Housing

**Grantee Activity Number:** DR2H-012-003B - LaCasa

**Activity Title:** New Construction - LaCasa

**Activity Category:**

Affordable Rental Housing

**Project Number:**

DR2H Projects

**Projected Start Date:**

08/23/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

LaCasa Inc

**Activity Status:**

Completed

**Project Title:**

Affordable Rental Housing

**Projected End Date:**

02/23/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

LaCasa Inc

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2016

N/A

### To Date

\$1,453,181.71

**Total Budget**

\$0.00

\$1,453,181.71

**Total Obligated**

\$0.00

\$1,453,181.71

**Total Funds Drawdown**

\$0.00

\$1,453,181.71

**Program Funds Drawdown**

\$0.00

\$1,448,181.71

**Program Income Drawdown**

\$0.00

\$5,000.00

**Program Income Received**

\$0.00

\$5,000.00

**Total Funds Expended**

\$0.00

\$1,453,181.71

    LaCasa Inc

\$0.00

\$1,453,181.71



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Affordable rental housing

**Location Description:**

Goshen, Elkhart County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	16/16
# of Multifamily Units	0	16/16

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	15/0	1/16	16/16	100.00
# Renter Households	0	0	0	15/0	1/16	16/16	100.00

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2H-012-004A - New Harborview LP  
**Activity Title:** Rehabilitation - (Olyinger) New Harborview LP

**Activity Category:**  
Affordable Rental Housing

**Project Number:**  
DR2H Projects

**Projected Start Date:**  
08/23/2012

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Program Income Account:**  
New Harborview LP

**Activity Status:**  
Completed

**Project Title:**  
Affordable Rental Housing

**Projected End Date:**  
12/01/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
New Harborview LP

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$847,476.00
Total Budget	\$0.00	\$847,476.00
Total Obligated	\$0.00	\$847,476.00
Total Funds Drawdown	\$2,900.00	\$845,376.00
Program Funds Drawdown	\$2,900.00	\$194,480.15
Program Income Drawdown	\$0.00	\$650,895.85
Program Income Received	\$0.00	\$650,895.85
Total Funds Expended	\$2,900.00	\$845,376.00
New Harborview LP	\$2,900.00	\$845,376.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
Acquisition and Rehabilitation of Affordable Housing

**Location Description:**  
Aurora, Dearborn County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	28/28
# of Multifamily Units	0	28/28



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	25/20	3/8	28/28	100.00
# Renter Households	0	0	0	25/20	3/8	28/28	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2H-012-004B - New Harborview LP  
**Activity Title:** Relocation - (Olyinger) New Harborview LP

**Activity Category:**  
 Relocation payments and assistance

**Activity Status:**  
 Completed

**Project Number:**  
 DR2H Projects

**Project Title:**  
 Affordable Rental Housing

**Projected Start Date:**  
 08/23/2012

**Projected End Date:**  
 12/01/2014

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 New Harborview LP

**Program Income Account:**  
 New Harborview LP

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$0.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Relocation payments and assistance

**Location Description:**  
 Aurora, Dearborn County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	22/20	3/8	25/28	100.00
# Renter Households	0	0	0	22/20	3/8	25/28	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>DR2H-012-006 - Fairfield Community Home/SCAN Inc</b>
<b>Activity Title:</b>	<b>New Construction - Fairfield Community Home/SCAN</b>

**Activity Category:**

Affordable Rental Housing

**Project Number:**

DR2H Projects

**Projected Start Date:**

03/04/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

SCAN Inc

**Activity Status:**

Completed

**Project Title:**

Affordable Rental Housing

**Projected End Date:**

09/04/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

SCAN Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$377,950.00
<b>Total Budget</b>	\$0.00	\$377,950.00
<b>Total Obligated</b>	\$0.00	\$377,950.00
<b>Total Funds Drawdown</b>	\$0.00	\$372,950.00
<b>Program Funds Drawdown</b>	\$0.00	\$372,950.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$372,950.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

New construction of affordable rental units

**Location Description:**

Fort Wayne, Allen County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Multifamily Units	0	8/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/8	0/0	8/8	100.00
# Renter Households	0	0	0	8/8	0/0	8/8	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2H-012-007A - Broadway Area CDC  
**Activity Title:** New Construction - Broadway Area CDC

**Activity Category:**  
Affordable Rental Housing

**Project Number:**  
DR2H Projects

**Projected Start Date:**  
08/23/2012

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Affordable Rental Housing

**Projected End Date:**  
10/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Broadway Area CDC

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$495,000.00
Program Funds Drawdown	\$0.00	\$495,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$495,000.00
Broadway Area CDC	\$0.00	\$495,000.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
New Construction of Affordable Rental Housing

**Location Description:**  
City of Gary, Lake County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2H-012-008B - DTA Michigan Street</b>
<b>Activity Title:</b>	<b>Rehabilitation - DTA Michigan Street</b>

**Activity Category:**  
Affordable Rental Housing

**Project Number:**  
DR2H Projects

**Projected Start Date:**  
08/23/2012

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Program Income Account:**  
DTA Michigan Street LLC

**Activity Status:**  
Completed

**Project Title:**  
Affordable Rental Housing

**Projected End Date:**  
02/23/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
DTA Michigan Street, LLC

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$355,710.00
<b>Total Budget</b>	\$0.00	\$355,710.00
<b>Total Obligated</b>	\$0.00	\$355,710.00
<b>Total Funds Drawdown</b>	\$0.00	\$343,829.07
<b>Program Funds Drawdown</b>	\$0.00	\$343,829.07
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$343,829.07
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Rehabilitation of affordable rental units

**Location Description:**  
Indianapolis, Marion County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2H-012-009B - HAND  
**Activity Title:** New Construction - HAND

**Activity Category:**  
Affordable Rental Housing

**Project Number:**  
DR2H Projects

**Projected Start Date:**  
11/16/2012

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Program Income Account:**  
HAND

**Activity Status:**  
Completed

**Project Title:**  
Affordable Rental Housing

**Projected End Date:**  
02/23/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Hamilton County Area Neighborhood Development

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$340,000.00
Total Budget	\$0.00	\$340,000.00
Total Obligated	\$0.00	\$340,000.00
Total Funds Drawdown	\$0.00	\$340,000.00
Program Funds Drawdown	\$0.00	\$326,254.64
Program Income Drawdown	\$0.00	\$13,745.36
Program Income Received	\$0.00	\$13,745.36
Total Funds Expended	\$0.00	\$340,000.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
New Construction of Affordable rental Housing

**Location Description:**  
Cicero, Hamilton County, IN

**Activity Progress Narrative:**

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	5/5
# of Multifamily Units	0	5/5

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/5	0/0	5/5	100.00
# Renter Households	0	0	0	5/5	0/0	5/5	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2H-012-014B - Broadway Plaza  
**Activity Title:** New Construction - Broadway Plaza

**Activity Category:**  
Affordable Rental Housing

**Project Number:**  
DR2H Projects

**Projected Start Date:**  
07/03/2013

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Program Income Account:**  
747 Broadway Plaza 1 LLC

**Activity Status:**  
Under Way

**Project Title:**  
Affordable Rental Housing

**Projected End Date:**  
05/15/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
747 Broadway Plaza 1 LLC

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$1,428,654.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,428,654.00
Program Income Received	\$0.00	\$1,428,654.00
Total Funds Expended	\$0.00	\$1,428,654.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
New construction of affordable rental units.

**Location Description:**  
Gary, Lake County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2H-09-116A - MV-Ashbury III  
**Activity Title:** New Construction - MV-Ashbury III

**Activity Category:**  
Affordable Rental Housing

**Project Number:**  
DR2H Projects

**Projected Start Date:**  
11/30/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Affordable Rental Housing

**Projected End Date:**  
11/30/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MV-Ashbury III, LLC

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$300,000.00
Program Funds Drawdown	\$0.00	\$300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$700,000.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
Construction of new housing

**Location Description:**  
Pendleton, Madison County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	3/4	4/4	100.00
# Renter Households	0	0	0	1/0	3/4	4/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** DR2H-09-133A - East Village of Avondale  
**Activity Title:** New Construction - East Village of Avondale

**Activity Category:**  
Affordable Rental Housing

**Project Number:**  
DR2H Projects

**Projected Start Date:**  
12/15/2010

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Affordable Rental Housing

**Projected End Date:**  
08/01/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**  
East Village at Avondale LP

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$3,371,553.00
Total Budget	\$0.00	\$3,371,553.00
Total Obligated	\$0.00	\$3,371,553.00
Total Funds Drawdown	\$0.00	\$3,371,553.00
Program Funds Drawdown	\$0.00	\$3,371,553.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,371,553.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
Construction of new housing

**Location Description:**  
Indianapolis, Marion County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	173/173
# of Multifamily Units	0	173/173



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	120/0	53/173	173/173	100.00
# Renter Households	0	0	0	120/0	53/173	173/173	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2HL-013-001 - Penn Place Apts

**Activity Title:** Rehabilitation - Penn Place Apts

**Activity Category:**

Affordable Rental Housing

**Project Number:**

DR2H Projects

**Projected Start Date:**

04/24/2014

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Penn Place Apts

**Activity Status:**

Under Way

**Project Title:**

Affordable Rental Housing

**Projected End Date:**

09/24/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Penn Place Apts

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

**To Date**

N/A

\$1,500,000.00

**Total Budget**

\$0.00

\$1,500,000.00

**Total Obligated**

\$0.00

\$1,500,000.00

**Total Funds Drawdown**

\$0.00

\$1,495,000.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$1,495,000.00

**Program Income Received**

\$0.00

\$1,495,000.00

**Total Funds Expended**

\$1,495,000.00

\$1,495,000.00

Penn Place Apts

\$1,495,000.00

\$1,495,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation of Affordable Rental Housing

**Location Description:**

Indianapolis, Marion County, IN

**Activity Progress Narrative:**

Project is completed and leased. Developer is in the process of submitting completion and close out reports. Monitoring to take place after and then the final claim.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2HL-014-002B - 16 Park LP  
**Activity Title:** New Construction - 16 Park LP

**Activity Category:**  
Affordable Rental Housing

**Project Number:**  
DR2H Projects

**Projected Start Date:**  
02/04/2015

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Program Income Account:**  
16 Park LP

**Activity Status:**  
Completed

**Project Title:**  
Affordable Rental Housing

**Projected End Date:**  
08/04/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**  
16 Park LP

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$0.00	\$3,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$3,000,000.00
Program Income Received	\$0.00	\$3,000,000.00
Total Funds Expended	\$3,000,000.00	\$3,000,000.00
16 Park LP	\$3,000,000.00	\$3,000,000.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
Affordable Rental Housing

**Location Description:**  
City of Indianapolis, Marion County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	30/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	30/30
# of Multifamily Units	0	30/30

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	29/29	1/1	30/30	100.00
# Renter Households	0	0	0	29/29	1/1	30/30	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: DR2HB Administration / Flood Plain Buyout Administration**

**Grantee Activity Number: DR2HB-011-003A - Town of DeMotte**

**Activity Title: Administration - Town of DeMotte**

**Activity Category:**

Administration

**Activity Status:**

Completed

**Project Number:**

DR2HB Administration

**Project Title:**

Flood Plain Buyout Administration

**Projected Start Date:**

02/06/2012

**Projected End Date:**

12/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Town of DeMotte

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$0.00

**Total Budget**

(\$13,796.50)

\$0.00

**Total Obligated**

(\$13,796.50)

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00



<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local administration

**Location Description:**

Town of DeMotte, Jasper, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** DR2HB-011-009A - City of Jasper

**Activity Title:** Administraton - City of Jasper

**Activitiy Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2HB Administration

**Project Title:**

Flood Plain Buyout Administration

**Projected Start Date:**

12/13/2012

**Projected End Date:**

06/27/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Jasper, City of

**Program Income Account:**

City of Jasper

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$27,229.00

**Total Budget**

\$0.00

\$27,229.00

**Total Obligated**

\$0.00

\$27,229.00

**Total Funds Drawdown**

\$0.00

\$27,229.00

**Program Funds Drawdown**

\$0.00

\$24,229.00

**Program Income Drawdown**

\$0.00

\$3,000.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$3,000.00

\$27,229.00

Jasper, City of

\$3,000.00

\$27,229.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Jasper, Dubois County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR2HB Projects / Flood Plain Buyout

**Grantee Activity Number:** DR2HB-011-001B - City of Jeffersonville

**Activity Title:** Homeowner Buy Out - City of Jeffersonville

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

DR2HB Projects

**Projected Start Date:**

01/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Flood Plain Buyout

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jeffersonville, City of

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2016

N/A

### To Date

\$864,186.82

**Total Budget**

\$0.00

\$864,186.82

**Total Obligated**

\$0.00

\$864,186.82

**Total Funds Drawdown**

\$0.00

\$864,186.82

**Program Funds Drawdown**

\$0.00

\$864,186.82

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$864,186.82

Jeffersonville, City of

\$0.00

\$864,186.82



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition - buyout of residential properties

**Location Description:**

City of Jeffersonville, Clark County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>DR2HB-011-006B- Vanderburgh County</b>
<b>Activity Title:</b>	<b>Homeowner Buy Out - Vanderburgh County</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Project Number:**  
DR2HB Projects

**Projected Start Date:**  
02/28/2013

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Flood Plain Buyout

**Projected End Date:**  
08/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Vanderburgh County

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$90,233.88
<b>Total Budget</b>	\$0.00	\$90,233.88
<b>Total Obligated</b>	\$0.00	\$90,233.88
<b>Total Funds Drawdown</b>	\$0.00	\$90,233.88
<b>Program Funds Drawdown</b>	\$0.00	\$90,233.88
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$90,233.88
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Homeowner Buy out

**Location Description:**

Vanderburgh County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2HB-011-008B - City of Portage  
**Activity Title:** Homebuyer Buy Out - City of Portage

**Activity Category:**  
 Acquisition - buyout of residential properties  
**Project Number:**  
 DR2HB Projects  
**Projected Start Date:**  
 05/10/2013  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Flood Plain Buyout  
**Projected End Date:**  
 10/30/2015  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Portage

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$174,308.00
<b>Total Budget</b>	\$0.00	\$174,308.00
<b>Total Obligated</b>	\$0.00	\$174,308.00
<b>Total Funds Drawdown</b>	\$0.00	\$174,308.00
<b>Program Funds Drawdown</b>	\$0.00	\$174,308.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$174,308.00
City of Portage	\$0.00	\$174,308.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Acquisition - buyout of residential properties

**Location Description:**  
 City of Portage, Porter County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2HB-011-009B - City of Jasper  
**Activity Title:** Homeowner Buy Out - City of Jasper

**Activity Category:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 DR2HB Projects

**Project Title:**  
 Flood Plain Buyout

**Projected Start Date:**  
 12/13/2012

**Projected End Date:**  
 06/27/2014

**Benefit Type:**  
 ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Jasper, City of

**Program Income Account:**  
 City of Jasper

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$517,355.00
Total Budget	\$0.00	\$517,355.00
Total Obligated	\$0.00	\$517,355.00
Total Funds Drawdown	\$7,700.00	\$347,982.66
Program Funds Drawdown	\$7,700.00	\$247,830.44
Program Income Drawdown	\$0.00	\$100,152.22
Program Income Received	\$0.00	\$103,152.22
Total Funds Expended	\$7,700.00	\$347,982.66
Jasper, City of	\$7,700.00	\$347,982.66
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Acquisition - buyout of residential properties

**Location Description:**  
 City of Jasper, Dubois County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR2OR Administration / Owner Occupied Rehabilitation

**Grantee Activity Number:** DR2OR-012-010A - City of Bedford

**Activity Title:** Administration - City of Bedford

**Activity Category:**

Administration

**Activity Status:**

Completed

**Project Number:**

DR2OR Administration

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected Start Date:**

04/01/2013

**Projected End Date:**

12/31/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Bedford, City of2

**Program Income Account:**

City of Bedford

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

**To Date**

N/A

\$15,000.00

**Total Budget**

\$0.00

\$15,000.00

**Total Obligated**

\$0.00

\$15,000.00

**Total Funds Drawdown**

\$5,000.00

\$15,000.00

**Program Funds Drawdown**

\$5,000.00

\$5,000.00

**Program Income Drawdown**

\$0.00

\$10,000.00

**Program Income Received**

\$0.00

\$10,000.00

**Total Funds Expended**

\$5,000.00

\$15,000.00

Bedford, City of2

\$5,000.00

\$15,000.00



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Bedford, Lawrence County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** DR2OR-013-006A - Housing Partnerships Inc  
**Activity Title:** Administration - Housing Partnerships Inc

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2OR Administration

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected Start Date:**

03/13/2013

**Projected End Date:**

09/26/2015

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Housing Partnerships Inc

**Program Income Account:**

Housing Partnerships Inc

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$0.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$5,000.00	\$5,000.00
<b>Program Funds Drawdown</b>	\$5,000.00	\$5,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,000.00	\$5,000.00
Housing Partnerships Inc	\$5,000.00	\$5,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Columbus, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2OR-013-011A - City of Connersville  
**Activity Title:** Administration - City of Connersville

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2OR Administration

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected Start Date:**

02/27/2014

**Projected End Date:**

10/23/2015

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Connersville

**Program Income Account:**

City of Connersville

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$0.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$10,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$10,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,500.00
<b>Program Income Drawdown</b>	\$0.00	\$2,500.00
<b>Program Income Received</b>	\$0.00	\$2,500.00
<b>Total Funds Expended</b>	\$2,500.00	\$10,000.00
City of Connersville	\$2,500.00	\$10,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Connersville, Fayette County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-013-013A - City of Columbus

**Activity Title:** Administration - City of Columbus

**Activity Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

02/28/2014

**Benefit Type:**

( )

**National Objective:**

N/A

**Program Income Account:**

City of Columbus

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

10/23/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbus

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$10,000.00

**Total Budget**

\$0.00

\$10,000.00

**Total Obligated**

\$0.00

\$10,000.00

**Total Funds Drawdown**

\$10,000.00

\$10,000.00

**Program Funds Drawdown**

\$10,000.00

\$10,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$10,000.00

\$10,000.00

City of Columbus

\$10,000.00

\$10,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Columbus, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-013-014A - Fayette County

**Activity Title:** Administration - Fayette County

**Activity Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

02/27/2014

**Benefit Type:**

( )

**National Objective:**

N/A

**Program Income Account:**

Fayette County

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

10/23/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Board of Commissioners of the County of Fayette

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$10,000.00

**Total Budget**

\$0.00

\$10,000.00

**Total Obligated**

\$0.00

\$10,000.00

**Total Funds Drawdown**

\$0.00

\$10,000.00

**Program Funds Drawdown**

\$0.00

\$7,500.00

**Program Income Drawdown**

\$0.00

\$2,500.00

**Program Income Received**

\$0.00

\$2,500.00

**Total Funds Expended**

\$2,500.00

\$10,000.00

Board of Commissioners of the County of Fayette

\$2,500.00

\$10,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local Administration

**Location Description:**

Fayette County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2OR-014-002A - Community Action of Northeast IN</b>
<b>Activity Title:</b>	<b>Administration - Community Action of Northeast IN</b>

**Activity Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

02/18/2015

**Benefit Type:**

( )

**National Objective:**

N/A

**Program Income Account:**

DR2OR-014-002 Community Action of Northeast IN

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

08/18/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action of Northeast IN

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$17,500.00

**Total Budget**

\$0.00

\$17,500.00

**Total Obligated**

\$0.00

\$17,500.00

**Total Funds Drawdown**

\$2,614.93

\$7,411.97

**Program Funds Drawdown**

\$2,614.93

\$7,411.97

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$2,614.93

\$7,411.97

Community Action of Northeast IN

\$2,614.93

\$7,411.97

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local administration

**Location Description:**

City of Waterloo, Dekalb County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-014-003A - REAL Services

**Activity Title:** Administration - REAL Services

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2OR Administration

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected Start Date:**

02/18/2015

**Projected End Date:**

08/18/2016

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

REAL Services Inc

**Program Income Account:**

REAL Services Inc

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$0.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,501.33
<b>Program Funds Drawdown</b>	\$0.00	\$1,501.33
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,501.33	\$1,501.33
REAL Services Inc	\$1,501.33	\$1,501.33
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local administration

**Location Description:**

St Joseph County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2OR-014-004A - LifeTime Hsg Grp</b>
<b>Activity Title:</b>	<b>Administration - LifeTime Hsg Grp</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2OR Administration

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected Start Date:**

02/18/2015

**Projected End Date:**

08/18/2016

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Life Time Housing Group Inc

**Program Income Account:**

LifetTime Housing Group

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$16,899.00
<b>Total Budget</b>	\$0.00	\$16,899.00
<b>Total Obligated</b>	\$0.00	\$16,899.00
<b>Total Funds Drawdown</b>	\$2,139.79	\$14,741.99
<b>Program Funds Drawdown</b>	\$2,139.79	\$14,741.99
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,139.79	\$14,741.99
Life Time Housing Group Inc	\$2,139.79	\$14,741.99
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local administration

**Location Description:**

Dearborn County, IN

**Activity Progress Narrative:**

Project is completed. Final claim will be submitted when monitoring is completed.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2OR-014-005A - City of Kendallville</b>
<b>Activity Title:</b>	<b>Administration - City of Kendallville</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2OR Administration

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected Start Date:**

02/18/2015

**Projected End Date:**

08/18/2016

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Kendallville

**Program Income Account:**

City of Kendallville

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	\$0.00	\$5,000.00
<b>Total Obligated</b>	\$0.00	\$5,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,643.90
<b>Program Funds Drawdown</b>	\$0.00	\$1,643.90
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,643.90
City of Kendallville	\$0.00	\$1,643.90
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local administration

**Location Description:**

City of Kendallville, Noble County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-015-001A - City of Wabash

**Activity Title:** Administration - City of Wabash

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2OR Administration

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected Start Date:**

07/23/2015

**Projected End Date:**

01/27/2017

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Wabash, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$12,500.00

**Total Budget**

\$0.00

\$12,500.00

**Total Obligated**

\$0.00

\$12,500.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Wabash, City of

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Wabash, Wabash County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-015-002A - CAPWI

**Activity Title:** Administration - CAPWI

**Activity Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

10/22/2015

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

08/03/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action Program Inc of Western IN

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$10,000.00

**Total Budget**

\$0.00

\$10,000.00

**Total Obligated**

\$0.00

\$10,000.00

**Total Funds Drawdown**

\$3,132.03

\$3,132.03

**Program Funds Drawdown**

\$3,132.03

\$3,132.03

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$3,132.03

\$3,132.03

Community Action Program Inc of Western IN

\$3,132.03

\$3,132.03

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local Administration

**Location Description:**

Fountain Co, Benton Co, Vermillion Co, Parke Co, Montgomery Co, Indiana

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2OR-015-003A - City of Shelbyville</b>
<b>Activity Title:</b>	<b>Administration - City of Shelbyville</b>

**Activity Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

10/22/2015

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

08/03/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Shelbyville

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$42,500.00
<b>Total Budget</b>	\$0.00	\$42,500.00
<b>Total Obligated</b>	\$0.00	\$42,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Shelbyville	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Shelbyville, Shelby County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2OR-015-004A - City of Lawrenceburg</b>
<b>Activity Title:</b>	<b>Administration - City of Lawrenceburg</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2OR Administration

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected Start Date:**

10/22/2015

**Projected End Date:**

08/03/2017

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Lawrenceburg, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$0.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$10,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Lawrenceburg, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Lawrenceburg, Dearborn County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2OR-015-005A - Town of Crothersville</b>
<b>Activity Title:</b>	<b>Administration - Town of Crothersville</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2OR Administration

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected Start Date:**

10/22/2015

**Projected End Date:**

08/03/2017

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Crothersville, Town of

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$0.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$10,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Crothersville, Town of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local administration

**Location Description:**

Town of Crothersville, Jackson County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-015-006A - City of Richmond  
**Activity Title:** Administration - City of Richmond

**Activity Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

10/22/2015

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

08/03/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Richmond

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$15,000.00
<b>Total Budget</b>	\$0.00	\$15,000.00
<b>Total Obligated</b>	\$0.00	\$15,000.00
<b>Total Funds Drawdown</b>	\$4,600.00	\$4,600.00
<b>Program Funds Drawdown</b>	\$4,600.00	\$4,600.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,600.00	\$4,600.00
City of Richmond	\$4,600.00	\$4,600.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Richmond, Wayne County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR2OR Projects / Owner Occupied Rehabilitation

**Grantee Activity Number:** (DR2) DR1OR-009-004B - Town of Dublin

**Activity Title:** Rehabilitation - Town of Dublin

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/25/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Dublin

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2016

N/A

### To Date

\$242,000.00

**Total Budget**

\$0.00

\$242,000.00

**Total Obligated**

\$0.00

\$242,000.00

**Total Funds Drawdown**

\$0.00

\$242,000.00

**Program Funds Drawdown**

\$0.00

\$242,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$242,000.00



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Town of Dublin, Wayne County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	12/12
#Energy Star Replacement	0	0/0
#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0
#Refrigerators replaced	0	0/0
#Dishwashers replaced	0	0/0
#Low flow toilets	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/12
# of Singlefamily Units	0	12/12

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/12	3/0	12/12	100.00
# Owner Households	0	0	0	9/12	3/0	12/12	100.00

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** (DR2) DR1OR-009-005B - County of Ohio

**Activity Title:** Rehabilitation - County of Ohio

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

06/16/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Board of Commissioners of the County of Ohio

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$51,469.43
<b>Total Budget</b>	\$0.00	\$51,469.43
<b>Total Obligated</b>	\$0.00	\$51,469.43
<b>Total Funds Drawdown</b>	\$0.00	\$51,469.43
<b>Program Funds Drawdown</b>	\$0.00	\$51,469.43
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$51,469.43

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Rising Sun, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/6
<b># of Singlefamily Units</b>	0	3/6



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/6	0/0	3/6	100.00
# Owner Households	0	0	0	3/6	0/0	3/6	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** (DR2) DR1OR-009-006B - City of New Castle

**Activity Title:** Rehabilitation - City of New Castle

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/25/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Castle, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$242,000.00
<b>Total Budget</b>	\$0.00	\$242,000.00
<b>Total Obligated</b>	\$0.00	\$242,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$242,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$242,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$242,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of New Castle, Henry County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	12/12
<b>#Energy Star Replacement</b>	0	0/0
<b>#Efficient AC added/replaced</b>	0	0/0
<b>#Replaced thermostats</b>	0	0/0



#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0
#Refrigerators replaced	0	0/0
#Dishwashers replaced	0	0/0
#Low flow toilets	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/12
# of Singlefamily Units	0	12/12

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/12	4/0	12/12	100.00
# Owner Households	0	0	0	8/12	4/0	12/12	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** (DR2) DR1OR-009-009B - City of Jasonville

**Activity Title:** Rehabilitation - City of Jasonville

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/25/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jasonville, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$175,401.00
<b>Total Budget</b>	\$0.00	\$175,401.00
<b>Total Obligated</b>	\$0.00	\$175,401.00
<b>Total Funds Drawdown</b>	\$0.00	\$175,401.00
<b>Program Funds Drawdown</b>	\$0.00	\$175,401.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$175,401.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Jasonville, Greene County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	10/13
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	10/13
# of Singlefamily Units	0	10/13

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	14/13	6/0	20/13	100.00
# Owner Households	0	0	0	14/13	6/0	20/13	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** (DR2) DR1OR-009-009C - City of Jasonville  
**Activity Title:** Relocation - City of Jasonville

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/25/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jasonville, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$375.00
<b>Total Budget</b>	\$0.00	\$375.00
<b>Total Obligated</b>	\$0.00	\$375.00
<b>Total Funds Drawdown</b>	\$0.00	\$375.00
<b>Program Funds Drawdown</b>	\$0.00	\$375.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$375.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation payments and assistance

**Location Description:**

City of Jasonville, Greene County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/1	0/0	0/1	0	

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** (DR2) DR1OR-009-010B - City of Bedford

**Activity Title:** Rehabilitation - City of Bedford

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/25/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Bedford, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$179,380.44
<b>Total Budget</b>	\$0.00	\$179,380.44
<b>Total Obligated</b>	\$0.00	\$179,380.44
<b>Total Funds Drawdown</b>	\$0.00	\$179,380.44
<b>Program Funds Drawdown</b>	\$0.00	\$179,380.44
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$179,380.44
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Bedford, Lawrence County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	15/17

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	15/17
# of Singlefamily Units	0	15/17

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	28/17	2/0	30/17	100.00
# Owner Households	0	0	0	28/17	2/0	30/17	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** (DR2) DR1OR-009-011B - Town of Winamac

**Activity Title:** Rehabilitation - Town of Winamac

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/25/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Winamac, Town of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$145,500.00
<b>Total Budget</b>	\$0.00	\$145,500.00
<b>Total Obligated</b>	\$0.00	\$145,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$145,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$145,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$145,500.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Town of Winamac, Pulaski County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/8
<b># of Singlefamily Units</b>	0	6/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/8	6/0	6/8	100.00
# Owner Households	0	0	0	0/8	6/0	6/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: (DR2) DR1OR-009-012B - Town of Wheatland**  
**Activity Title: Rehabilitation - Town of Wheatland**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/25/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Wheatland, Town of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$126,790.92
<b>Total Budget</b>	\$0.00	\$126,790.92
<b>Total Obligated</b>	\$0.00	\$126,790.92
<b>Total Funds Drawdown</b>	\$0.00	\$126,790.92
<b>Program Funds Drawdown</b>	\$0.00	\$126,790.92
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$126,790.92
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Town of Wheatland, Knox County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	14/10
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	14/10
# of Singlefamily Units	0	14/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/10	8/0	14/10	100.00
# Owner Households	0	0	0	6/10	8/0	14/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** (DR2) DR1OR-009-014B - City of Seymour

**Activity Title:** Rehabilitation - City of Seymour

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/25/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Seymour, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$179,796.42
<b>Total Budget</b>	\$0.00	\$179,796.42
<b>Total Obligated</b>	\$0.00	\$179,796.42
<b>Total Funds Drawdown</b>	\$0.00	\$179,796.42
<b>Program Funds Drawdown</b>	\$0.00	\$179,796.42
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$179,796.42
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Seymour, Jackson County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	15/17

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	15/17
# of Singlefamily Units	0	15/17

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	26/17	4/0	30/17	100.00
# Owner Households	0	0	0	26/17	4/0	30/17	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: (DR2) DR1OR-009-015B - Town of Remington**  
**Activity Title: Rehabilitation - Town of Remington**

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Project Number:**  
 DR2OR Projects

**Projected Start Date:**  
 02/25/2010

**Benefit Type:**  
 Direct ( HouseHold )

**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed

**Project Title:**  
 Owner Occupied Rehabilitation

**Projected End Date:**  
 09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 Remington, Town of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$176,316.19
<b>Total Budget</b>	\$0.00	\$176,316.19
<b>Total Obligated</b>	\$0.00	\$176,316.19
<b>Total Funds Drawdown</b>	\$0.00	\$176,316.19
<b>Program Funds Drawdown</b>	\$0.00	\$176,316.19
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$176,316.19
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 Town of Remington, Jasper County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	11/11

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>

# of Housing Units	0	11/11
# of Singlefamily Units	0	11/11

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/11	4/0	11/11	100.00
# Owner Households	0	0	0	7/11	4/0	11/11	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** (DR2) DR1OR-009-016B - City of North Vernon

**Activity Title:** Rehabilitation - City of North Vernon

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/25/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

North Vernon, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$239,985.02
<b>Total Budget</b>	\$0.00	\$239,985.02
<b>Total Obligated</b>	\$0.00	\$239,985.02
<b>Total Funds Drawdown</b>	\$0.00	\$239,985.02
<b>Program Funds Drawdown</b>	\$0.00	\$239,985.02
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$239,985.02
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of North Vernon, Jennings County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	32/17



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/17
# of Singlefamily Units	0	32/17

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	37/17	8/0	45/17	100.00
# Owner Households	0	0	0	37/17	8/0	45/17	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** (DR2) DR1OR-009-016C - City of North Vernon

**Activity Title:** Relocation - City of North Vernon

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/25/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

North Vernon, City of1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation payments and assistance

**Location Description:**

City of North Vernon, Jennings County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** (DR2) DR1OR-009-017B - Town of Hagerstown

**Activity Title:** Rehabilitation - Town of Hagerstown

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

02/25/2010

**Projected End Date:**

09/30/2011

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Hagerstown, Town of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$179,486.00
<b>Total Budget</b>	\$0.00	\$179,486.00
<b>Total Obligated</b>	\$0.00	\$179,486.00
<b>Total Funds Drawdown</b>	\$0.00	\$179,486.00
<b>Program Funds Drawdown</b>	\$0.00	\$179,486.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$179,486.00
 <b>Match Contributed</b>	 \$0.00	 \$2,317.50

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Town of Hagerstown, Wayne County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	13/17



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/17

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/17	8/0	13/17	100.00
# Owner Households	0	0	0	5/17	8/0	13/17	100.00

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** (DR2) DR1OR-009-019B - County of Brown  
**Activity Title:** Rehabilitation - County of Brown

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

04/19/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Brown County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$452,053.23
<b>Total Budget</b>	\$0.00	\$452,053.23
<b>Total Obligated</b>	\$0.00	\$452,053.23
<b>Total Funds Drawdown</b>	\$0.00	\$452,053.23
<b>Program Funds Drawdown</b>	\$0.00	\$452,053.23
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$452,053.23
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

County of Brown

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	18/19
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	18/19
# of Singlefamily Units	0	18/19

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/19	8/0	18/19	100.00
# Owner Households	0	0	0	10/19	8/0	18/19	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>DR2OR-009-020B - Affordable Housing</b>
<b>Activity Title:</b>	<b>Rehabilitation - Affordable Housing</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
DR2OR Projects

**Projected Start Date:**  
11/01/2010

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Owner Occupied Rehabilitation

**Projected End Date:**  
10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**  
The Affordable Housing Corporation of Marion, IN

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$44,856.54
Total Budget	\$0.00	\$44,856.54
Total Obligated	\$0.00	\$44,856.54
Total Funds Drawdown	\$0.00	\$44,856.54
Program Funds Drawdown	\$0.00	\$44,856.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$44,856.54
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
Rehabilitation/reconstruction of residential structures

**Location Description:**  
Marion, Grant County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/9

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	5/9
# of Singlefamily Units	0	5/9

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/9	0/0	5/9	100.00
# Owner Households	0	0	0	5/9	0/0	5/9	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-021B - AREA IV

**Activity Title:** Rehabilitation - AREA IV

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

AREA IV Agency on Aging & Community Action

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$120,751.00
<b>Total Budget</b>	\$0.00	\$120,751.00
<b>Total Obligated</b>	\$0.00	\$120,751.00
<b>Total Funds Drawdown</b>	\$0.00	\$120,751.00
<b>Program Funds Drawdown</b>	\$0.00	\$120,751.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$120,751.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Lafayette, Tippecanoe County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	11/12

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	11/12
# of Singlefamily Units	0	11/12

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	11/12	0/0	11/12	100.00
# Owner Households	0	0	0	11/12	0/0	11/12	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-023B - Community Action of Western IN  
**Activity Title:** Rehabilitation - Community Action of Western IN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action Program Inc of Western IN

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$130,633.00

**Total Budget**

\$0.00

\$130,633.00

**Total Obligated**

\$0.00

\$130,633.00

**Total Funds Drawdown**

\$0.00

\$130,633.00

**Program Funds Drawdown**

\$0.00

\$130,633.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$130,633.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Covington, Fountain County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2OR-009-024B - Community Action of Evansville</b>
<b>Activity Title:</b>	<b>Rehabilitation - Community Action of Evansville</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
DR2OR Projects

**Projected Start Date:**  
11/01/2010

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Owner Occupied Rehabilitation

**Projected End Date:**  
10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Community Action Program of Evansville &

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$77,083.23
<b>Total Budget</b>	\$0.00	\$77,083.23
<b>Total Obligated</b>	\$0.00	\$77,083.23
<b>Total Funds Drawdown</b>	\$0.00	\$77,083.23
<b>Program Funds Drawdown</b>	\$0.00	\$77,083.23
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$77,083.23
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Rehabilitation/reconstruction of residential structures

**Location Description:**  
Evansville, Vanderburgh County, IN

**Activity Progress Narrative:**

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	7/10



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/10
# of Singlefamily Units	0	7/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/10	1/0	7/10	100.00
# Owner Households	0	0	0	6/10	1/0	7/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-025B - Community & Family Services

**Activity Title:** Rehabilitation - Community & Family Services

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community & Family Services, Inc

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$80,011.79
<b>Total Budget</b>	\$0.00	\$80,011.79
<b>Total Obligated</b>	\$0.00	\$80,011.79
<b>Total Funds Drawdown</b>	\$0.00	\$80,011.79
<b>Program Funds Drawdown</b>	\$0.00	\$80,011.79
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$80,011.79
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Portland, Jay County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	7/11



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/11
# of Singlefamily Units	0	7/11

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/11	1/0	7/11	100.00
# Owner Households	0	0	0	6/11	1/0	7/11	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>DR2OR-009-027B - Housing Opportunities of Warsaw</b>
<b>Activity Title:</b>	<b>Rehabilitation - Housing Opportunities of Warsaw</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
DR2OR Projects

**Projected Start Date:**  
11/01/2010

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Owner Occupied Rehabilitation

**Projected End Date:**  
10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Housing Opportunities of Warsaw

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$85,047.06
<b>Total Budget</b>	\$0.00	\$85,047.06
<b>Total Obligated</b>	\$0.00	\$85,047.06
<b>Total Funds Drawdown</b>	\$0.00	\$85,047.06
<b>Program Funds Drawdown</b>	\$0.00	\$85,047.06
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$85,047.06
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Rehabilitation/reconstruction of residential structures

**Location Description:**  
Warsaw, Kosciusko County, IN

**Activity Progress Narrative:**

### Accomplishments Performance Measures

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	14/10



# of Singlefamily Units

0

14/10

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	14/10	0/0	14/10	100.00
# Owner Households	0	0	0	14/10	0/0	14/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: DR2OR-009-028B - Human Services**

**Activity Title: Rehabilitation - Human Services**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Human Services Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$107,361.40
<b>Total Budget</b>	\$0.00	\$107,361.40
<b>Total Obligated</b>	\$0.00	\$107,361.40
<b>Total Funds Drawdown</b>	\$0.00	\$107,361.40
<b>Program Funds Drawdown</b>	\$0.00	\$107,361.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$107,361.40
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Columbus, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	10/10

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	10/10
# of Singlefamily Units	0	10/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/10	0/0	10/10	100.00
# Owner Households	0	0	0	10/10	0/0	10/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-009-029B - Hoosier Uplands

**Activity Title:** Rehabilitation - Hoosier Uplands

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hoosier Uplands Economic Development Corp

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$94,436.40
<b>Total Budget</b>	\$0.00	\$94,436.40
<b>Total Obligated</b>	\$0.00	\$94,436.40
<b>Total Funds Drawdown</b>	\$0.00	\$94,436.40
<b>Program Funds Drawdown</b>	\$0.00	\$94,436.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$94,436.40
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Mitchell, Lawrence County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	24/9

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	24/9
# of Singlefamily Units	0	24/9

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/9	5/0	12/9	100.00
# Owner Households	0	0	0	7/9	5/0	12/9	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-030B - Indiana Builders Association

**Activity Title:** Rehabilitation - Indiana Builders Association

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Indiana Builders Association Inc

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$871,328.70

**Total Budget**

\$0.00

\$871,328.70

**Total Obligated**

\$0.00

\$871,328.70

**Total Funds Drawdown**

\$0.00

\$871,328.70

**Program Funds Drawdown**

\$0.00

\$871,328.70

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$871,328.70

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Indianapolis, Marion County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	66/90	9/0	75/90	100.00
# Owner Households	0	0	0	66/90	9/0	75/90	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-031B - Interlocal Community Action

**Activity Title:** Rehabilitation - Interlocal Community Action

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Interlocal Community Action Program Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$131,069.60
<b>Total Budget</b>	\$0.00	\$131,069.60
<b>Total Obligated</b>	\$0.00	\$131,069.60
<b>Total Funds Drawdown</b>	\$0.00	\$131,069.60
<b>Program Funds Drawdown</b>	\$0.00	\$131,069.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$131,069.60
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

New Castle, Henry County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	12/13



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/13
# of Singlefamily Units	0	12/13

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/13	0/0	12/13	100.00
# Owner Households	0	0	0	12/13	0/0	12/13	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-032B - JobSource

**Activity Title:** Rehabilitation - JobSource

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

JobSource

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$98,746.80
<b>Total Budget</b>	\$0.00	\$98,746.80
<b>Total Obligated</b>	\$0.00	\$98,746.80
<b>Total Funds Drawdown</b>	\$0.00	\$98,746.80
<b>Program Funds Drawdown</b>	\$0.00	\$98,746.80
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$98,746.80
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Anderson, Madison County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	9/10

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	9/10
# of Singlefamily Units	0	9/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	14/10	4/0	18/10	100.00
# Owner Households	0	0	0	14/10	4/0	18/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-033B - Mapleton Fall Creek CDC

**Activity Title:** Rehabilitation - Mapleton Fall Creek CDC

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mapleton Fall Creek Community Development Corp

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$145,721.00
<b>Total Budget</b>	\$0.00	\$145,721.00
<b>Total Obligated</b>	\$0.00	\$145,721.00
<b>Total Funds Drawdown</b>	\$0.00	\$145,721.00
<b>Program Funds Drawdown</b>	\$0.00	\$145,721.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$145,721.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Indianapolis, Marion County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	14/15

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	14/15
# of Singlefamily Units	0	14/15

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/15	6/0	14/15	100.00
# Owner Households	0	0	0	8/15	6/0	14/15	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>DR2OR-009-034B - Miami County YMCA</b>
<b>Activity Title:</b>	<b>Rehabilitation - Miami County YMCA</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
DR2OR Projects

**Projected Start Date:**  
11/01/2010

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Owner Occupied Rehabilitation

**Projected End Date:**  
10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Miami County YMCA

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$74,135.75
Total Budget	\$0.00	\$74,135.75
Total Obligated	\$0.00	\$74,135.75
Total Funds Drawdown	\$0.00	\$74,135.75
Program Funds Drawdown	\$0.00	\$74,135.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$74,135.75
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
Rehabilitation/reconstruction of residential structures

**Location Description:**  
Peru, Miami County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/11

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	10/11
# of Singlefamily Units	0	10/11

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/11	0/0	10/11	100.00
# Owner Households	0	0	0	10/11	0/0	10/11	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-036B - Lincoln Hills Development Corp

**Activity Title:** Rehabilitation - Lincoln Hills Development Corp

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lincoln Hills Development Corp

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$92,333.35
<b>Total Budget</b>	\$0.00	\$92,333.35
<b>Total Obligated</b>	\$0.00	\$92,333.35
<b>Total Funds Drawdown</b>	\$0.00	\$92,333.35
<b>Program Funds Drawdown</b>	\$0.00	\$92,333.35
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$92,333.35
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Tell City, Perry County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	9/9



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/9
# of Singlefamily Units	0	9/9

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	8/9	1/0	10/9	90.00	
# Owner Households	0	0	0	8/9	1/0	10/9	90.00	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-037B - North Central Community Action  
**Activity Title:** Rehabilitation - North Central Community Action

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 DR2OR Projects  
**Projected Start Date:**  
 11/01/2010  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Owner Occupied Rehabilitation  
**Projected End Date:**  
 10/31/2011  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 North Central Community Action Agencies Inc

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$27,555.79
Total Budget	\$0.00	\$27,555.79
Total Obligated	\$0.00	\$27,555.79
Total Funds Drawdown	\$0.00	\$27,555.79
Program Funds Drawdown	\$0.00	\$27,555.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$27,555.79
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 Michigan City, LaPorte County, IN

**Activity Progress Narrative:**

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/11



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/11
# of Singlefamily Units	0	4/11

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/11	0/0	4/11	100.00
# Owner Households	0	0	0	4/11	0/0	4/11	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-038B - Ohio Valley Opportunities

**Activity Title:** Rehabilitation - Ohio Valley Opportunities

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ohio Valley Opportunities Inc

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$93,605.66
<b>Total Budget</b>	\$0.00	\$93,605.66
<b>Total Obligated</b>	\$0.00	\$93,605.66
<b>Total Funds Drawdown</b>	\$0.00	\$93,605.66
<b>Program Funds Drawdown</b>	\$0.00	\$93,605.66
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$93,605.66
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Madison, Jefferson County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	12/10

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	12/10
# of Singlefamily Units	0	12/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/10	2/0	12/10	100.00
# Owner Households	0	0	0	10/10	2/0	12/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: DR2OR-009-039B - Pace Community Action**  
**Activity Title: Rehabilitation - Pace Community Action**

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 DR2OR Projects  
**Projected Start Date:**  
 11/01/2010  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Owner Occupied Rehabilitation  
**Projected End Date:**  
 10/31/2011  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Pace Community Action Agency Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$103,556.52
<b>Total Budget</b>	\$0.00	\$103,556.52
<b>Total Obligated</b>	\$0.00	\$103,556.52
<b>Total Funds Drawdown</b>	\$0.00	\$103,556.52
<b>Program Funds Drawdown</b>	\$0.00	\$103,556.52
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$103,556.52
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 Vincennes, Knox County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	11/11

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	11/11
# of Singlefamily Units	0	11/11

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/11	5/0	11/11	100.00
# Owner Households	0	0	0	6/11	5/0	11/11	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-040B- People Working Cooperatively

**Activity Title:** Rehabilitation - People Working Cooperatively

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

People Working Cooperatively of the Midwest, Inc

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$46,917.16

**Total Budget**

\$0.00

\$46,917.16

**Total Obligated**

\$0.00

\$46,917.16

**Total Funds Drawdown**

\$0.00

\$46,917.16

**Program Funds Drawdown**

\$0.00

\$46,917.16

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$46,917.16

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Dearbor, Franklin, Ohio, Switzerland, Union and Wayne Counties, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-009-041B - REAL Services

**Activity Title:** Rehabilitation - REAL Services

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

REAL Services Inc

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$179,843.87
<b>Total Budget</b>	\$0.00	\$179,843.87
<b>Total Obligated</b>	\$0.00	\$179,843.87
<b>Total Funds Drawdown</b>	\$0.00	\$179,843.87
<b>Program Funds Drawdown</b>	\$0.00	\$179,843.87
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$179,843.87
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

South Bend, St Joseph County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	19/24

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	19/24
# of Singlefamily Units	0	19/24

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	18/24	1/0	19/24	100.00
# Owner Households	0	0	0	18/24	1/0	19/24	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-043B - Southeast Neighborhood Dev

**Activity Title:** Rehabilitation - Southeast Neighborhood Dev

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Southeast Neighborhood Development Inc1

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$124,678.35
<b>Total Budget</b>	\$0.00	\$124,678.35
<b>Total Obligated</b>	\$0.00	\$124,678.35
<b>Total Funds Drawdown</b>	\$0.00	\$124,678.35
<b>Program Funds Drawdown</b>	\$0.00	\$124,678.35
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$124,678.35
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Indianapolis, Marion County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	19/15



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	19/15
# of Singlefamily Units	0	19/15

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	17/15	2/0	19/15	100.00
# Owner Households	0	0	0	17/15	2/0	19/15	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-044B - Southeastern IN Economic Op

**Activity Title:** Rehabilitation - Southeastern IN Economic Op

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Southeastern Indiana Economic Opportunity Corp.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$16,380.82
<b>Total Budget</b>	\$0.00	\$16,380.82
<b>Total Obligated</b>	\$0.00	\$16,380.82
<b>Total Funds Drawdown</b>	\$0.00	\$16,380.82
<b>Program Funds Drawdown</b>	\$0.00	\$16,380.82
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$16,380.82
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Aurora, Dearborn County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/10



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/10
# of Singlefamily Units	0	1/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/10	0/0	1/10	100.00
# Owner Households	0	0	0	1/10	0/0	1/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-045B - Dubois-Pike-Warrick Econ Op

**Activity Title:** Rehabilitation - Dubois-Pike-Warrick Econ Op

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubois-Pike-Warrick Economic Opportunity

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$96,707.18

**Total Budget**

\$0.00

\$96,707.18

**Total Obligated**

\$0.00

\$96,707.18

**Total Funds Drawdown**

\$0.00

\$96,707.18

**Program Funds Drawdown**

\$0.00

\$96,707.18

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$96,707.18

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Dubois-Pike-Warrick Counties, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2OR-009-046B - Westside Community Development  
**Activity Title:** Rehabilitation - Westside Community Development

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 DR2OR Projects  
**Projected Start Date:**  
 11/01/2010  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Owner Occupied Rehabilitation  
**Projected End Date:**  
 10/31/2011  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Westside Community Development Corp

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$90,856.64
<b>Total Budget</b>	\$0.00	\$90,856.64
<b>Total Obligated</b>	\$0.00	\$90,856.64
<b>Total Funds Drawdown</b>	\$0.00	\$90,856.64
<b>Program Funds Drawdown</b>	\$0.00	\$90,856.64
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$90,856.64
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 Indianapolis, Marion County, IN

**Activity Progress Narrative:**

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	11/15



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/15
# of Singlefamily Units	0	11/15

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	11/15	0/0	11/15	100.00
# Owner Households	0	0	0	11/15	0/0	11/15	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-009-048B- Western IN Community Action

**Activity Title:** Rehabilitation - Western IN Community Action

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Western Indiana Community Action Agency, Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$101,395.27
<b>Total Budget</b>	\$0.00	\$101,395.27
<b>Total Obligated</b>	\$0.00	\$101,395.27
<b>Total Funds Drawdown</b>	\$0.00	\$101,395.27
<b>Program Funds Drawdown</b>	\$0.00	\$101,395.27
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$101,395.27
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Terre Haute, Vigo County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	12/12
<b># of Singlefamily Units</b>	0	12/12



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/12	0/0	12/12	100.00
# Owner Households	0	0	0	12/12	0/0	12/12	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>DR2OR-009-050B-Community Action of Greater Indpls</b>
<b>Activity Title:</b>	<b>Rehabilitation- Community Action of Greater Indpls</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

11/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action of Greater Indianapolis, Inc.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$116,793.80
<b>Total Budget</b>	\$0.00	\$116,793.80
<b>Total Obligated</b>	\$0.00	\$116,793.80
<b>Total Funds Drawdown</b>	\$0.00	\$116,793.80
<b>Program Funds Drawdown</b>	\$0.00	\$116,793.80
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$116,793.80
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab costs for CAGI home units

**Location Description:**

Indianapolis, IN and surrounding counties in Marion

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	17/5	1/5	18/10	100.00
# Owner Households	0	0	0	17/5	1/5	18/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-002A - Elkhart

**Activity Title:** Rehabilitation- Elkhart

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

07/22/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Elkhart, Dept. of Planning and Development

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$390,927.73

**Total Budget**

\$0.00

\$390,927.73

**Total Obligated**

\$0.00

\$390,927.73

**Total Funds Drawdown**

\$0.00

\$390,927.73

**Program Funds Drawdown**

\$0.00

\$390,927.73

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$390,927.73

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Owner-occupied home rehab program will incorporate both Senior Home Rehab and Emergency Home Repair.

**Location Description:**

Elkhart, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2OR-011-003B - City of New Albany</b>
<b>Activity Title:</b>	<b>Rehabilitation - City of New Albany</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Completed

**Project Number:**  
DR2OR Projects

**Project Title:**  
Owner Occupied Rehabilitation

**Projected Start Date:**  
10/03/2011

**Projected End Date:**  
01/30/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
CITY OF NEW ALBANY

**Program Income Account:**  
City of New Albany

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$327,744.14
Total Budget	\$0.00	\$327,744.14
Total Obligated	\$0.00	\$327,744.14
Total Funds Drawdown	\$0.00	\$327,744.14
Program Funds Drawdown	\$0.00	\$326,524.50
Program Income Drawdown	\$0.00	\$1,219.64
Program Income Received	\$0.00	\$1,219.64
Total Funds Expended	\$0.00	\$327,744.14
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
REHABILITATION/RECONSTRUCTION OF RESIDENTIAL STRUCTURES

**Location Description:**  
CITY OF NEW ALBANY, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	14/12
# of Singlefamily Units	0	14/12



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/12	6/0	14/12	100.00
# Owner Households	0	0	0	8/12	6/0	14/12	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-011-004B - CAPWI

**Activity Title:** Rehabilitation - CAPWI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

09/16/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

02/28/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action Program Inc of Western IN

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$260,000.00
<b>Total Budget</b>	\$0.00	\$260,000.00
<b>Total Obligated</b>	\$0.00	\$260,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$260,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$260,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$260,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab costs for CAPWI home units

**Location Description:**

Covington, IN and surrounding counties in Fountain

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	10/13
<b># of Singlefamily Units</b>	0	10/13



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	16/6	4/5	20/13	100.00
# Owner Households	0	0	0	16/6	4/5	20/13	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-005B -Habitat for Humanity Whitley Co

**Activity Title:** Rehabilitation -Habitat for Humanity Whitley Co

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

07/13/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/25/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Habitat for Humanity of Whitley County, Inc

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$34,426.13
<b>Total Budget</b>	\$0.00	\$34,426.13
<b>Total Obligated</b>	\$0.00	\$34,426.13
<b>Total Funds Drawdown</b>	\$0.00	\$34,426.13
<b>Program Funds Drawdown</b>	\$0.00	\$34,426.13
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$34,426.13
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabbing homes in Whitley County

**Location Description:**

Whitley County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/5



# of Singlefamily Units

0

4/5

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	4/0	4/5	100.00
# Owner Households	0	0	0	0/5	4/0	4/5	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-011-007B-King Park Area

**Activity Title:** Rehabilitation- King Park Area

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/18/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

11/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

King Park Area Development Corporation

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$327,455.50
<b>Total Budget</b>	\$0.00	\$327,455.50
<b>Total Obligated</b>	\$0.00	\$327,455.50
<b>Total Funds Drawdown</b>	\$0.00	\$327,455.50
<b>Program Funds Drawdown</b>	\$0.00	\$327,455.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$327,455.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation- King Park Area

**Location Description:**

Indianapolis, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-011-008B-NCCA

**Activity Title:** Rehabilitation-NCCA

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

09/21/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

North Central Community Action Agencies Inc

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$78,658.57

**Total Budget**

\$0.00

\$78,658.57

**Total Obligated**

\$0.00

\$78,658.57

**Total Funds Drawdown**

\$0.00

\$78,658.57

**Program Funds Drawdown**

\$0.00

\$78,658.57

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$78,658.57

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation for NCCA

**Location Description:**

Michigan City, IN.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/8
<b># of Singlefamily Units</b>	0	8/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/8	1/0	8/8	100.00
# Owner Households	0	0	0	7/8	1/0	8/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-009B- Lincoln Hills

**Activity Title:** Rehabilitation- Lincoln Hills

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

08/30/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lincoln Hills Development Corp

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$56,550.00
<b>Total Budget</b>	\$0.00	\$56,550.00
<b>Total Obligated</b>	\$0.00	\$56,550.00
<b>Total Funds Drawdown</b>	\$0.00	\$56,550.00
<b>Program Funds Drawdown</b>	\$0.00	\$56,550.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$56,550.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures- Tell City, IN

**Location Description:**

TELL CITY, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2OR-011-010B- HUEDC

**Activity Title:** Rehabilitation- HUEDC

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

01/18/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hoosier Uplands Economic Development Corp

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$98,677.00
<b>Total Budget</b>	\$0.00	\$98,677.00
<b>Total Obligated</b>	\$0.00	\$98,677.00
<b>Total Funds Drawdown</b>	\$0.00	\$98,677.00
<b>Program Funds Drawdown</b>	\$0.00	\$98,677.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$98,677.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation for HUEDC

**Location Description:**

Mitchell, IN.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	12/10
<b># of Singlefamily Units</b>	0	12/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/5	0/5	12/10	100.00
# Owner Households	0	0	0	12/5	0/5	12/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-011B- Area IV Agency

**Activity Title:** Rehabilitation- Area IV Agency

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

09/14/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

AREA IV Agency on Aging & Community Action

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$211,201.00
<b>Total Budget</b>	\$0.00	\$211,201.00
<b>Total Obligated</b>	\$0.00	\$211,201.00
<b>Total Funds Drawdown</b>	\$0.00	\$211,201.00
<b>Program Funds Drawdown</b>	\$0.00	\$211,201.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$211,201.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures - Lafayette, IN

**Location Description:**

LAFAYETTE, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	14/12
<b># of Singlefamily Units</b>	0	14/12



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/6	2/6	14/12	100.00
# Owner Households	0	0	0	12/6	2/6	14/12	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-012B- CAPWI

**Activity Title:** Rehabilitation- CAPWI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

08/30/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

CAPWI

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action Program Inc of Western IN

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$141,835.00
<b>Total Budget</b>	\$0.00	\$141,835.00
<b>Total Obligated</b>	\$0.00	\$141,835.00
<b>Total Funds Drawdown</b>	\$0.00	\$141,835.00
<b>Program Funds Drawdown</b>	\$0.00	\$136,835.00
<b>Program Income Drawdown</b>	\$0.00	\$5,000.00
<b>Program Income Received</b>	\$0.00	\$5,000.00
<b>Total Funds Expended</b>	\$0.00	\$141,835.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures- Covington, IN

**Location Description:**

COVINGTON, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	14/10
<b># of Singlefamily Units</b>	0	14/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/5	7/5	14/10	100.00
# Owner Households	0	0	0	7/5	7/5	14/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-011-013B-Human Services

**Activity Title:** Rehabilitation- Human Services

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

04/18/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Human Services

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Human Services Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$140,350.10
<b>Total Budget</b>	\$0.00	\$140,350.10
<b>Total Obligated</b>	\$0.00	\$140,350.10
<b>Total Funds Drawdown</b>	\$0.00	\$140,350.10
<b>Program Funds Drawdown</b>	\$0.00	\$137,397.40
<b>Program Income Drawdown</b>	\$0.00	\$2,952.70
<b>Program Income Received</b>	\$0.00	\$2,952.70
<b>Total Funds Expended</b>	\$0.00	\$140,350.10
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation costs for Human Services

**Location Description:**

Columbus, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	10/7
<b># of Singlefamily Units</b>	0	10/7



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/7	0/0	10/7	100.00
# Owner Households	0	0	0	10/7	0/0	10/7	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-014B- JobSource

**Activity Title:** Rehabilitation- JobSource

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

07/10/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

JobSource

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

JobSource

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$70,057.61
<b>Total Budget</b>	\$0.00	\$70,057.61
<b>Total Obligated</b>	\$0.00	\$70,057.61
<b>Total Funds Drawdown</b>	\$0.00	\$70,057.61
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$70,057.61
<b>Program Income Received</b>	\$0.00	\$70,057.61
<b>Total Funds Expended</b>	\$0.00	\$70,057.61
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation for JobSource- Central Indiana Community Action Program

**Location Description:**

Anderson, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	7/6
<b># of Singlefamily Units</b>	0	7/6



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/3	0/3	7/6	100.00
# Owner Households	0	0	0	7/3	0/3	7/6	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>DR2OR-011-014C- JobSource</b>
<b>Activity Title:</b>	<b>Relocation- JobSource</b>

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Completed

**Project Title:**  
Owner Occupied Rehabilitation

**Project Number:**  
DR2OR Projects

**Projected Start Date:**  
07/10/2012

**Projected End Date:**  
12/30/2013

**Completed Activity Actual End Date:**

**Benefit Type:**  
Direct ( HouseHold )

**Responsible Organization:**  
JobSource

**National Objective:**  
Low/Mod

**Program Income Account:**  
JobSource

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$67.19
<b>Total Budget</b>	\$0.00	\$67.19
<b>Total Obligated</b>	\$0.00	\$67.19
<b>Total Funds Drawdown</b>	\$0.00	\$67.19
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$67.19
<b>Program Income Received</b>	\$0.00	\$67.19
<b>Total Funds Expended</b>	\$0.00	\$67.19
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Relocation for JobSource

**Location Description:**  
Anderson, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-011-015B-TRI-CAP

**Activity Title:** Rehabilitation- TRI-CAP

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

07/13/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

TRI-CAP

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Dubois-Pike-Warrick Economic Opportunity

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

**To Date**

N/A

\$81,856.69

**Total Budget**

\$0.00

\$81,856.69

**Total Obligated**

\$0.00

\$81,856.69

**Total Funds Drawdown**

\$0.00

\$81,856.69

**Program Funds Drawdown**

\$0.00

\$47,262.43

**Program Income Drawdown**

\$0.00

\$34,594.26

**Program Income Received**

\$0.00

\$34,594.26

**Total Funds Expended**

\$0.00

\$81,856.69

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation costs for TRI-CAP

**Location Description:**

Jasper, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-011-016B-People Working Cooperatively, Inc.  
**Activity Title:** Rehabilitation- People Working Cooperatively, Inc.

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 DR2OR Projects  
**Projected Start Date:**  
 10/18/2012  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Owner Occupied Rehabilitation  
**Projected End Date:**  
 12/30/2013  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 People Working Cooperatively of the Midwest, Inc

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$76,246.06
Total Budget	\$0.00	\$76,246.06
Total Obligated	\$0.00	\$76,246.06
Total Funds Drawdown	\$0.00	\$76,246.06
Program Funds Drawdown	\$0.00	\$76,246.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$76,246.06
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Rehabilitation- People Working Cooperatively

**Location Description:**  
 Cincinnati

**Activity Progress Narrative:**

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	6/6



# of Singlefamily Units

0

6/6

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/3	3/3	6/6	100.00
# Owner Households	0	0	0	3/3	3/3	6/6	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-011-017B- Interlocal CAP

**Activity Title:** Rehabilitation- Interlocal CAP

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

09/10/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Interlocal Community Action Program Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$133,490.00
<b>Total Budget</b>	\$0.00	\$133,490.00
<b>Total Obligated</b>	\$0.00	\$133,490.00
<b>Total Funds Drawdown</b>	\$0.00	\$133,490.00
<b>Program Funds Drawdown</b>	\$0.00	\$133,490.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$133,490.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures- New Castle, IN

**Location Description:**

NEW CASTLE, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	13/10
<b># of Singlefamily Units</b>	0	13/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/5	3/5	13/10	100.00
# Owner Households	0	0	0	10/5	3/5	13/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-018B- PACE Community Action  
**Activity Title:** Rehabilitation- PACE

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/15/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pace Community Action Agency Inc

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$121,709.63
<b>Total Budget</b>	\$0.00	\$121,709.63
<b>Total Obligated</b>	\$0.00	\$121,709.63
<b>Total Funds Drawdown</b>	\$0.00	\$121,709.63
<b>Program Funds Drawdown</b>	\$0.00	\$121,709.63
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$121,709.63
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Owner Occupied Rehabilitation

**Location Description:**

Vincennes, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-011-019B - Community & Family Svcs  
**Activity Title:** Rehabilitation - Community & Family Svcs

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Completed

**Project Number:**  
 DR2OR Projects

**Project Title:**  
 Owner Occupied Rehabilitation

**Projected Start Date:**  
 12/17/2012

**Projected End Date:**  
 12/30/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Community & Family Services, Inc

**Program Income Account:**  
 Community & Family Svcs

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$59,678.77
Total Budget	\$0.00	\$59,678.77
Total Obligated	\$0.00	\$59,678.77
Total Funds Drawdown	\$0.00	\$59,678.77
Program Funds Drawdown	\$0.00	\$59,678.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$59,678.77
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Rehabilitation

**Location Description:**

Portland IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/10
# of Singlefamily Units	0	7/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/10	4/0	7/10	100.00
# Owner Households	0	0	0	3/10	4/0	7/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-011-020B-CANI

**Activity Title:** Rehabilitation- CANI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

11/26/2012

**Projected End Date:**

12/31/2013

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Community Action of Northeast IN

**Program Income Account:**

CANI

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$169,623.00
<b>Total Budget</b>	\$0.00	\$169,623.00
<b>Total Obligated</b>	\$0.00	\$169,623.00
<b>Total Funds Drawdown</b>	\$0.00	\$169,623.00
<b>Program Funds Drawdown</b>	\$0.00	\$143,216.69
<b>Program Income Drawdown</b>	\$0.00	\$26,406.31
<b>Program Income Received</b>	\$0.00	\$26,406.31
<b>Total Funds Expended</b>	\$0.00	\$169,623.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation costs for CANI

**Location Description:**

Fort Wayne, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	13/8
<b># of Singlefamily Units</b>	0	13/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/4	1/4	13/8	100.00
# Owner Households	0	0	0	12/4	1/4	13/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-022B- REAL Services

**Activity Title:** Rehabilitation- REAL Services

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

08/30/2012

**Projected End Date:**

12/30/2013

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

REAL Services Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$377,933.22
<b>Total Budget</b>	\$0.00	\$377,933.22
<b>Total Obligated</b>	\$0.00	\$377,933.22
<b>Total Funds Drawdown</b>	\$0.00	\$377,933.22
<b>Program Funds Drawdown</b>	\$0.00	\$377,933.22
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$377,933.22
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures- SOUTH BEND, IN

**Location Description:**

SOUTH BEND, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	35/14
<b># of Singlefamily Units</b>	0	35/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	29/7	6/7	35/14	100.00
# Owner Households	0	0	0	29/7	6/7	35/14	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-011-023B- Area Five Agency

**Activity Title:** Rehabilitation- Area Five Agency

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/24/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Area Five Agency

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Area Five Agency on Aging & Community Services, Inc.

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$175,133.33

**Total Budget**

\$0.00

\$175,133.33

**Total Obligated**

\$0.00

\$175,133.33

**Total Funds Drawdown**

\$0.00

\$175,133.33

**Program Funds Drawdown**

\$0.00

\$175,133.33

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$175,133.33

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation- Area Five Agency

**Location Description:**

Logansport, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-011-024B- WICAA

**Activity Title:** Rehabilitation- WICAA

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/15/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

WICCA

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Western Indiana Community Action Agency, Inc

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$104,110.47
<b>Total Budget</b>	\$0.00	\$104,110.47
<b>Total Obligated</b>	\$0.00	\$104,110.47
<b>Total Funds Drawdown</b>	\$0.00	\$104,110.47
<b>Program Funds Drawdown</b>	\$0.00	\$97,847.09
<b>Program Income Drawdown</b>	\$0.00	\$6,263.38
<b>Program Income Received</b>	\$0.00	\$6,263.38
<b>Total Funds Expended</b>	\$0.00	\$104,110.47

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation- WICAA

**Location Description:**

Terre Haute, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	12/8
<b># of Singlefamily Units</b>	0	12/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/4	3/4	12/8	100.00
# Owner Households	0	0	0	9/4	3/4	12/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-025B - SIEOC

**Activity Title:** Rehabilitation - SIEOC

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

08/09/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Southeastern Indiana Economic Opportunity Corp.

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,672.11
<b>Total Budget</b>	\$0.00	\$12,672.11
<b>Total Obligated</b>	\$0.00	\$12,672.11
<b>Total Funds Drawdown</b>	\$0.00	\$12,672.11
<b>Program Funds Drawdown</b>	\$0.00	\$12,672.11
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$12,672.11

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Owner occupied rehab

**Location Description:**

Aurora Indiana

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/2
<b># of Singlefamily Units</b>	0	1/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/2	1/0	1/2	100.00
# Owner Households	0	0	0	0/2	1/0	1/2	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-026B-CAPE

**Activity Title:** Rehabilitation- CAPE

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

09/06/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

CAPE

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action Program of Evansville, Inc.

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$69,583.01
<b>Total Budget</b>	\$0.00	\$69,583.01
<b>Total Obligated</b>	\$0.00	\$69,583.01
<b>Total Funds Drawdown</b>	\$0.00	\$69,583.01
<b>Program Funds Drawdown</b>	\$0.00	\$42,998.01
<b>Program Income Drawdown</b>	\$0.00	\$26,585.00
<b>Program Income Received</b>	\$0.00	\$26,585.00
<b>Total Funds Expended</b>	\$0.00	\$69,583.01
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Evansville, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	7/8
<b># of Singlefamily Units</b>	0	7/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/8	1/0	7/8	100.00
# Owner Households	0	0	0	6/8	1/0	7/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-011-027B-CAGI

**Activity Title:** Rehabilitation- CAGI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/24/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

CAGI

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action of Greater Indianapolis, Inc.

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$248,490.77

**Total Budget**

\$0.00

\$248,490.77

**Total Obligated**

\$0.00

\$248,490.77

**Total Funds Drawdown**

\$0.00

\$248,490.77

**Program Funds Drawdown**

\$0.00

\$237,848.95

**Program Income Drawdown**

\$0.00

\$10,641.82

**Program Income Received**

\$0.00

\$10,641.82

**Total Funds Expended**

\$0.00

\$248,490.77

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation for CAGI

**Location Description:**

Indianapolis, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	25/7
<b># of Singlefamily Units</b>	0	25/7



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	25/5	0/2	25/7	100.00
# Owner Households	0	0	0	25/5	0/2	25/7	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-011-028B - Interlocal Community Action

**Activity Title:** Rehabilitation - Interlocal Community Action

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Interlocal CAP

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Interlocal Community Action Program Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$115,851.86
<b>Total Budget</b>	\$0.00	\$115,851.86
<b>Total Obligated</b>	\$0.00	\$115,851.86
<b>Total Funds Drawdown</b>	\$0.00	\$115,851.86
<b>Program Funds Drawdown</b>	\$0.00	\$115,351.86
<b>Program Income Drawdown</b>	\$0.00	\$500.00
<b>Program Income Received</b>	\$0.00	\$500.00
<b>Total Funds Expended</b>	\$0.00	\$115,851.86
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation

**Location Description:**

New Castle IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	11/10
<b># of Singlefamily Units</b>	0	11/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/8	4/2	11/10	100.00
# Owner Households	0	0	0	7/8	4/2	11/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-011-028C - Interlocal Community Action

**Activity Title:** Relocation - Interlocal Community Action

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

12/31/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Interlocal CAP

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Interlocal Community Action Program Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,137.62
<b>Total Budget</b>	\$0.00	\$2,137.62
<b>Total Obligated</b>	\$0.00	\$2,137.62
<b>Total Funds Drawdown</b>	\$0.00	\$2,137.62
<b>Program Funds Drawdown</b>	\$0.00	\$123.20
<b>Program Income Drawdown</b>	\$0.00	\$2,014.42
<b>Program Income Received</b>	\$0.00	\$2,014.42
<b>Total Funds Expended</b>	\$0.00	\$2,137.62
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation

**Location Description:**

New Castle IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	2/0	2/1	100.00
# Owner Households	0	0	0	0/1	2/0	2/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>DR2OR-011-029B - LifeTime Housing Grp</b>
<b>Activity Title:</b>	<b>Rehabilitation - LifeTime Housing Grp</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Completed

**Project Title:**  
Owner Occupied Rehabilitation

**Project Number:**  
DR2OR Projects

**Projected Start Date:**  
01/11/2013

**Projected End Date:**  
12/31/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Life Time Housing Group Inc

**Program Income Account:**  
LifeTime Housing Group

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$356,850.50
<b>Total Budget</b>	\$0.00	\$356,850.50
<b>Total Obligated</b>	\$0.00	\$356,850.50
<b>Total Funds Drawdown</b>	\$0.00	\$356,850.50
<b>Program Funds Drawdown</b>	\$0.00	\$340,105.30
<b>Program Income Drawdown</b>	\$0.00	\$16,745.20
<b>Program Income Received</b>	\$0.00	\$16,745.20
<b>Total Funds Expended</b>	\$0.00	\$356,850.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitaton

**Location Description:**

Dearborn, Jefferson, Ohio, Ripley & Switzerland Counties

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	20/18
<b># of Singlefamily Units</b>	0	20/18



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	17/18	3/0	20/18	100.00
# Owner Households	0	0	0	17/18	3/0	20/18	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-012-001B- Rushville

**Activity Title:** Rehabilitation- Rushville

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/02/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

01/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rushville

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$356,966.31
<b>Total Budget</b>	\$0.00	\$356,966.31
<b>Total Obligated</b>	\$0.00	\$356,966.31
<b>Total Funds Drawdown</b>	\$0.00	\$356,966.31
<b>Program Funds Drawdown</b>	\$0.00	\$356,966.31
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$356,966.31
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Rushville, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	21/12
<b># of Singlefamily Units</b>	0	21/12



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	14/7	7/3	21/12	100.00
# Owner Households	0	0	0	14/7	7/3	21/12	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-012-001C- Rushville

**Activity Title:** Relocation- Rushville

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/02/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

01/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rushville

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$505.84
<b>Total Budget</b>	\$0.00	\$505.84
<b>Total Obligated</b>	\$0.00	\$505.84
<b>Total Funds Drawdown</b>	\$0.00	\$505.84
<b>Program Funds Drawdown</b>	\$0.00	\$505.84
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$505.84
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation payments and assistance

**Location Description:**

Rushville, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2OR-012-002B- RISING SUN

**Activity Title:** Rehabilitation- RISING SUN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

09/13/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

01/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF RISING SUN

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$203,000.00
<b>Total Budget</b>	\$0.00	\$203,000.00
<b>Total Obligated</b>	\$0.00	\$203,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$203,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$203,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$203,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures- RISING SUN, IN

**Location Description:**

RISING SUN, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	10/10
<b># of Singlefamily Units</b>	0	10/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/5	3/5	10/10	100.00
# Owner Households	0	0	0	7/5	3/5	10/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-012-003B- North Vernon

**Activity Title:** Rehabilitation- North Vernon

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

03/22/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

City of North Vernon

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of North Vernon

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$484,977.00
<b>Total Budget</b>	\$0.00	\$484,977.00
<b>Total Obligated</b>	\$0.00	\$484,977.00
<b>Total Funds Drawdown</b>	\$0.00	\$484,977.00
<b>Program Funds Drawdown</b>	\$0.00	\$176,442.00
<b>Program Income Drawdown</b>	\$0.00	\$308,535.00
<b>Program Income Received</b>	\$0.00	\$308,535.00
<b>Total Funds Expended</b>	\$0.00	\$484,977.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation costs for the City of North Vernon

**Location Description:**

North Vernon, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	24/10
<b># of Singlefamily Units</b>	0	24/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/5	17/5	24/10	100.00
# Owner Households	0	0	0	7/5	17/5	24/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-012-004B- CAPWI

**Activity Title:** Rehabilitation- CAPWI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

05/20/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

CAPWI

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

08/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action Program Inc of Western IN

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$286,000.00

**Total Budget**

\$0.00

\$286,000.00

**Total Obligated**

\$0.00

\$286,000.00

**Total Funds Drawdown**

\$0.00

\$286,000.00

**Program Funds Drawdown**

\$0.00

\$111,708.02

**Program Income Drawdown**

\$0.00

\$174,291.98

**Program Income Received**

\$0.00

\$174,291.98

**Total Funds Expended**

\$0.00

\$286,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation costs for COWI

**Location Description:**

Covington, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-012-005B - Town of Wolcott

**Activity Title:** Rehabilitation - Town of Wolcott

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

08/26/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Town of Walcott

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Wolcott

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$290,000.00
<b>Total Budget</b>	\$0.00	\$290,000.00
<b>Total Obligated</b>	\$0.00	\$290,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$290,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$142,464.16
<b>Program Income Drawdown</b>	\$0.00	\$147,535.84
<b>Program Income Received</b>	\$0.00	\$147,535.84
<b>Total Funds Expended</b>	\$0.00	\$290,000.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation for Town of Wolcott

**Location Description:**

Wolcott, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	15/6



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/3	7/3	15/6	100.00
# Owner Households	0	0	0	8/3	7/3	15/6	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-012-006B-Whitley County

**Activity Title:** Rehabilitation- Whitley County

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

08/26/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Habitat for Humanity of Whitley County

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Habitat for Humanity of Whitley County, Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$177,000.00
<b>Total Budget</b>	\$0.00	\$177,000.00
<b>Total Obligated</b>	\$0.00	\$177,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$177,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$144,503.86
<b>Program Income Drawdown</b>	\$0.00	\$32,496.14
<b>Program Income Received</b>	\$0.00	\$32,496.14
<b>Total Funds Expended</b>	\$0.00	\$177,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation costs Habitat for Humanity of Whitley County

**Location Description:**

Columbia City, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	14/6
<b># of Singlefamily Units</b>	0	14/6



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/3	8/3	14/6	100.00
# Owner Households	0	0	0	6/3	8/3	14/6	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-012-007B - City of Loogootee  
**Activity Title:** Rehabilitation - City of Loogootee

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 DR2OR Projects

**Project Title:**  
 Owner Occupied Rehabilitation

**Projected Start Date:**  
 03/11/2013

**Projected End Date:**  
 12/31/2014

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 City of Loogootee

**Program Income Account:**  
 City of Loogootee

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$132,467.00
Total Budget	\$0.00	\$132,467.00
Total Obligated	\$0.00	\$132,467.00
Total Funds Drawdown	\$0.00	\$132,467.00
Program Funds Drawdown	\$0.00	\$55,154.97
Program Income Drawdown	\$0.00	\$77,312.03
Program Income Received	\$0.00	\$77,312.03
Total Funds Expended	\$0.00	\$132,467.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Owner Occupied Rehab

**Location Description:**  
 City of Loogootee, Martin County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/7
# of Singlefamily Units	0	8/7



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/4	2/3	8/7	100.00
# Owner Households	0	0	0	6/4	2/3	8/7	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-012-008B - Vincennes

**Activity Title:** Rehabilitation - Vincennes

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

05/05/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

City of Vincennes

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Vincennes, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$372,640.00
<b>Total Budget</b>	\$0.00	\$372,640.00
<b>Total Obligated</b>	\$0.00	\$372,640.00
<b>Total Funds Drawdown</b>	\$0.00	\$372,640.00
<b>Program Funds Drawdown</b>	\$0.00	\$23,165.30
<b>Program Income Drawdown</b>	\$0.00	\$349,474.70
<b>Program Income Received</b>	\$0.00	\$349,474.70
<b>Total Funds Expended</b>	\$0.00	\$372,640.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Owner Occupied Rehabilitation

**Location Description:**

City of Vincennes, Knox County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	20/15
<b># of Singlefamily Units</b>	0	20/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/10	8/5	20/15	100.00
# Owner Households	0	0	0	12/10	8/5	20/15	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-012-009B - Tell City

**Activity Title:** Rehabilitation - Tell City

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

04/29/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Tell City

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Tell City, City of

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$380,000.00
<b>Total Budget</b>	\$0.00	\$380,000.00
<b>Total Obligated</b>	\$0.00	\$380,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$380,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$380,000.00
<b>Program Income Received</b>	\$0.00	\$380,000.00
<b>Total Funds Expended</b>	\$0.00	\$380,000.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Tell City, Perry County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	27/20
<b># of Singlefamily Units</b>	0	27/20



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	21/15	6/5	27/20	100.00
# Owner Households	0	0	0	21/15	6/5	27/20	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-012-010B - City of Bedford

**Activity Title:** Rehabilitation - City of Bedford

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

04/01/2013

**Projected End Date:**

12/31/2014

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Bedford, City of2

**Program Income Account:**

City of Bedford

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$248,921.04
<b>Total Budget</b>	\$0.00	\$248,921.04
<b>Total Obligated</b>	\$0.00	\$248,921.04
<b>Total Funds Drawdown</b>	\$0.00	\$248,921.04
<b>Program Funds Drawdown</b>	\$0.00	\$153,548.93
<b>Program Income Drawdown</b>	\$0.00	\$95,372.11
<b>Program Income Received</b>	\$0.00	\$95,372.11
<b>Total Funds Expended</b>	\$0.00	\$248,921.04

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Bedford, Lawrence County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	14/15
<b># of Singlefamily Units</b>	0	14/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/9	2/6	14/15	100.00
# Owner Households	0	0	0	12/9	2/6	14/15	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-012-012B - LaCasa Inc

**Activity Title:** Rehabilitation - LaCasa Inc

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

06/11/2013

**Projected End Date:**

12/31/2014

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

LaCasa Inc

**Program Income Account:**

LaCasa Inc

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$213,157.07
<b>Total Budget</b>	\$0.00	\$213,157.07
<b>Total Obligated</b>	\$0.00	\$213,157.07
<b>Total Funds Drawdown</b>	\$0.00	\$213,157.07
<b>Program Funds Drawdown</b>	\$0.00	\$146,498.17
<b>Program Income Drawdown</b>	\$0.00	\$66,658.90
<b>Program Income Received</b>	\$0.00	\$66,658.90
<b>Total Funds Expended</b>	\$0.00	\$213,157.07

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Elkhart County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	13/20
<b># of Singlefamily Units</b>	0	13/20



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/8	8/12	13/20	100.00
# Owner Households	0	0	0	5/8	8/12	13/20	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-012-012C - LaCasa Inc

**Activity Title:** Relocation - LaCasa Inc

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

06/11/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

LaCasa Inc

**Activity Status:**

Cancelled

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

LaCasa Inc

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Relocation payments and assistance

**Location Description:**

Elkhart County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-013-001B - City of Decatur

**Activity Title:** Rehabilitation - City of Decatur

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

06/28/2013

**Projected End Date:**

02/19/2015

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Decatur

**Program Income Account:**

City of Decatur

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$328,279.01
<b>Total Budget</b>	\$0.00	\$328,279.01
<b>Total Obligated</b>	\$0.00	\$328,279.01
<b>Total Funds Drawdown</b>	\$0.00	\$323,279.01
<b>Program Funds Drawdown</b>	\$0.00	\$187,437.52
<b>Program Income Drawdown</b>	\$0.00	\$135,841.49
<b>Program Income Received</b>	\$0.00	\$135,841.49
<b>Total Funds Expended</b>	\$0.00	\$323,279.01

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Owner occupied rehabilitation

**Location Description:**

City of Decatur, Adams County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	38/14
<b># of Singlefamily Units</b>	0	38/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	32/8	6/6	38/14	100.00
# Owner Households	0	0	0	32/8	6/6	38/14	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** DR2OR-013-001C - City of Decatur

**Activity Title:** Relocation - City of Decatur

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

06/28/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

City of Decatur

**Activity Status:**

Cancelled

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

02/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Decatur

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

**To Date**

N/A

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Relocation

**Location Description:**

City of Decatur, Adams County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-013-002B- LifeTime Housing Group  
**Activity Title:** Rehabilitation-LifeTime Housing Group

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Completed  
**Project Title:**  
 Owner Occupied Rehabilitation

**Project Number:**  
 DR2OR Projects  
**Projected Start Date:**  
 10/21/2013

**Projected End Date:**  
 02/19/2015

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Life Time Housing Group Inc

**Program Income Account:**  
 LifeTime Housing Group

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$265,675.00
<b>Total Budget</b>	\$0.00	\$265,675.00
<b>Total Obligated</b>	\$0.00	\$265,675.00
<b>Total Funds Drawdown</b>	\$0.00	\$236,044.95
<b>Program Funds Drawdown</b>	\$0.00	\$14,769.23
<b>Program Income Drawdown</b>	\$0.00	\$221,275.72
<b>Program Income Received</b>	\$0.00	\$221,275.72
<b>Total Funds Expended</b>	\$0.00	\$236,044.95
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**  
 Rehabilitation costs- Life Time Housing Group

**Location Description:**  
 Dillsboro, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	15/10
<b># of Singlefamily Units</b>	0	15/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/10	7/0	15/10	100.00
# Owner Households	0	0	0	8/10	7/0	15/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** DR2OR-013-003B - REAL Services Inc  
**Activity Title:** Rehabilitation - REAL Services Inc

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Completed  
**Project Title:**  
 Owner Occupied Rehabilitation

**Project Number:**  
 DR2OR Projects  
**Projected Start Date:**  
 06/27/2013

**Projected End Date:**  
 08/19/2015  
**Completed Activity Actual End Date:**

**Benefit Type:**  
 Direct ( HouseHold )

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 REAL Services Inc

**Program Income Account:**  
 REAL Services Inc

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$345,000.00
Total Budget	\$0.00	\$345,000.00
Total Obligated	\$0.00	\$345,000.00
Total Funds Drawdown	\$0.00	\$345,000.00
Program Funds Drawdown	\$0.00	\$127,279.72
Program Income Drawdown	\$0.00	\$217,720.28
Program Income Received	\$0.00	\$217,720.28
Total Funds Expended	\$0.00	\$345,000.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 St Joseph County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	36/28
# of Singlefamily Units	0	36/28



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	22/20	14/8	36/28	100.00
# Owner Households	0	0	0	22/20	14/8	36/28	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-013-004B - City of Aurora

**Activity Title:** Rehabilitation- City of Aurora

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/21/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

City of Aurora

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

02/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Aurora

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$304,200.00
<b>Total Budget</b>	\$0.00	\$304,200.00
<b>Total Obligated</b>	\$0.00	\$304,200.00
<b>Total Funds Drawdown</b>	\$0.00	\$304,200.00
<b>Program Funds Drawdown</b>	\$0.00	\$65,211.00
<b>Program Income Drawdown</b>	\$0.00	\$238,989.00
<b>Program Income Received</b>	\$0.00	\$238,989.00
<b>Total Funds Expended</b>	\$0.00	\$304,200.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

REHAB COSTS FOR THE CITY OF AURORA

**Location Description:**

CITY OF AURORA, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	16/14
<b># of Singlefamily Units</b>	0	16/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/14	7/0	16/14	100.00
# Owner Households	0	0	0	9/14	7/0	16/14	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-013-005B - Interlocal CAP

**Activity Title:** Rehabilitation - Interlocal CAP

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

06/28/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Interlocal CAP

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

02/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Interlocal Community Action Program Inc

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$185,741.41
<b>Total Budget</b>	\$0.00	\$185,741.41
<b>Total Obligated</b>	\$0.00	\$185,741.41
<b>Total Funds Drawdown</b>	\$0.00	\$185,741.41
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$185,741.41
<b>Program Income Received</b>	\$0.00	\$185,741.41
<b>Total Funds Expended</b>	\$0.00	\$185,741.41
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Town of Hope, Bartholomew, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	17/14
<b># of Singlefamily Units</b>	0	17/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	13/7	4/7	17/14	100.00
# Owner Households	0	0	0	13/7	4/7	17/14	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-013-005C - Interlocal CAP

**Activity Title:** Relocation - Interlocal CAP

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

06/28/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Interlocal CAP

**Activity Status:**

Cancelled

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

02/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Interlocal Community Action Program Inc

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

**To Date**

N/A

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Relocation payments and assistance

**Location Description:**

Town of Hope, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-013-006B - Housing Partnerships Inc  
**Activity Title:** Rehabilitation - Housing Partnerships Inc

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

03/13/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Housing Partnerships Inc

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/26/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Housing Partnerships Inc

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$220,000.00
<b>Total Budget</b>	\$0.00	\$220,000.00
<b>Total Obligated</b>	\$0.00	\$220,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$220,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$210,800.00
<b>Program Income Drawdown</b>	\$0.00	\$9,200.00
<b>Program Income Received</b>	\$0.00	\$9,200.00
<b>Total Funds Expended</b>	\$0.00	\$220,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Columbus, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	15/15
<b># of Singlefamily Units</b>	0	15/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/10	6/5	15/15	100.00
# Owner Households	0	0	0	9/10	6/5	15/15	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-013-007B - City of Greencastle  
**Activity Title:** Rehabilitation - City of Greencastle

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Completed  
**Project Title:**  
 Owner Occupied Rehabilitation

**Project Number:**  
 DR2OR Projects  
**Projected Start Date:**  
 07/02/2013

**Projected End Date:**  
 02/19/2015  
**Completed Activity Actual End Date:**

**Benefit Type:**  
 Direct ( HouseHold )

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Greencastle, City of

**Program Income Account:**  
 City of Greencastle

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$289,500.00
<b>Total Budget</b>	\$0.00	\$289,500.00
<b>Total Obligated</b>	\$0.00	\$289,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$289,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$78,649.00
<b>Program Income Drawdown</b>	\$0.00	\$210,851.00
<b>Program Income Received</b>	\$0.00	\$210,851.00
<b>Total Funds Expended</b>	\$0.00	\$289,500.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 City of Greencastle, Putnam County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-013-008B - CAPWI

**Activity Title:** Rehabilitation - CAPWI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

06/28/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

CAPWI

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

03/26/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action Program Inc of Western IN

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$250,000.00

**Total Budget**

\$0.00

\$250,000.00

**Total Obligated**

\$0.00

\$250,000.00

**Total Funds Drawdown**

\$0.00

\$250,000.00

**Program Funds Drawdown**

\$0.00

\$72,284.24

**Program Income Drawdown**

\$0.00

\$177,715.76

**Program Income Received**

\$0.00

\$177,715.76

**Total Funds Expended**

\$0.00

\$250,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Fountain and Montgomery Counties, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/10
# of Singlefamily Units	0	12/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/5	7/5	12/10	100.00
# Owner Households	0	0	0	5/5	7/5	12/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-013-009B - City of Huntington

**Activity Title:** Rehabilitation - City of Huntington

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

05/10/2013

**Projected End Date:**

03/26/2015

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Huntington

**Program Income Account:**

City of Huntington

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$284,913.00
<b>Total Budget</b>	\$0.00	\$284,913.00
<b>Total Obligated</b>	\$0.00	\$284,913.00
<b>Total Funds Drawdown</b>	\$0.00	\$284,913.00
<b>Program Funds Drawdown</b>	\$0.00	\$162,417.92
<b>Program Income Drawdown</b>	\$0.00	\$122,495.08
<b>Program Income Received</b>	\$0.00	\$122,495.08
<b>Total Funds Expended</b>	\$0.00	\$284,913.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Huntington, Huntington County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	14/15
<b># of Singlefamily Units</b>	0	14/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/4	4/11	14/15	100.00
# Owner Households	0	0	0	10/4	4/11	14/15	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-013-009C - City of Huntington  
**Activity Title:** Relocation - City of Huntington

**Activity Category:**  
 Relocation payments and assistance

**Activity Status:**  
 Cancelled

**Project Number:**  
 DR2OR Projects

**Project Title:**  
 Owner Occupied Rehabilitation

**Projected Start Date:**  
 05/10/2013

**Projected End Date:**  
 03/26/2015

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 City of Huntington

**Program Income Account:**  
 City of Huntington

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Relocation payments and assistance

**Location Description:**  
 City of Huntington, Huntington County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2OR-013-010B - City of Linton

**Activity Title:** Rehabilitation - City of Linton

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

09/13/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

City of Linton

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

06/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Linton

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$282,150.00
<b>Total Budget</b>	\$0.00	\$282,150.00
<b>Total Obligated</b>	\$0.00	\$282,150.00
<b>Total Funds Drawdown</b>	\$0.00	\$282,150.00
<b>Program Funds Drawdown</b>	\$0.00	\$198,798.29
<b>Program Income Drawdown</b>	\$0.00	\$83,351.71
<b>Program Income Received</b>	\$0.00	\$83,351.71
<b>Total Funds Expended</b>	\$0.00	\$282,150.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Linton, Greene County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	13/14
<b># of Singlefamily Units</b>	0	13/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/8	6/6	13/14	100.00
# Owner Households	0	0	0	7/8	6/6	13/14	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-013-010C - City of Linton

**Activity Title:** Relocation - City of Linton

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

09/13/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

City of Linton

**Activity Status:**

Cancelled

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

06/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Linton

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Relocation

**Location Description:**

City of Linton, Greene County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2OR-013-011B - City of Connersville</b>
<b>Activity Title:</b>	<b>Rehabilitation - City of Connersville</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Completed

**Project Number:**  
DR2OR Projects

**Project Title:**  
Owner Occupied Rehabilitation

**Projected Start Date:**  
02/27/2014

**Projected End Date:**  
10/23/2015

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
City of Connersville

**Program Income Account:**  
City of Connersville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$340,000.00
<b>Total Budget</b>	\$0.00	\$340,000.00
<b>Total Obligated</b>	\$0.00	\$340,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$340,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$290,796.70
<b>Program Income Drawdown</b>	\$0.00	\$49,203.30
<b>Program Income Received</b>	\$0.00	\$49,203.30
<b>Total Funds Expended</b>	\$0.00	\$340,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Rehabilitation/reconstruction of residential structures

**Location Description:**  
City of Connersville, Fayette County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	17/14
<b># of Singlefamily Units</b>	0	17/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/8	8/6	17/14	100.00
# Owner Households	0	0	0	9/8	8/6	17/14	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-013-012B - Town of Hope

**Activity Title:** Rehabilitation - Town of Hope

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/28/2014

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Town of Hope

**Activity Status:**

Completed

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/23/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Hope

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$202,000.00
<b>Total Budget</b>	\$0.00	\$202,000.00
<b>Total Obligated</b>	\$0.00	\$202,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$202,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$178,503.41
<b>Program Income Drawdown</b>	\$0.00	\$23,496.59
<b>Program Income Received</b>	\$0.00	\$23,496.59
<b>Total Funds Expended</b>	\$0.00	\$202,000.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Town of Hope, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	12/11
<b># of Singlefamily Units</b>	0	12/11



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/6	3/5	12/11	100.00
# Owner Households	0	0	0	9/6	3/5	12/11	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-013-012C - Town of Hope

**Activity Title:** Relocation - Town of Hope

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/28/2014

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Town of Hope

**Activity Status:**

Cancelled

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/23/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Hope

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

**To Date**

N/A

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Relocation payments and assistance

**Location Description:**

Town of Hope, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-013-013B - City of Columbus

**Activity Title:** Rehabilitation - City of Columbus

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

02/28/2014

**Projected End Date:**

10/23/2015

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Columbus

**Program Income Account:**

City of Columbus

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$252,500.00
<b>Total Budget</b>	\$0.00	\$252,500.00
<b>Total Obligated</b>	\$0.00	\$252,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$245,423.30
<b>Program Funds Drawdown</b>	\$0.00	\$143,198.30
<b>Program Income Drawdown</b>	\$0.00	\$102,225.00
<b>Program Income Received</b>	\$0.00	\$102,225.00
<b>Total Funds Expended</b>	\$0.00	\$245,423.30
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Columbus, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	13/16
<b># of Singlefamily Units</b>	0	13/16



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/8	4/8	13/16	100.00
# Owner Households	0	0	0	9/8	4/8	13/16	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** DR2OR-013-013C - City of Columbus

**Activity Title:** Relocation - City of Columbus

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/28/2014

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

City of Columbus

**Activity Status:**

Cancelled

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/23/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbus

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation payments and assistance

**Location Description:**

City of Columbus, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-013-014B - Fayette County

**Activity Title:** Rehabilitation - Fayette County

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/27/2014

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Fayette County

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/23/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Board of Commissioners of the County of Fayette

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$196,250.00
<b>Total Budget</b>	\$0.00	\$196,250.00
<b>Total Obligated</b>	\$0.00	\$196,250.00
<b>Total Funds Drawdown</b>	\$0.00	\$196,250.00
<b>Program Funds Drawdown</b>	\$0.00	\$149,083.00
<b>Program Income Drawdown</b>	\$0.00	\$47,167.00
<b>Program Income Received</b>	\$0.00	\$47,167.00
<b>Total Funds Expended</b>	\$0.00	\$196,250.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Fayette County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	11/11
<b># of Singlefamily Units</b>	0	11/11



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	7/7	11/11	100.00
# Owner Households	0	0	0	4/4	7/7	11/11	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2OR-013-014C - Fayette County

**Activity Title:** Relocation - Fayette County

**Activity Category:**

Relocation payments and assistance

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/27/2014

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Fayette County

**Activity Status:**

Cancelled

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/23/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Board of Commissioners of the County of Fayette

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation payments and assistance

**Location Description:**

Fayette County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-014-001B - HAND

**Activity Title:** Rehabilitation - HAND

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/18/2015

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Hamilton County Area Neighborhood Development Inc

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

08/18/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hamilton County Area Neighborhood Development

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Hamilton County Area Neighborhood Development

**Match Contributed**

**Apr 1 thru Jun 30, 2016**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$332,500.00

\$332,500.00

\$332,500.00

\$260,250.93

\$260,250.93

\$0.00

\$0.00

\$260,250.93

\$260,250.93

\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Hamilton County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-014-002B - Community Action of NE IN

**Activity Title:** Rehabilitation - Community Action of NE IN

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/18/2015

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

DR2OR-014-002 Community Action of Northeast IN

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

08/18/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action of Northeast IN

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$332,500.00
<b>Total Budget</b>	\$0.00	\$332,500.00
<b>Total Obligated</b>	\$0.00	\$332,500.00
<b>Total Funds Drawdown</b>	\$80,172.75	\$165,587.37
<b>Program Funds Drawdown</b>	\$80,172.75	\$165,587.37
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$80,172.75	\$165,587.37
Community Action of Northeast IN	\$80,172.75	\$165,587.37
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Waterloo, Dekalb County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-014-003B - REAL Services

**Activity Title:** Rehabilitation - REAL Services

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/18/2015

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

REAL Services Inc

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

08/18/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

REAL Services Inc

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$345,000.00

**Total Budget**

\$0.00

\$345,000.00

**Total Obligated**

\$0.00

\$345,000.00

**Total Funds Drawdown**

\$36,113.60

\$99,215.44

**Program Funds Drawdown**

\$8,679.85

\$71,781.69

**Program Income Drawdown**

\$27,433.75

\$27,433.75

**Program Income Received**

\$27,433.75

\$27,433.75

**Total Funds Expended**

\$36,113.60

\$99,215.44

REAL Services Inc

\$36,113.60

\$99,215.44

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

St Joseph County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-014-004B - LifeTime Hsg Grp

**Activity Title:** Rehabilitation - LifeTime Hsg Grp

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

02/18/2015

**Projected End Date:**

08/18/2016

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Life Time Housing Group Inc

**Program Income Account:**

LifetTime Housing Group

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$143,101.00
<b>Total Budget</b>	\$0.00	\$143,101.00
<b>Total Obligated</b>	\$0.00	\$143,101.00
<b>Total Funds Drawdown</b>	\$80,783.63	\$139,685.21
<b>Program Funds Drawdown</b>	\$44,062.32	\$102,963.90
<b>Program Income Drawdown</b>	\$36,721.31	\$36,721.31
<b>Program Income Received</b>	\$36,721.31	\$36,721.31
<b>Total Funds Expended</b>	\$80,783.63	\$139,685.21
Life Time Housing Group Inc	\$80,783.63	\$139,685.21
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Dearborn County, IN

**Activity Progress Narrative:**

Project completed. Final claim will be submitted after the monitoring.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	8	8/8
<b># of Singlefamily Units</b>	8	8/8



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	6	2	8	6/6	2/2	8/8	100.00
# Owner Households	6	2	8	6/6	2/2	8/8	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>DR2OR-014-005B - City of Kendallville</b>
<b>Activity Title:</b>	<b>Rehabilitation - City of Kendallville</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
DR2OR Projects

**Project Title:**  
Owner Occupied Rehabilitation

**Projected Start Date:**  
02/18/2015

**Projected End Date:**  
08/18/2016

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
City of Kendallville

**Program Income Account:**  
City of Kendallville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$85,000.00
<b>Total Budget</b>	\$0.00	\$85,000.00
<b>Total Obligated</b>	\$0.00	\$85,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,502.50
<b>Program Funds Drawdown</b>	\$0.00	\$2,502.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,502.50
City of Kendallville	\$0.00	\$2,502.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Rehabilitation/reconstruction of residential structures

**Location Description:**  
City of Kendallville, Noble County, IN

**Activity Progress Narrative:**  
Project is progressing to completion.

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-015-001B - City of Wabash

**Activity Title:** Rehabilitation - City of Wabash

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

07/23/2015

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

01/27/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Wabash, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$237,500.00

**Total Budget**

\$0.00

\$237,500.00

**Total Obligated**

\$0.00

\$237,500.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

    Wabash, City of

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Wabash, Wabash County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-015-002B - CAPWI

**Activity Title:** Rehabilitation - CAPWI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/22/2015

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

08/03/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action Program Inc of Western IN

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$340,000.00
<b>Total Budget</b>	\$0.00	\$340,000.00
<b>Total Obligated</b>	\$0.00	\$340,000.00
<b>Total Funds Drawdown</b>	\$5,840.00	\$5,840.00
<b>Program Funds Drawdown</b>	\$5,840.00	\$5,840.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,840.00	\$5,840.00
Community Action Program Inc of Western IN	\$5,840.00	\$5,840.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Fountain Co, Benton Co, Vermillion Co, Parke Co, Montgomery Co, Indiana

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-015-003B - City of Shelbyville

**Activity Title:** Rehabilitation - City of Shelbyville

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/22/2015

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

08/03/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Shelbyville

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$307,500.00
<b>Total Budget</b>	\$0.00	\$307,500.00
<b>Total Obligated</b>	\$0.00	\$307,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Shelbyville	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Shelbyville, Shelby County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-015-004B - City of Lawrenceburg

**Activity Title:** Rehabilitation - City of Lawrenceburg

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

10/22/2015

**Projected End Date:**

08/03/2017

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Lawrenceburg, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$140,000.00

**Total Budget**

\$0.00

\$140,000.00

**Total Obligated**

\$0.00

\$140,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Lawrenceburg, City of

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Lawrenceburg, Dearborn County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2OR-015-005B - Town of Crothersville</b>
<b>Activity Title:</b>	<b>Rehabilitation - Town of Crothersville</b>

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Project Number:**  
 DR2OR Projects

**Projected Start Date:**  
 10/22/2015

**Benefit Type:**  
 Direct ( HouseHold )

**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way

**Project Title:**  
 Owner Occupied Rehabilitation

**Projected End Date:**  
 08/03/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 Crothersville, Town of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$145,750.00
<b>Total Budget</b>	\$0.00	\$145,750.00
<b>Total Obligated</b>	\$0.00	\$145,750.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Crothersville, Town of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 Town of Crothersville, Jackson County, IN

**Activity Progress Narrative:**  
 Project is progressing to completion.

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-015-006B - City of Richmond

**Activity Title:** Rehabilitation - City of Richmond

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/22/2015

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

08/03/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Richmond

**Overall**

	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$435,000.00
<b>Total Budget</b>	\$0.00	\$435,000.00
<b>Total Obligated</b>	\$0.00	\$435,000.00
<b>Total Funds Drawdown</b>	\$48,813.36	\$48,813.36
<b>Program Funds Drawdown</b>	\$48,813.36	\$48,813.36
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$48,813.36	\$48,813.36
City of Richmond	\$48,813.36	\$48,813.36
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Richmond, Wayne County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR2SC Administration / Stellar Projects Administration

**Grantee Activity Number:** DR2SC-012-002A - City of Delphi

**Activity Title:** Administraton - City of Delphi

**Activitiy Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2SC Administration

**Project Title:**

Stellar Projects Administration

**Projected Start Date:**

11/15/2012

**Projected End Date:**

06/30/2015

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Delphi, City of

**Program Income Account:**

City of Delphi

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2016

N/A

### To Date

\$58,506.00

**Total Budget**

\$18,867.00

\$58,506.00

**Total Obligated**

\$18,867.00

\$58,506.00

**Total Funds Drawdown**

\$21,403.00

\$53,806.00

**Program Funds Drawdown**

\$21,403.00

\$53,806.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$21,403.00

\$53,806.00

Delphi, City of

\$21,403.00

\$53,806.00



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Delphi, Carroll County, IN

**Activity Progress Narrative:**

Project is progressing to completion.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** DR2SC-014-001A - City of North Vernon  
**Activity Title:** Administration - City of North Vernon

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR2SC Administration

**Project Title:**

Stellar Projects Administration

**Projected Start Date:**

08/28/2014

**Projected End Date:**

02/26/2016

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of North Vernon

**Program Income Account:**

City of North Vernon

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$32,000.00
<b>Total Budget</b>	\$0.00	\$32,000.00
<b>Total Obligated</b>	\$0.00	\$32,000.00
<b>Total Funds Drawdown</b>	\$2,000.00	\$32,000.00
<b>Program Funds Drawdown</b>	\$2,000.00	\$17,000.00
<b>Program Income Drawdown</b>	\$0.00	\$15,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$17,000.00	\$32,000.00
City of North Vernon	\$17,000.00	\$32,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of North Vernon, Jennings County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR2SC Projects / Stellar Projects

**Grantee Activity Number:** DR2SC-011-001B - Greencastle

**Activity Title:** Rehabilitation - Greencastle

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2SC Projects

**Projected Start Date:**

12/28/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Stellar Projects

**Projected End Date:**

01/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Greencastle, City of

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2016

N/A

### To Date

\$289,500.00

**Total Budget**

\$0.00

\$289,500.00

**Total Obligated**

\$0.00

\$289,500.00

**Total Funds Drawdown**

\$0.00

\$289,500.00

**Program Funds Drawdown**

\$0.00

\$289,500.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$289,500.00



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Owner Occupied Rehab

**Location Description:**

City of Greencastle

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/12
# of Singlefamily Units	0	12/12

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/12	9/0	12/12	100.00
# Owner Households	0	0	0	3/12	9/0	12/12	100.00

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2SC-012-001B - City of Delphi

**Activity Title:** Rehabilitation - City of Delphi

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2SC Projects

**Projected Start Date:**

09/30/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

City of Delphi

**Activity Status:**

Completed

**Project Title:**

Stellar Projects

**Projected End Date:**

03/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Delphi, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$201,122.66

**Total Budget**

\$0.00

\$201,122.66

**Total Obligated**

\$0.00

\$201,122.66

**Total Funds Drawdown**

\$0.00

\$201,122.66

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$201,122.66

**Program Income Received**

\$0.00

\$201,122.66

**Total Funds Expended**

\$0.00

\$201,122.66

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation

**Location Description:**

City of Delphi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2SC-012-002B - City of Delphi  
**Activity Title:** Rehab/New Constr Public Facility - City of Delphi

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 DR2SC Projects  
**Projected Start Date:**  
 11/15/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod  
**Program Income Account:**  
 City of Delphi

**Activity Status:**  
 Under Way  
**Project Title:**  
 Stellar Projects  
**Projected End Date:**  
 06/30/2015  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Delphi, City of

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,545,926.00
<b>Total Budget</b>	\$0.00	\$1,545,926.00
<b>Total Obligated</b>	\$0.00	\$1,545,926.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,526,759.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,118,940.96
<b>Program Income Drawdown</b>	\$0.00	\$407,818.04
<b>Program Income Received</b>	\$0.00	\$407,818.04
<b>Total Funds Expended</b>	\$0.00	\$1,526,759.00
Delphi, City of	\$0.00	\$1,526,759.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of public facilities

**Location Description:**  
 City of Delphi, Carroll County, IN

**Activity Progress Narrative:**  
 Project is progressing to completion.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Public Facilities</b>	0	0/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2SC-014-001B - City of North Vernon</b>
<b>Activity Title:</b>	<b>Rehabilitation - City of North Vernon</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Activity Status:**  
Under Way

**Project Number:**  
DR2SC Projects

**Project Title:**  
Stellar Projects

**Projected Start Date:**  
08/28/2014

**Projected End Date:**  
02/28/2016

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
City of North Vernon

**Program Income Account:**  
City of North Vernon

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$406,000.00
<b>Total Budget</b>	\$0.00	\$406,000.00
<b>Total Obligated</b>	\$0.00	\$406,000.00
<b>Total Funds Drawdown</b>	\$68,579.74	\$381,965.96
<b>Program Funds Drawdown</b>	\$68,579.74	\$364,212.03
<b>Program Income Drawdown</b>	\$0.00	\$17,753.93
<b>Program Income Received</b>	\$0.00	\$32,753.93
<b>Total Funds Expended</b>	\$68,579.74	\$381,965.96
City of North Vernon	\$68,579.74	\$381,965.96
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Rehabilitation/reconstruction of public facilities

**Location Description:**  
City of North Vernon, Jennings County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Public Facilities</b>	0	0/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2SC-014-002B - City of Greencastle  
**Activity Title:** Rehabilitation - City of Greencastle

**Activity Category:**  
Affordable Rental Housing

**Activity Status:**  
Under Way

**Project Number:**  
DR2SC Projects

**Project Title:**  
Stellar Projects

**Projected Start Date:**  
12/18/2014

**Projected End Date:**  
06/18/2016

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
City of Greencastle

**Program Income Account:**  
City of Greencastle

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$97,194.30
Total Budget	\$0.00	\$97,194.30
Total Obligated	\$0.00	\$97,194.30
Total Funds Drawdown	\$0.00	\$97,194.30
Program Funds Drawdown	\$0.00	\$97,194.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$97,194.30
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
Rehabilitation of Affordable Housing

**Location Description:**  
City of Greencastle, Putnam County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DT- Downtown Revitalization / DOWNTOWN REVITALIATION

**Grantee Activity Number:** DR2-DT-09-260A

**Activity Title:** Downtown Façades

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

DT- Downtown Revitalization

**Projected Start Date:**

08/07/2014

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

DOWNTOWN REVITALIATION

**Projected End Date:**

04/30/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Delphi, City of

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2016

N/A

### To Date

\$939,435.00

**Total Budget**

\$0.00

\$939,435.00

**Total Obligated**

\$0.00

\$939,435.00

**Total Funds Drawdown**

\$11,256.00

\$939,435.00

**Program Funds Drawdown**

\$11,256.00

\$939,435.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$461,256.00

\$939,435.00

Delphi, City of

\$461,256.00

\$939,435.00



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Grant funds will be used to renovate the façades of 34-36 buildings in the City of Delphi. The buildings are located in the downtown business district, which is listed on the National Register of Historic Places.

**Location Description:**

Delphi, IN 46923  
108 S. Market, 102 W. Main, 104 W. Main, 110-112 W. Main, 114-116 W. Main, 118-120 W. Main, 122 W. Main, 124 W. Main, 202 W. Main, 204-206 W. Main, 210 W. Main, 106 E. Main, 108-110 E. Main, 107-109 E. Main, 111 E. Main, 112 E. Main, 113-115 E. Main, 114-116 E. Main, 117-119 E. Main, 118-120 E. Main, 124 E. Main, 101 S. Washington, 103 S. Washington, 111 S. Washington, 119-121 S. Washington, 207 S. Washington, 209-211 S. Washington, 215 S. Washington, 120 N. Washington, 103 W. Franklin, 109 W. Franklin, 111 W. Franklin, 113-115 W. Franklin, 114 E. Franklin, 101 W. Franklin, 110 E. Franklin

**Activity Progress Narrative:**

Project monitored for compliance. File close-out underway.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: ED-Economic Development / Economic Development**

**Grantee Activity Number: DR2-ED-09-073A**

**Activity Title: local administration**

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

**Project Title:**



ED-Economic Development

Economic Development

**Projected Start Date:**

**Projected End Date:**

01/11/2010

07/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

New Albany, City of

**Overall**

**Apr 1 thru Jun 30, 2016**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$78,000.00

**Total Budget**

\$0.00

\$78,000.00

**Total Obligated**

\$0.00

\$78,000.00

**Total Funds Drawdown**

\$0.00

\$78,000.00

**Program Funds Drawdown**

\$0.00

\$78,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$78,000.00

    New Albany, City of

\$0.00

\$78,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local administration of an economic development project to create jobs.

**Location Description:**

311 Hauss Square  
New Albany, Indiana 47150

**Activity Progress Narrative:**

Activity is on-going.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-ED-09-073B

**Activity Title:** Job creation

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

ED-Economic Development

**Projected Start Date:**

01/11/2010

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

07/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

New Albany, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,922,000.00
<b>Total Budget</b>	\$0.00	\$2,922,000.00
<b>Total Obligated</b>	\$0.00	\$2,922,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,922,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,922,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,922,000.00
New Albany, City of	\$0.00	\$2,922,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Kemper Foods will add an additional production line to the current facility and create 150 new jobs. Job creation numbers were modified and adjusted down as of 10/15/2015 based on the 9/30/2015 report from the grantee.

**Location Description:**

Kemper Foods International  
525 Park East Boulevard, Suite 3  
New Albany, Indiana

**Activity Progress Narrative:**

Kemper Foods International was not able to meet the projections and commitments made at the time of the grant application. Various circumstances over the period of the grant have caused delays in the expansion of the plant. The City of New Albany received a modification from OCRA regarding the number of jobs created. The job number has been modified to 35 jobs. The City submitted another modification request to increase the number of jobs from 35 to 60. This modification was approved by OCRA. The City will submit Step 1 of the Closeout process forms in the next quarter. Jobs Created 64; 47 LMI; 48 Minority; 38 Female.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		0/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	69/24	88/35	78.41

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	23/24	24/35	95.83

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2-ED-09-229A

**Activity Title:** Activity Delivery

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

ED-Economic Development

**Projected Start Date:**

09/27/2012

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

03/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Clark County Commissioners

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

**To Date**

N/A

\$95,000.00

**Total Budget**

\$0.00

\$95,000.00

**Total Obligated**

\$0.00

\$95,000.00

**Total Funds Drawdown**

\$31,280.00

\$95,000.00

**Program Funds Drawdown**

\$31,280.00

\$95,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$31,280.00

\$95,000.00

Clark County Commissioners

\$31,280.00

\$95,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local Activity delivery of an economic development project.

**Location Description:**

Clark County, Indiana.

**Activity Progress Narrative:**

Activity is on-going.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-ED-09-229B

**Activity Title:** Job Creation

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

ED-Economic Development

**Projected Start Date:**

09/27/2012

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

03/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Clark County Commissioners

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,005,000.00
<b>Total Budget</b>	\$0.00	\$1,005,000.00
<b>Total Obligated</b>	\$0.00	\$1,005,000.00
<b>Total Funds Drawdown</b>	\$5,000.00	\$1,005,000.00
<b>Program Funds Drawdown</b>	\$5,000.00	\$1,005,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,000.00	\$1,035,360.00
Clark County Commissioners	\$5,000.00	\$1,035,360.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will create a direct access route to Koetter Woodworking Inc. which will allow them to create an additional 55 jobs. Job projections were adjusted down based on the grantee's 9/30/2015 report. Jobs Created 35; 22 LMI; 0 Minority; 4 Female

**Location Description:**

Star Hill Road from Rake Road at St. John Road to State Road 60. Clark County, Indiana.

**Activity Progress Narrative:**

Road was opened to traffic on December 11, 2015. Due to the final cleanup and soil erosion measures that would not occur prior to December 31, 2015, OCRA granted a time extension to June 30, 2016. The contractor, County, engineer, INDOT, IDEM, US Army Corps of Engineers and soil conservation have been working to finalize all of the erosion control measures for final completion and issuance of the Notice of Termination.

OCRA modified the jobs from 55 to 35 on June 9, 2016. The County has drawn down all grant funds and will submit Step 1 of the Closeout forms next quarter. Jobs Created 38; 23 LMI; 0 Minority; 4 Female.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	43/22	66/35	65.15

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>DR2-ED-09-283A</b>
<b>Activity Title:</b>	<b>Workforce Development</b>

**Activity Category:**

Public services

**Project Number:**

ED-Economic Development

**Projected Start Date:**

01/31/2016

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

08/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Knox County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$236,000.00
<b>Total Budget</b>	\$236,000.00	\$236,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Knox County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used to establish a coalition in partnership with Sullivan County and the City of Princeton. The coalition would establish a program to train unemployed and underemployed workers into the fields of heavy equipment operation and industrial maintenance.

Knox, Sullivan, and Gibson (City of Princeton) Counties were included in the areas designated as disaster areas due to the severe flooding of 2008. Several of the communities within these counties were physically and economically affected by this flooding. The region continues to seek a full recovery from the negative economic impacts created by this flooding event. Economic losses are best recovered through new business investment and a creation of high wage employment.

**Location Description:**

This project will benefit people from Knox County, Sullivan County, and the City of Princeton.

**Activity Progress Narrative:**

Started first round of trainings. Industrial maintenance training is on-going and Heavy Equipment Operator has completed first certificate round. Administration is on-going.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2-ED-09-284A</b>
<b>Activity Title:</b>	<b>Workforce Development</b>

**Activity Category:**

Public services

**Project Number:**

ED-Economic Development

**Projected Start Date:**

01/31/2016

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

08/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Starke County

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$250,000.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Starke County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used to for the development of an Equipment Maintenance and Automation Technology Training Program to serve residents primarily of Starke, Pulaski, Marshall, and La Porte (excluding the cities of La Porte and Michigan City) counties.

Starke County experienced severe flooding in 2008 throughout the county including the three incorporated municipalities. Extensive damage was done to homes, businesses, and public infrastructure. The flooding caused many economic hardships on businesses and home owners in terms of lost business, damage repair, and loss of property values.

**Location Description:**

This program will benefit people from Starke, Pulaski, Marshall, and LaPorte Counties.

**Activity Progress Narrative:**

Equipment ordered. Project on time.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2-ED-09-285A</b>
<b>Activity Title:</b>	<b>Workforce Development</b>

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

ED-Economic Development

**Project Title:**

Economic Development

**Projected Start Date:**

01/31/2016

**Projected End Date:**

08/31/2018

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Martin County

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$250,000.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Martin County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Martin County proposes to establish a coalition with Daviess, Greene, and Lawrence Counties. The coalition would establish a program to train unemployed and underemployed workers into the fields of CNC machining, electronics and information/security technology. The program would also have a component to allow for facilitation of potential persons to be trained into rehabilitation programs before entering into the training programs. Daviess, Greene, Lawrence and Martin Counties were included in the areas designated as disaster areas due to the severe flooding of 2008. Several of the communities within these counties were physically and economically affected by this flooding. The region continues to seek a full recovery from the negative economic impacts created by this flooding event. Economic losses are best recovered through new business investment and a creation of high wage employment.

**Location Description:**

This project will benefit those from Daviess, Greene, Lawrence, and Martin Counties.

**Activity Progress Narrative:**

Security Plus training completed 1st Round. First Round of CNC and Electronic have begun.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-ED-09-286A

**Activity Title:** Activity Delivery

**Activity Category:**

Administration

**Project Number:**

ED-Economic Development

**Projected Start Date:**

08/31/2016

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

01/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Tell City, City of

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$14,000.00

**Total Budget**

\$14,000.00

\$14,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Tell City, City of

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Grant administration for the project.

**Location Description:**

Tell City (Perry County), Spencer, Crawford and and Dubois Counties.

**Activity Progress Narrative:**

Activity is on-going.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-ED-09-286B  
**Activity Title:** Workforce Development

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

ED-Economic Development

**Project Title:**

Economic Development

**Projected Start Date:**

01/31/2016

**Projected End Date:**

08/31/2018

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Tell City, City of

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$236,000.00
<b>Total Budget</b>	\$236,000.00	\$236,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Tell City, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used to implement a workforce development training for unemployed and underemployed individuals in Perry, Spencer, Crawford, and Dubois Counties.

In September 2008, the City of Tell City and the region of Spencer, Crawford, Perry, and Dubois County were impacted by severe storms and flooding. Perry County, where Tell City is located, incurred nearly \$700,000 damage to public infrastructure, with large amounts of debris. Long term electrical outages occurred, and 37 homes were impacted by roof and structural damage. Schools were closed for two days, and unfortunately, two deaths occurred. The situation was similar throughout the region. This training program has a direct impact on the economic recovery of the region as it reaches the individuals most in need. By focusing on the unemployed and underemployed, these individuals receive the skills training necessary to obtain employment with local industries, which in turn provides income which will be reinvested into the community.

**Location Description:**

The City of Tell City and the region of Spencer, Crawford, Perry, and Dubois County.

**Activity Progress Narrative:**

Release of Funds was received June 14, 2016. The contract for training services is anticipated to be signed by the end of July 2016, with the trainign sessions to commence in September, 2016.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: FF - Flexible Fund / FLEXIBLE FUND

**Grantee Activity Number:** A192-11-DR2-MOU-001

**Activity Title:** NHD Datasets

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

FF - Flexible Fund

**Project Title:**

FLEXIBLE FUND

**Projected Start Date:**

05/09/2011

**Projected End Date:**

12/31/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

State of Indiana

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$2,107,230.00

**Total Budget**

\$0.00

\$2,107,230.00

**Total Obligated**

\$0.00

\$2,107,230.00



<b>Total Funds Drawdown</b>	\$171,924.30	\$2,098,661.17
<b>Program Funds Drawdown</b>	\$171,924.30	\$2,098,661.17
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$171,924.30	\$2,098,661.17
State of Indiana	\$171,924.30	\$2,098,661.17
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/2167230

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** A192-11-DR2-PSC-002 (a)  
**Activity Title:** Lost Rivery Planning Study

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

03/29/2011

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$346,412.00
Total Budget	\$0.00	\$346,412.00
Total Obligated	\$0.00	\$346,412.00
Total Funds Drawdown	\$0.00	\$346,412.00
Program Funds Drawdown	\$0.00	\$346,412.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$346,412.00
State of Indiana	\$0.00	\$346,412.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/290000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** A192-11-DR2-PSC-002 (d)  
**Activity Title:** Columbus Flood Alert System

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

05/09/2011

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$478,000.00
<b>Total Budget</b>	\$0.00	\$478,000.00
<b>Total Obligated</b>	\$0.00	\$478,000.00
<b>Total Funds Drawdown</b>	\$43,893.00	\$453,964.75
<b>Program Funds Drawdown</b>	\$43,893.00	\$453,964.75
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$43,893.00	\$453,964.75
State of Indiana	\$43,893.00	\$453,964.75
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Development of a Flood Alert System for Columbus, Indiana for the purpose of mitigation activity to develop a flood alert and monitoring system for Columbus, Indiana that is focused on Haw Creek.

**Location Description:**

Columbus, Indiana

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** A192-11-DR2-PSC-005  
**Activity Title:** Flood Inundation Mapping

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

05/09/2011

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$260,000.00
Total Funds Drawdown	\$21,128.52	\$257,241.23
Program Funds Drawdown	\$21,128.52	\$257,241.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,128.52	\$257,241.23
State of Indiana	\$21,128.52	\$257,241.23
Match Contributed	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** A192-13-DR2-PSC-101A

**Activity Title:** Levee Identification

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

01/01/2013

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$849,300.00
<b>Total Budget</b>	\$0.00	\$849,300.00
<b>Total Obligated</b>	\$0.00	\$849,300.00
<b>Total Funds Drawdown</b>	\$87,837.84	\$846,390.37
<b>Program Funds Drawdown</b>	\$87,837.84	\$846,390.37
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$87,837.84	\$846,390.37
State of Indiana	\$87,837.84	\$846,390.37
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The purposes of the planning activity are: to identify and map uncertified manmade structures that constrict the floodplain; identify the infrastructure at risk behind these levees; to provide education and outreach including reports and maps to local jurisdictions; and to provide Homeland Security, Federal Emergency Management Agency and U.S. Army Corps of Engineers information for use in ongoing planning programs.

**Location Description:**

Indiana University  
310 S. Fess Ave.  
Bloomington, Indiana 47401

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** A192-14-DR2-MOU-102

**Activity Title:** Hydrography Datasets

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

09/01/2013

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

06/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Technology

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2016**

N/A

**To Date**

\$386,508.00

**Total Budget**

\$0.00

\$386,508.00

**Total Obligated**

\$0.00

\$386,508.00

**Total Funds Drawdown**

\$63,744.38

\$375,739.61

**Program Funds Drawdown**

\$63,744.38

\$375,739.61

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$268,630.31

\$375,739.61

Office of Technology

\$268,630.31

\$375,739.61

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Development of additional local resolution national hydrography datasets in Northern Indiana

**Location Description:**

Northern Indiana

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>A192-14-PSC-DR2-003</b>
<b>Activity Title:</b>	<b>Fluvial Erosion Planning III - IU</b>

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

01/01/2014

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

12/31/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$836,700.00
<b>Total Budget</b>	\$700.00	\$836,700.00
<b>Total Obligated</b>	\$700.00	\$836,700.00
<b>Total Funds Drawdown</b>	\$82,861.13	\$239,054.31
<b>Program Funds Drawdown</b>	\$82,861.13	\$239,054.31
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$82,861.13	\$239,054.31
State of Indiana	\$82,861.13	\$239,054.31
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: ST - Stormwater / STORMWATER IMPROVEMENTS

**Grantee Activity Number:** DR2-ST-09-272A

**Activity Title:** Stormwater System Improvements

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

ST - Stormwater

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected Start Date:**

01/31/2016

**Projected End Date:**

08/31/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Morgantown

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2016

N/A

### To Date

\$949,000.00

**Total Budget**

\$0.00

\$949,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

    Morgantown

\$0.00

\$0.00



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes improving drainage ditches, swales and replacing culverts to improve flow in existing channels. Additional storm sewers will be added in areas that do not currently have any stormwater infrastructure and will be connected to the existing storm sewers.

**Location Description:**

Within the limits of the Town of Morgantown.

**Activity Progress Narrative:**

Project has been bid out and the bid opening was held on June 16, 2016. There are no anticipated Delays at this time.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** DR2-ST-09-273A

**Activity Title:** Stormwater System Improvements

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

ST - Stormwater

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected Start Date:**

01/31/2016

**Projected End Date:**

08/31/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Stinesville, Town of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$898,750.00
<b>Total Budget</b>	\$0.00	\$898,750.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Stinesville, Town of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Upgrade existing 115 feet of culvert under the west side of North Railroad Street; Replace the existing junction structure at North Railroad Street with a Type G Manhole; Upgrade the existing 40 feet of culvert running under the east side of Railroad St.; Construct a new Ditch from the upstream side of the culvert on the east side of Railroad St. to the downstream end of the culvert under Market St.; Add a storm water collection system for Main Street at the corner of Main St. and Railroad St.; Add a storm water collection system for Walnut St. at the corner of Walnut St. and Railroad St.; and add a storm water collection system to alleviate the flooding at Miller and Easton Streets. These new systems will consist of, Box Culverts, Storm Water Manholes, Storm Drainage Pipe, Channel Widening and Erosion Control Improvements and Pavement Rehabilitation.

**Location Description:**

Within the limits of the town of Stinesville.

**Activity Progress Narrative:**

Project has been bid out and the bid opening was held on June 28, 2016. There are no anticipated delays at this time.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2-ST-09-274A</b>
<b>Activity Title:</b>	<b>Stormwater System Improvements</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

ST - Stormwater

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected Start Date:**

01/31/2016

**Projected End Date:**

08/31/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Town of West Terre Haute

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total Budget</b>	\$0.00	\$1,000,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Town of West Terre Haute	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Installation of approximately 4,305 linear feet of concrete reinforced pipe (RCP) ranging in sizes from 12 inches to 30 inches in diameter over the distance of approximately 9-12 street blocks in length in order to collect stormwater drainage and convey this to the existing Cherry Grove pump station located at the very southern end of Town (7th Street and Cherry Grove Avenue). Along with the proposed pipe, approximately 31 inlets and 12 manholes will be installed throughout these areas and road pavement will be restored.

**Location Description:**

Within the limits of the town of West Terre Haute.

**Activity Progress Narrative:**

Bids were received by the bid deadline and are being reviewed by engineering/legal team for the Town. Release of Funds is expected to be reached in July 2016, with a potential construction start date in August 2016.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2-ST-09-275A</b>
<b>Activity Title:</b>	<b>Stormwater System Improvements</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

ST - Stormwater

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected Start Date:**

01/31/2016

**Projected End Date:**

08/31/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Fowler, Town of

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total Budget</b>	\$0.00	\$1,000,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Fowler, Town of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: The excavation of a 30' wide, approximately 7' deep, maintainable open ditch drainage swale on the northeast side of the community. In addition, a 24" storm outlet will be installed and connect to an existing 24" storm sewer pipe moving water to the existing 12th Street detention pond.; A 7.6 acre maintainable detention pond shall be constructed on the east side of town. The estimated depth of the pond shall be approximately 5' to 10' deep. A 24" storm sewer line shall be used for inlet and effluent piping in various locations. The effluent piping will transfer water from the detention pond to the nearby East Street ditch. An 8" tiles shall be installed throughout the bottom of the detention pond as well; and 24" storm sewers shall be installed at various locations throughout town extending previously upgraded storm sewer to better transport the surface run-off. 12" and 8" storm sewers with catch basins and manholes will also assist in providing the Town adequate storm water removal.

**Location Description:**

With the limits of the Town of Fowler.

**Activity Progress Narrative:**

Grantee has not filed the required report. No further draws will be processed until the reporting requirements are met.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2-ST-09-276A</b>
<b>Activity Title:</b>	<b>Stormwater System Improvements</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

ST - Stormwater

**Projected Start Date:**

01/31/2016

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected End Date:**

08/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Bicknell, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$870,500.00
<b>Total Budget</b>	\$0.00	\$870,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Bicknell, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Replacement of the broken and damaged inlets within the City.; Replacement of large culverts which are culverts larger than 36 inches and that do not exceed the bridge limit of a 20 foot span.; Replacement of small culverts and storm sewer pipes with failing backfill, headwalls and pavement.; and The reshaping side slopes on the open channel and removing soil and debris from the flow lines of the road side ditches.

**Location Description:**

Within the limits of the Town of Bicknell.

**Activity Progress Narrative:**

Bid-opening June 28, 2016. Preparing for Release of Funds.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2-ST-09-277A</b>
<b>Activity Title:</b>	<b>Stormwater Systems Improvements</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
ST - Stormwater

**Projected Start Date:**  
01/31/2016

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
STORMWATER IMPROVEMENTS

**Projected End Date:**  
08/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Edinburgh, Town of

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$858,700.00
<b>Total Budget</b>	\$858,700.00	\$858,700.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Edinburgh, Town of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project includes: Install 15-inch diameter storm sewer from the drywell system located in the Heather View Subdivision along Glasgow Drive to the drywell system for Old Town Estates and Pruitt Subdivisions.; Install an 18-inch, 24-inch, 36-inch and 42-inch storm sewer from the existing 18-inch sewer crossing Main cross Street (approximately 250 feet east of Harrell Drive) west on Main Cross Street and connect it into the existing 60-inch diameter storm sewer at Kyle Street. The 18-inch would start upstream and extend to Brown Street then the pipe size would increase to 24-inch from Brown Street to Clay Street, the pipe size would increase to 36-inch from Clay Street to Lincoln Street, then increase to 42-inch from Lincoln Street to Kyle Street. These storm sewers are sized to include some new storm sewers to separate from the existing combined sewers.; Connect existing drainage structures along Harrell Drive and Main Cross Street into the new storm sewers to remove them from the combined sewers.; and The total lineal feet of storm sewer pipe for this project is 3,408 LF.

**Location Description:**

Within the limits of the Town of Edinburgh.

**Activity Progress Narrative:**

Project has been bid out and the bid opening was held on June 23, 2016. There are no anticipated delays at this time.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2-ST-09-278A</b>
<b>Activity Title:</b>	<b>Stormwater Improvements</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Planned

**Project Number:**

ST - Stormwater

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected Start Date:**

01/31/2016

**Projected End Date:**

08/31/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Sullivan, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total Budget</b>	\$1,000,000.00	\$1,000,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Sullivan, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct a detention pond and a new dedicated storm water system along Graysville and Wolfenberger to help alleviate the combined sewer overflows.

**Location Description:**

Northside of Beech Street and along Graysville and Wolfenberger in the City of Sullivan.

**Activity Progress Narrative:**

Project has been bid out and the bid opening was held on June 29, 2016. There are no anticipated delays at this time.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2-ST-09-279A</b>
<b>Activity Title:</b>	<b>Stormwater System Improvements</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

ST - Stormwater

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected Start Date:**

01/31/2016

**Projected End Date:**

08/31/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Middletown, Town of

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$983,000.00
<b>Total Budget</b>	\$983,000.00	\$983,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Middletown, Town of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Construction of 2,000 feet of storm sewer ranging in diameter from 12-inch to 24-inch. The sewer will be constructed along State Road 236 beginning from the intersection of 8th St. to the intersection of Beechwood Ave.; Construction of approximately 1,600 feet of storm sewer ranging in diameter of 12-inch to 15-inch for the blocks between 8th and 7th Street along Maple Street, Liberty Street, and Central Avenue.; and Construction of approximately 550 feet of 12" storm sewer at the intersection of Locust and 6th St. and at the intersection of Locust St. and the alley between 5th and 6th St.

**Location Description:**

Activity will occur within the limits of the town of Middletown.

**Activity Progress Narrative:**

Project has been bid out and the bid opening was held on June 23, 2016. There are no anticipated delays at this time.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2-ST-09-280A</b>
<b>Activity Title:</b>	<b>Stormwater System Improvements</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

ST - Stormwater

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected Start Date:**

01/31/2016

**Projected End Date:**

08/31/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Rushville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$382,500.00
<b>Total Budget</b>	\$382,500.00	\$382,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Rushville	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project includes: Install storm sewer lines with new inlets and all associated grading and restoration through the middle of the Rush view Mobile Home Park, located at 832 East US 52, Rushville, Rush County, Indiana.

**Location Description:**

The project occurs within the limits of the City of Rushville.

**Activity Progress Narrative:**

Bid opening held in June 2016 and both bids received were within budget. Release of Funds submitted to OCRA June 29, 2016. City will award the project in July, hoping that construction will begin in August.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2-ST-09-281A</b>
<b>Activity Title:</b>	<b>Stormwater System Improvements</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

ST - Stormwater

**Projected Start Date:**

01/31/2016

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected End Date:**

08/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ligonier, City of

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$365,810.00
<b>Total Budget</b>	\$365,810.00	\$365,810.00
<b>Total Obligated</b>	\$365,810.00	\$365,810.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Ligonier, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Reconstruct approximately 500 feet of a collapsed retaining wall along the western bank of the Elkhart River that had been worsened following flood and storm damage of 2008. The purpose of the project is to stabilize the existing river bank and stop the river migration to the west, which is threatening the existing alley and buildings between Third Street and Pigeon Street east of Cavin Street.

**Location Description:**

The project will occur within the limits of the City of Ligonier.

**Activity Progress Narrative:**

An extension request for receiving bids and release of funds has been filed with OCRA as of July 13, 2016. Pending the approval of said extension, the project will progress within the updated timetable.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2-ST-09-282A</b>
<b>Activity Title:</b>	<b>Stormwater System Improvements</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

ST - Stormwater

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected Start Date:**

01/31/2016

**Projected End Date:**

08/31/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Franklin

Overall	Apr 1 thru Jun 30, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total Budget</b>	\$1,000,000.00	\$1,000,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Franklin	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: A full-length structural rehabilitation project of the Roaring Run enclosed sewer system; Additional manholes and cleanouts will be installed to allow access to the sewer to facilitate cleaning and future inspections.; and Construct approximately 600 linear feet of 60" CMP and 300 linear feet of 72" CMP.

**Location Description:**

The project will occur within the limits of the city of Franklin.

**Activity Progress Narrative:**

Project has been bid out and the bid opening was held on May 26, 2016. Release of funds letter was obtained on June 10, 2016. There are no anticipated delays at this time.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>PB-ST-14-001A</b>
<b>Activity Title:</b>	<b>Storm Drainage System</b>

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

ST - Stormwater

**Projected Start Date:**

07/16/2014

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

STORMWATER IMPROVEMENTS

**Projected End Date:**

01/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Portland, City of

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$737,824.33
<b>Total Budget</b>	\$0.00	\$737,824.33
<b>Total Obligated</b>	\$0.00	\$737,824.33
<b>Total Funds Drawdown</b>	\$0.00	\$737,824.33
<b>Program Funds Drawdown</b>	\$0.00	\$737,824.33
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Portland, City of	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project funds will be used for the installation of new storm sewers in seven select areas of the NW portion of Portland. The new storm sewers will remove the storm water from the combined sewer system in the select areas and convey the storm water to the City's existing storm sewer system.

**Location Description:**

- Select areas of the NW portion of Portland, IN.
- Grand Street from Main Street to Race Street
- Race Street from Park Street to Williams Street
- Arch Street from Park Street to Western Street
- High Street from Grand Street to Alexander Street
- Alexander Street from Walnut Street to Main Street
- Williams Street from Walnut Street to Main Street
- Western Avenue from Walnut Street to High Street

**Activity Progress Narrative:**

Project is complete, monitored for compliance and closed. This project was completed in lieu of the failed economic development project DR2-09-065.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

