

Grantee: Indiana - OCRA

Grant: B-08-DI-18-0001

January 1, 2017 thru March 31, 2017 Performance Report



Grant Number:

B-08-DI-18-0001

Obligation Date:**Award Date:****Grantee Name:**

Indiana - OCRA

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$372,546,531.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$372,546,531.00

Estimated PI/RL Funds:

\$45,000,000.00

Total Budget:

\$417,546,531.00

Disasters:**Declaration Number**

FEMA-1795-DR-IN

FEMA-1766-DR-IN

FEMA-1740-DR-IN

Narratives**Disaster Damage:**

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR- 1766 and DR-1795). DR-1740, which affected northern Indiana, occurred after winter rains melted several feet of snow, causing severe flooding. 21 counties were declared as a result of the winter weather. Additionally, the northwestern-most counties declared as part of DR-1740 were again affected by severe storms. As of the end of 2008, the declared counties received \$7.6 million of Individual Assistance and \$5.1 million in Public Assistance as a result of DR-1740. DR-1766, the result of tornados and severe flooding in late May and early June, was clearly the most substantial 2008 disaster with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$275 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 318 eligible applicants from local and state government and an estimated 2,111 project worksheets. Currently \$22 million have been obligated to local governments, and PA total estimates exceed \$150 million. Lastly, when the powerful remnants of Hurricane Ike passed through Indiana in early September they caused severe flooding in the northern parts of the state and wind storms in the south. DR-1795 resulted in 38 county declarations. To date, 25,800 IA applications have been filed with FEMA and \$43 million of financial assistance provided to individuals.

The chart below depicts the best possible estimate of the financial impact of all the 2008 disasters to the state of Indiana. Based on these estimates, the state has been subject to over \$1.9 billion in damage to public infrastructure, housing and farmland.

Category	Estimated Financial Impact \$000
FEMA Relief	372,714
Private Insurance Claims for Natural Disasters	735,000
Dams, Levees, & Other Infrastructure	&

Disaster Damage:

nbsp;	246,500	
Federal Highway Repairs		13,700
Agriculture		270,000
Other Unmet Needs (Based on HUD Estimates)	266,108	
TOTAL		1,904,022

Recovery Needs:

While the estimated FEMA assistance is substantial with over \$370 million in funding provided, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas:



Economic and Workforce Development

The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$500 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less than \$75 million will be covered by FEMA. Additionally, the city's largest employer reported damages in excess of \$200 million none of which qualified for assistance.

Infrastructure

Damage to Indiana's public infrastructure will likely exceed \$325 million and it is estimated that FEMAPA will cover \$217.4 million that was found to be eligible for their program, providing a federal share of \$123.3 million or less than half, of this expense. The remainder does not qualify, is covered by another

Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need.

FEMA-IA Assistance (\$000)	FEMA-IA Applicants Assistance (\$000)	SBA Loans (\$000)	FEMA-PA Assistance (\$000)	Total Financial
DR-1740	3,291	7,653	8,890	6,864

Recovery Needs:

DR-1766	17,850	55,768	73,456	170,866	300,090
DR-1795	26,039	34,088	28,622	39,734	102,444
TOTALS	47,180	97,509	110,968	217,464	425,941

About half of Indiana's PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state's top priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees.

Housing

Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required. The most urgent need is to insure that homeowners who are displaced by flooding are not faced with outstanding mortgage debt from a su

Recovery Needs:

Substantially damaged property that precludes them from obtaining suitable replacement housing. Over 700 homes totaling \$80MM have been identified for community buy-out programs. Projections from DR-1766 indicate that FEMA's payout under the HMGP will leave Indiana with a shortfall of at least \$12MM. Extrapolating these metrics to DR-1795, Indiana expects an underpayment from FEMA to total \$6MM. Moreover, 20% of the displaced homeowners also find themselves underwater on average 10% with their mortgage. To make these homeowners whole will cost an additional \$1.6MM. In total, Indiana anticipates nearly \$20MM in unmet housing need for homeowners who have lost their homes due to these recent disasters. Filling this gap with CDBG Disaster Recovery Funds would make homeowners whole and permit localities to move forward with their buy-out programs expeditiously.

The State of Indiana has set-aside in excess of \$39,021,933 to meet the requirement for the multi-family housing set-aside.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$373,760,976.83
Total Budget	\$2,094,884.96	\$373,760,976.83
Total Obligated	\$4,498,194.96	\$368,306,423.47
Total Funds Drawdown	\$3,460,232.32	\$351,451,515.06
Program Funds Drawdown	\$3,343,290.40	\$334,991,698.56
Program Income Drawdown	\$116,941.92	\$16,459,816.50
Program Income Received	\$116,941.92	\$16,462,543.78
Total Funds Expended	\$3,460,232.32	\$351,579,073.42
Match Contributed	\$0.00	\$2,317.50

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		95.09%
Overall Benefit Percentage (Actual)		94.97%
Minimum Non-Federal Match	\$0.00	\$6,002,317.50
Limit on Public Services	\$55,881,979.65	\$413,482.76
Limit on Admin/Planning	\$37,254,653.10	\$27,430,210.88
Limit on State Admin	\$0.00	\$10,011,517.59

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$41,725,211.47	\$43,333,667.47

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$186,273,265.50	\$324,060,903.45

Overall Progress Narrative:

Aaron--Attached is the DR2 QPR for your review and approval. Let us know if you have any questions. thx! Beth Dawson

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
CL - Clearance, CLEARANCE AND DEMOLITION	\$0.00	\$4,988,376.40	\$5,322,015.29
CL - Competitive Clearance, Clearance and Demolition	\$0.00	\$1,615,674.90	\$1,615,674.90
DL - Dams/Levees, Dam and Levee Improvements	\$327,218.81	\$19,540,827.69	\$17,791,370.53
DR2-09-Admin, State Admin	\$334,996.72	\$7,418,153.00	\$3,636,597.35
DR2ED CIFI, Economic Development/RAD	\$0.00	\$1,000,000.00	\$948,881.34
DR2ER Administration, Emergency Homeowner Repair	\$0.00	\$30,957.98	\$25,957.98
DR2ER Projects, Emergency Homeowner Repair Projects	\$0.00	\$435,826.64	\$435,826.64
DR2FA-09-001, Emergency Flood Assistance	\$0.00	\$650,000.00	\$307,953.48
DR2H Administration, Affordable Rental Housing	\$0.00	\$180,262.00	\$177,862.00
DR2H Projects, Affordable Rental Housing	(\$840.00)	\$50,635,241.79	\$43,849,720.69
DR2HB Administration, Flood Plain Buyout Administration	\$0.00	\$49,154.35	\$46,154.35
DR2HB Projects, Flood Plain Buyout	\$88,037.71	\$2,481,820.21	\$2,016,167.99
DR2OR Administration, Owner Occupied Rehabilitation	\$2,844.35	\$1,185,410.09	\$738,954.85



DR2OR Projects, Owner Occupied Rehabilitation	\$216,536.77	\$21,539,954.14	\$14,421,921.70
DR2RU Administration, DR2RU Administration	\$0.00	\$1,670.00	\$0.00
DR2RU Projects, DR2RU Projects	\$0.00	\$23,330.00	\$0.00
DR2SC Administration, Stellar Projects Administration	\$0.00	\$184,156.00	\$116,256.00
DR2SC Projects, Stellar Projects	\$5,100.00	\$8,961,048.44	\$3,497,306.42
DT- Downtown Revitalization, DOWNTOWN REVITALIATION	\$0.00	\$3,395,840.71	\$3,395,840.71
ED-Economic Development, Economic Development	\$22,729.28	\$18,809,669.95	\$17,635,585.54
EHDP-009-001, Emergency Housing Disaster Planning	\$0.00	\$1,500,000.00	\$1,500,000.00
ES - Emergency Services, EMERGENCY SERVICES	\$0.00	\$2,786,129.94	\$2,786,129.94
FF - Flexible Fund, FLEXIBLE FUND	\$0.00	\$29,624,673.00	\$26,096,850.65
SP - Wastewater/Drinking Water, SMALL PROJECT	\$0.00	\$34,004,460.67	\$34,004,460.67
ST - Stormwater, STORMWATER IMPROVEMENTS	\$2,346,666.76	\$66,105,255.16	\$60,317,044.05
WD - Waterway Debris, WATERWAY DEBRIS	\$0.00	\$2,095,377.56	\$2,095,377.56
WW - Wastewater and Drinking Water, WASTEWATER AND	\$0.00	\$92,211,787.93	\$92,211,787.93



Activities

Project # / Title: DL - Dams/Levees / Dam and Levee Improvements

Grantee Activity Number: DR2-DL-09-268A

Activity Title: Levee Improvements

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

DL - Dams/Levees

Projected Start Date:

01/05/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Dam and Levee Improvements

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Delphi, City of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,633,598.00
Total Budget	\$0.00	\$1,633,598.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Delphi, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used for improvements to the State Road 18/U.S. - 421 levee project. The upgrades will include the replacement of faltering backflow prevention devices in the Wabash and Erie Canal channel at the existing crossing under SR 18/U.S. 421, the installation of two backflow prevention devices, the replacement of existing flap gates and sluice gates, and the construction of a storm water pumping station. The pump station will include wet and dry wells, intake and discharge piping, electrical and control systems, pumps, and fittings. Approximately half of the discharge piping will be installed inside steel casing pipe.

Location Description:

1700 West U.S. Highway 421, 46923-8573

Activity Progress Narrative:



DELAYED BY WEATHER AND FINAL DRAWINGS. WILL BE REQUESTING A TIME EXTENSION.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-270A

Activity Title: Activity Delivery

Activity Category:

Administration

Project Number:

DL - Dams/Levees

Projected Start Date:

09/01/2015

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Dam and Levee Improvements

Projected End Date:

08/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of Milan

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$33,000.00

Total Budget

\$0.00

\$33,000.00

Total Obligated

\$0.00

\$33,000.00

Total Funds Drawdown

\$6,000.00

\$33,000.00

Program Funds Drawdown

\$6,000.00

\$33,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$6,000.00

\$33,000.00

Town of Milan

\$6,000.00

\$33,000.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration of grant activities.

Location Description:

Town of Milan

Activity Progress Narrative:

ACTIVITY IS ONGOING.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-DL-09-270B
Activity Title:	Dam Rehabilitation

Activity Category:
Dike/dam/stream-river bank repairs

Project Number:
DL - Dams/Levees

Projected Start Date:
09/01/2015

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Dam and Levee Improvements

Projected End Date:
08/31/2018

Completed Activity Actual End Date:

Responsible Organization:
Town of Milan

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$967,000.00
Total Budget	\$0.00	\$967,000.00
Total Obligated	\$0.00	\$967,000.00
Total Funds Drawdown	\$321,218.81	\$967,000.00
Program Funds Drawdown	\$321,218.81	\$967,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$321,218.81	\$967,000.00
Town of Milan	\$321,218.81	\$967,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation of the Milan Lake Dam.

Location Description:
Town of Milan, Milan Lake Dam

Activity Progress Narrative:
PROJECT COMPLETE. CLOSEOUT DOCUMENTS WILL BE SUBMITTED AFTER FINAL PAYMENT TO CONTRACTOR.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2-09-Admin / State Admin

Grantee Activity Number: DR2-09-Admin-A

Activity Title: State Admin

Activity Category:

Administration

Project Number:

DR2-09-Admin

Projected Start Date:

02/01/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Admin

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

State of Indiana

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$5,797,195.00

Total Budget

\$0.00

\$5,797,195.00

Total Obligated

\$0.00

\$5,797,195.00

Total Funds Drawdown

\$2,668.54

\$2,355,262.58

Program Funds Drawdown

\$2,668.54

\$2,355,262.58

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$2,668.54

\$2,355,262.58

State of Indiana

\$2,668.54

\$2,355,262.58



Match Contributed

\$0.00

\$0.00

Activity Description:

General State Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-09-Admin-B

Activity Title: IHCDA Admin

Activity Category:

Administration

Project Number:

DR2-09-Admin

Projected Start Date:

02/01/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Admin

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

State of Indiana

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$1,370,957.00

Total Budget

\$0.00

\$1,370,957.00

Total Obligated

\$0.00

\$1,370,957.00

Total Funds Drawdown

\$332,328.18

\$1,281,334.77

Program Funds Drawdown

\$332,328.18

\$1,281,334.77

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$332,328.18

\$1,281,334.77

State of Indiana

\$332,328.18

\$1,281,334.77

Match Contributed

\$0.00

\$0.00

Activity Description:

IHCDA Disaster 2 Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2H Projects / Affordable Rental Housing

Grantee Activity Number: DR2H-011-002A - Lincoln West Apts

Activity Title: Rehabilitation - Lincoln West Apts

Activity Category:

Affordable Rental Housing

Project Number:

DR2H Projects

Projected Start Date:

01/27/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

Responsible Organization:

LaCasa Inc

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$1,004,900.00

Total Budget

(\$2,100.00)

\$1,004,900.00

Total Obligated

(\$2,940.00)

\$1,004,060.00

Total Funds Drawdown

(\$840.00)

\$1,004,060.00

Program Funds Drawdown

(\$840.00)

\$1,004,060.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$840.00)

\$1,004,060.00

LaCasa Inc

(\$840.00)

\$1,004,060.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Goshen, Elkhart county, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	15/15
# of Multifamily Units	0	15/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	15/15	0/0	15/15	100.00
# Renter Households	0	0	0	15/15	0/0	15/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2H-012-004A - New Harborview LP
Activity Title: Rehabilitation - (Olyinger) New Harborview LP

Activity Category:
Affordable Rental Housing

Project Number:
DR2H Projects

Projected Start Date:
08/23/2012

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Program Income Account:
New Harborview LP

Activity Status:
Completed

Project Title:
Affordable Rental Housing

Projected End Date:
12/01/2014

Completed Activity Actual End Date:

Responsible Organization:
New Harborview LP

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$845,376.00
Total Budget	(\$2,100.00)	\$845,376.00
Total Obligated	(\$2,100.00)	\$845,376.00
Total Funds Drawdown	\$0.00	\$845,376.00
Program Funds Drawdown	\$0.00	\$194,480.15
Program Income Drawdown	\$0.00	\$650,895.85
Program Income Received	\$0.00	\$650,895.85
Total Funds Expended	\$0.00	\$845,376.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Acquisition and Rehabilitation of Affordable Housing

Location Description:
Aurora, Dearborn County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	28/28
# of Multifamily Units	0	28/28



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	25/20	3/8	28/28	100.00
# Renter Households	0	0	0	25/20	3/8	28/28	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2H-09-116A - MV-Ashbury III
Activity Title: New Construction - MV-Ashbury III

Activity Category:
Affordable Rental Housing

Project Number:
DR2H Projects

Projected Start Date:
11/30/2009

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Affordable Rental Housing

Projected End Date:
11/30/2024

Completed Activity Actual End Date:

Responsible Organization:
MV-Ashbury III, LLC

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$300,000.00
Program Funds Drawdown	\$0.00	\$300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$700,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Construction of new housing

Location Description:
Pendleton, Madison County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	3/4	4/4	100.00
# Renter Households	0	0	0	1/0	3/4	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DR2HB Administration / Flood Plain Buyout Administration

Grantee Activity Number:	DR2HB-011-006A - Vanderburgh County
Activity Title:	Administration - Vanderburgh County

Activity Category:

Administration

Project Number:

DR2HB Administration

Projected Start Date:

02/28/2013

Benefit Type:

()

National Objective:

N/A

Activity Status:

Cancelled

Project Title:

Flood Plain Buyout Administration

Projected End Date:

08/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Vanderburgh County

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$2,264.12)	\$0.00
Total Obligated	(\$2,264.12)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00



Total Funds Expended \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Local Administration

Location Description:

Vanderburgh County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2HB Projects / Flood Plain Buyout

Grantee Activity Number: DR2HB-011-001B - City of Jeffersonville

Activity Title: Homeowner Buy Out - City of Jeffersonville

Activity Category:

Acquisition - buyout of residential properties

Activity Status:

Under Way

Project Number:

DR2HB Projects

Project Title:

Flood Plain Buyout

Projected Start Date:

Projected End Date:



01/01/2011

12/31/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Jeffersonville, City of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$860,786.82
Total Budget	(\$3,400.00)	\$860,786.82
Total Obligated	(\$3,400.00)	\$860,786.82
Total Funds Drawdown	\$0.00	\$860,686.82
Program Funds Drawdown	\$0.00	\$860,686.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$860,686.82
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Jeffersonville, Clark County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2HB-011-004B - City of Plymouth
Activity Title:	Homeowner Buy Out - City of Plymouth

Activity Category:
Acquisition - buyout of residential properties

Project Number:
DR2HB Projects

Projected Start Date:
12/29/2010

Benefit Type:
()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Flood Plain Buyout

Projected End Date:
06/30/2014

Completed Activity Actual End Date:

Responsible Organization:
City of Plymouth

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$405,681.00
Total Budget	\$365,000.00	\$405,681.00
Total Obligated	(\$100.00)	\$40,581.00
Total Funds Drawdown	\$0.00	\$40,481.00
Program Funds Drawdown	\$0.00	\$40,481.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$40,481.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Acquisition - buyout of residential properties

Location Description:
City of Plymouth, Marshall County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2HB-011-009B - City of Jasper
Activity Title: Homeowner Buy Out - City of Jasper

Activity Category:
 Acquisition - buyout of residential properties

Activity Status:
 Under Way

Project Number:
 DR2HB Projects

Project Title:
 Flood Plain Buyout

Projected Start Date:
 12/13/2012

Projected End Date:
 06/27/2014

Benefit Type:
 ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Jasper, City of

Program Income Account:
 City of Jasper

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$436,020.37
Total Budget	\$0.00	\$436,020.37
Total Obligated	\$0.00	\$436,020.37
Total Funds Drawdown	\$88,037.71	\$436,020.37
Program Funds Drawdown	\$88,037.71	\$335,868.15
Program Income Drawdown	\$0.00	\$100,152.22
Program Income Received	\$0.00	\$103,152.22
Total Funds Expended	\$88,037.71	\$436,020.37
Jasper, City of	\$88,037.71	\$436,020.37
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition - buyout of residential properties

Location Description:
 City of Jasper, Dubois County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2OR Administration / Owner Occupied Rehabilitation

Grantee Activity Number: DR2OR-013-005A - Interlocal CAP

Activity Title: Administration - Interlocal CAP

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

06/25/2013

Benefit Type:

()

National Objective:

N/A

Program Income Account:

Interlocal CAP

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

02/19/2015

Completed Activity Actual End Date:

Responsible Organization:

Interlocal Community Action Program Inc

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$6,765.86
Total Budget	\$0.00	\$6,765.86
Total Obligated	\$0.00	\$9,769.61
Total Funds Drawdown	\$0.00	\$6,765.86
Program Funds Drawdown	\$0.00	\$6,733.65
Program Income Drawdown	\$0.00	\$32.21
Program Income Received	\$0.00	\$2,759.49
Total Funds Expended	\$0.00	\$6,765.86
Interlocal Community Action Program Inc	\$0.00	\$6,765.86



Match Contributed

\$0.00

\$0.00

Activity Description:

Local Administration

Location Description:

Town of Hope, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-015-001A - City of Wabash

Activity Title: Administration - City of Wabash

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

07/23/2015

Projected End Date:

01/27/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Wabash, City of

Program Income Account:

City of Wabash

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$11,418.45
Total Budget	(\$1,081.55)	\$11,418.45
Total Obligated	(\$1,081.55)	\$11,418.45
Total Funds Drawdown	\$0.00	\$3,168.45
Program Funds Drawdown	\$0.00	\$3,168.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,168.45
Wabash, City of	\$0.00	\$3,168.45
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

City of Wabash, Wabash County, IN

Activity Progress Narrative:

Project is completed. Final draw will be submitted after monitoring is completed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-015-002A - CAPWI

Activity Title: Administration - CAPWI

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

10/22/2015

Benefit Type:

()

National Objective:

N/A

Program Income Account:

CAPWI

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

08/03/2017

Completed Activity Actual End Date:

Responsible Organization:

Community Action Program Inc of Western IN

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$690.94	\$7,359.84
Program Funds Drawdown	\$690.94	\$6,138.07
Program Income Drawdown	\$0.00	\$1,221.77
Program Income Received	\$0.00	\$186.24
Total Funds Expended	\$690.94	\$7,359.84
Community Action Program Inc of Western IN	\$690.94	\$7,359.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Fountain Co, Benton Co, Vermillion Co, Parke Co, Montgomery Co, Indiana

Activity Progress Narrative:

Project is progressing to completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2OR-015-003A - City of Shelbyville
Activity Title:	Administration - City of Shelbyville

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

10/22/2015

Benefit Type:

()

National Objective:

N/A

Program Income Account:

City of Shelbyville

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

08/03/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Shelbyville

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$42,500.00
Total Budget	\$0.00	\$42,500.00
Total Obligated	\$0.00	\$42,500.00
Total Funds Drawdown	\$0.00	\$14,234.13
Program Funds Drawdown	\$0.00	\$14,234.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,234.13
City of Shelbyville	\$0.00	\$14,234.13
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

City of Shelbyville, Shelby County, IN

Activity Progress Narrative:

Project is progressing to completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2OR-015-004A - City of Lawrenceburg
Activity Title:	Administration - City of Lawrenceburg

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

10/22/2015

Projected End Date:

08/03/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Lawrenceburg, City of

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$2,500.00
Program Funds Drawdown	\$0.00	\$2,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,500.00
Lawrenceburg, City of	\$0.00	\$2,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

City of Lawrenceburg, Dearborn County, IN

Activity Progress Narrative:

Project is progressing to completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2OR-015-005A - Town of Crothersville
Activity Title:	Administration - Town of Crothersville

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

10/22/2015

Benefit Type:

()

National Objective:

N/A

Program Income Account:

Town of Crothersville

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

08/03/2017

Completed Activity Actual End Date:

Responsible Organization:

Crothersville, Town of

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$5,600.00	\$10,000.00
Program Funds Drawdown	\$600.00	\$5,000.00
Program Income Drawdown	\$5,000.00	\$5,000.00
Program Income Received	\$5,000.00	\$5,000.00
Total Funds Expended	\$5,600.00	\$10,000.00
Crothersville, Town of	\$5,600.00	\$10,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

Town of Crothersville, Jackson County, IN

Activity Progress Narrative:

Project complete. Final draw will occur after monitoring is completed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-015-006A - City of Richmond
Activity Title: Administration - City of Richmond

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

10/22/2015

Projected End Date:

08/03/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Richmond

Program Income Account:

City of Richmond

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$15,000.00
Total Budget	\$0.00	\$15,000.00
Total Obligated	\$0.00	\$15,000.00
Total Funds Drawdown	\$0.00	\$4,600.00
Program Funds Drawdown	\$0.00	\$4,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,600.00
City of Richmond	\$0.00	\$4,600.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

City of Richmond, Wayne County, IN

Activity Progress Narrative:

Project is progressing to completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-015-007 - City of Huntington

Activity Title: Administration - City of Huntington

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

03/24/2016

Projected End Date:

08/25/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Huntington

Program Income Account:

City of Huntington

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$35,000.00

Total Budget

\$0.00

\$35,000.00

Total Obligated

\$0.00

\$35,000.00

Total Funds Drawdown

\$1,553.41

\$2,336.92

Program Funds Drawdown

\$1,553.41

\$2,336.92

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,553.41

\$2,336.92

City of Huntington

\$1,553.41

\$2,336.92

Match Contributed

\$0.00

\$0.00

Activity Description:

Local Administration

Location Description:

City of Huntington, Huntington County, IN

Activity Progress Narrative:

Project is progressing to completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-016-001A - Martin County

Activity Title: Administration - Martin County

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

12/30/2016

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Martin

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$16,500.00

Total Budget

\$16,500.00

\$16,500.00

Total Obligated

\$16,500.00

\$16,500.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration

Location Description:

Martin County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2OR-016-002A - Town of Worthington
Activity Title:	Administration - Town of Worthington

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

12/30/2016

Projected End Date:

07/02/2018

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Worthington, Town of

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$14,000.00
Total Budget	\$14,000.00	\$14,000.00
Total Obligated	\$14,000.00	\$14,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

Town of Worthington, Greene County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-003A - Town of Camden
Activity Title: Administration - Town of Camden

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

12/30/2016

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Camden, Town of

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$10,000.00	\$10,000.00
Total Obligated	\$10,000.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

Town of Camden, Carroll County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-004A - Town of East Germantown

Activity Title: Administration - Town of East Germantown

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

12/30/2016

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of East Germantown

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$10,000.00

Total Budget

\$10,000.00

\$10,000.00

Total Obligated

\$10,000.00

\$10,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration

Location Description:

Town of East Germantown, Wayne County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-016-005A - City of Aurora
Activity Title: Administration - City of Aurora

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

12/30/2016

Projected End Date:

07/02/2018

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Aurora

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$15,910.00
Total Budget	\$15,910.00	\$15,910.00
Total Obligated	\$15,910.00	\$15,910.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

City of Aurora, Dearborn County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-016-006A - REAL Services
Activity Title: Administration - REAL Services

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

12/30/2016

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

REAL Services Inc

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$2,500.00
Total Budget	\$2,500.00	\$2,500.00
Total Obligated	\$2,500.00	\$2,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Kosciuko County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-016-007A - REAL Services
Activity Title: Administration - REAL Services

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

12/30/2016

Projected End Date:

07/02/2018

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

REAL Services Inc

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$2,500.00
Total Budget	\$2,500.00	\$2,500.00
Total Obligated	\$2,500.00	\$2,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

Marshall County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-016-008A - City of Mitchell
Activity Title: Administration - City of Mitchell

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DR2OR Administration

Project Title:

Owner Occupied Rehabilitation Administration

Projected Start Date:

12/30/2016

Projected End Date:

07/02/2018

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Mitchell, City of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$10,000.00	\$10,000.00
Total Obligated	\$10,000.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

City of Mitchell, Lawrence County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-009A - City of Columbus
Activity Title: Administration - City of Columbus

Activity Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

12/30/2016

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Columbus

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$10,000.00	\$10,000.00
Total Obligated	\$10,000.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2OR Projects / Owner Occupied Rehabilitation

Grantee Activity Number: (DR2) DR1OR-009-010B - City of Bedford

Activity Title: Rehabilitation - City of Bedford

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Bedford, City of

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

To Date

N/A

\$179,380.44

Total Budget

\$0.00

\$179,380.44

Total Obligated

\$0.00

\$179,380.44

Total Funds Drawdown

\$0.00

\$179,380.44

Program Funds Drawdown

\$0.00

\$179,380.44

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$179,380.44



Match Contributed

\$0.00

\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Bedford, Lawrence County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	15/17

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	15/17
# of Singlefamily Units	0	15/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	28/17	2/0	30/17	100.00
# Owner Households	0	0	0	28/17	2/0	30/17	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2OR-011-007B-King Park Area

Activity Title: Rehabilitation- King Park Area

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

10/18/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

11/30/2013

Completed Activity Actual End Date:

Responsible Organization:

King Park Area Development Corporation

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$323,408.50
Total Budget	\$0.00	\$323,408.50
Total Obligated	\$0.00	\$327,455.50
Total Funds Drawdown	\$0.00	\$323,408.50
Program Funds Drawdown	\$0.00	\$323,408.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$323,408.50
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

Rehabilitation- King Park Area

Location Description:

Indianapolis, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-012-004B- CAPWI

Activity Title: Rehabilitation- CAPWI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

05/20/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

CAPWI

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Community Action Program Inc of Western IN

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$280,528.30
Total Budget	\$0.00	\$280,528.30
Total Obligated	\$0.00	\$286,000.00
Total Funds Drawdown	(\$5,471.70)	\$280,528.30
Program Funds Drawdown	(\$5,471.70)	\$106,236.32
Program Income Drawdown	\$0.00	\$174,291.98
Program Income Received	\$0.00	\$174,291.98
Total Funds Expended	(\$5,471.70)	\$280,528.30
Community Action Program Inc of Western IN	(\$5,471.70)	\$280,528.30
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation costs for COWI

Location Description:

Covington, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-013-001B - City of Decatur

Activity Title: Rehabilitation - City of Decatur

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

06/28/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

City of Decatur

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

02/19/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Decatur

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$313,021.79
Total Budget	\$0.00	\$313,021.79
Total Obligated	\$0.00	\$328,279.01
Total Funds Drawdown	\$0.00	\$313,021.79
Program Funds Drawdown	\$0.00	\$177,180.30
Program Income Drawdown	\$0.00	\$135,841.49
Program Income Received	\$0.00	\$135,841.49
Total Funds Expended	\$0.00	\$313,021.79

Match Contributed \$0.00 \$0.00

Activity Description:

Owner occupied rehabilitation

Location Description:

City of Decatur, Adams County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	38/14
# of Singlefamily Units	0	38/14



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	32/8	6/6	38/14	100.00
# Owner Households	0	0	0	32/8	6/6	38/14	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: DR2OR-013-003B - REAL Services Inc
Activity Title: Rehabilitation - REAL Services Inc

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Completed
Project Title:
 Owner Occupied Rehabilitation

Project Number:
 DR2OR Projects
Projected Start Date:
 06/27/2013

Projected End Date:
 08/19/2015
Completed Activity Actual End Date:

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Responsible Organization:
 REAL Services Inc

Program Income Account:
 REAL Services Inc

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$335,784.45
Total Budget	\$0.00	\$335,784.45
Total Obligated	\$0.00	\$345,000.00
Total Funds Drawdown	\$0.00	\$335,784.45
Program Funds Drawdown	\$0.00	\$118,064.17
Program Income Drawdown	\$0.00	\$217,720.28
Program Income Received	\$0.00	\$217,720.28
Total Funds Expended	\$0.00	\$335,784.45
 Match Contributed	 \$0.00	 \$0.00

Activity Description:
 Rehabilitation/reconstruction of residential structures

Location Description:
 St Joseph County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	36/28
# of Singlefamily Units	0	36/28



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	22/20	14/8	36/28	100.00
# Owner Households	0	0	0	22/20	14/8	36/28	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DR2OR-013-013B - City of Columbus
Activity Title:	Rehabilitation - City of Columbus

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Title:
Owner Occupied Rehabilitation

Project Number:
DR2OR Projects

Projected Start Date:
02/28/2014

Projected End Date:
10/23/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Columbus

Program Income Account:
City of Columbus

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$251,735.00
Total Budget	\$0.00	\$251,735.00
Total Obligated	\$0.00	\$251,735.00
Total Funds Drawdown	\$6,311.70	\$251,735.00
Program Funds Drawdown	\$6,311.70	\$149,510.00
Program Income Drawdown	\$0.00	\$102,225.00
Program Income Received	\$0.00	\$102,225.00
Total Funds Expended	\$6,311.70	\$251,735.00
City of Columbus	\$6,311.70	\$251,735.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of residential structures

Location Description:
City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/16
# of Singlefamily Units	0	13/16



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/8	4/8	13/16	100.00
# Owner Households	0	0	0	9/8	4/8	13/16	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: DR2OR-014-002B - Community Action of NE IN

Activity Title: Rehabilitation - Community Action of NE IN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

02/18/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

Community Action of Northeast IN

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

08/18/2016

Completed Activity Actual End Date:

Responsible Organization:

Community Action of Northeast IN

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$307,261.42
Total Budget	\$0.00	\$307,261.42
Total Obligated	\$0.00	\$307,261.42
Total Funds Drawdown	\$5,964.00	\$307,261.42
Program Funds Drawdown	\$0.00	\$301,297.42
Program Income Drawdown	\$5,964.00	\$5,964.00
Program Income Received	\$5,964.00	\$5,964.00
Total Funds Expended	\$5,964.00	\$307,261.42
Community Action of Northeast IN	\$5,964.00	\$307,261.42
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Waterloo, Dekalb County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	15/14
# of Singlefamily Units	0	15/14



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/8	6/6	15/14	100.00
# Owner Households	0	0	0	9/8	6/6	15/14	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2OR-015-001B - City of Wabash

Activity Title: Rehabilitation - City of Wabash

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

07/23/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

City of Wabash

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

01/27/2017

Completed Activity Actual End Date:

Responsible Organization:

Wabash, City of

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$217,421.43
Total Budget	(\$20,078.57)	\$217,421.43
Total Obligated	(\$20,078.57)	\$217,421.43
Total Funds Drawdown	\$68,626.82	\$76,649.52
Program Funds Drawdown	\$0.00	\$8,022.70
Program Income Drawdown	\$68,626.82	\$68,626.82
Program Income Received	\$68,626.82	\$68,626.82
Total Funds Expended	\$68,626.82	\$76,649.52
Wabash, City of	\$68,626.82	\$76,649.52
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Wabash, Wabash County, IN

Activity Progress Narrative:

Project completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	11	11/10
# of Singlefamily Units	11	11/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	10	1	11	10/5	1/5	11/10	100.00
# Owner Households	10	1	11	10/5	1/5	11/10	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2OR-015-002B - CAPWI

Activity Title: Rehabilitation - CAPWI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

10/22/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

CAPWI

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

08/03/2017

Completed Activity Actual End Date:

Responsible Organization:

Community Action Program Inc of Western IN

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$340,000.00
Total Budget	\$0.00	\$340,000.00
Total Obligated	\$0.00	\$340,000.00
Total Funds Drawdown	\$46,454.68	\$160,146.68
Program Funds Drawdown	\$46,454.68	\$130,611.41
Program Income Drawdown	\$0.00	\$29,535.27
Program Income Received	\$0.00	\$30,570.80
Total Funds Expended	\$46,454.68	\$160,146.68
Community Action Program Inc of Western IN	\$46,454.68	\$160,146.68
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Fountain Co, Benton Co, Vermillion Co, Parke Co, Montgomery Co, Indiana

Activity Progress Narrative:

Project is progressing to completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2OR-015-003B - City of Shelbyville
Activity Title:	Rehabilitation - City of Shelbyville

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
DR2OR Projects

Project Title:
Owner Occupied Rehabilitation

Projected Start Date:
10/22/2015

Projected End Date:
08/03/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Shelbyville

Program Income Account:
City of Shelbyville

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$307,500.00
Total Budget	\$0.00	\$307,500.00
Total Obligated	\$0.00	\$307,500.00
Total Funds Drawdown	\$5,600.00	\$5,600.00
Program Funds Drawdown	\$3,500.00	\$3,500.00
Program Income Drawdown	\$2,100.00	\$2,100.00
Program Income Received	\$2,100.00	\$2,100.00
Total Funds Expended	\$5,600.00	\$5,600.00
City of Shelbyville	\$5,600.00	\$5,600.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of residential structures

Location Description:
City of Shelbyville, Shelby County, IN

Activity Progress Narrative:
Project is progressing to completion.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-015-004B - City of Lawrenceburg
Activity Title: Rehabilitation - City of Lawrenceburg

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 DR2OR Projects
Projected Start Date:
 10/22/2015
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Owner Occupied Rehabilitation
Projected End Date:
 08/03/2017
Completed Activity Actual End Date:

Responsible Organization:
 Lawrenceburg, City of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$140,000.00
Total Budget	\$0.00	\$140,000.00
Total Obligated	\$0.00	\$140,000.00
Total Funds Drawdown	\$4,534.50	\$80,475.00
Program Funds Drawdown	\$4,534.50	\$80,475.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,534.50	\$80,475.00
Lawrenceburg, City of	\$4,534.50	\$80,475.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Rehabilitation/reconstruction of residential structures

Location Description:
 City of Lawrenceburg, Dearborn County, IN

Activity Progress Narrative:
 Project is progressing to completion.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2OR-015-005B - Town of Crothersville
Activity Title:	Rehabilitation - Town of Crothersville

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
DR2OR Projects

Project Title:
Owner Occupied Rehabilitation

Projected Start Date:
10/22/2015

Projected End Date:
08/03/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Crothersville, Town of

Program Income Account:
Town of Crothersville

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$145,746.00
Total Budget	(\$4.00)	\$145,746.00
Total Obligated	(\$4.00)	\$145,746.00
Total Funds Drawdown	\$36,125.00	\$145,746.00
Program Funds Drawdown	\$36,125.00	\$128,781.00
Program Income Drawdown	\$0.00	\$16,965.00
Program Income Received	\$0.00	\$16,965.00
Total Funds Expended	\$36,125.00	\$145,746.00
Crothersville, Town of	\$36,125.00	\$145,746.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of residential structures

Location Description:
Town of Crothersville, Jackson County, IN

Activity Progress Narrative:
Project complete. Final draw will occur after monitoring is completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	8	16/15
# of Singlefamily Units	8	16/15



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	4	4	8	8/6	8/9	16/15	100.00
# Owner Households	4	4	8	8/6	8/9	16/15	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DR2OR-015-006B - City of Richmond
Activity Title: Rehabilitation - City of Richmond

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 DR2OR Projects

Project Title:
 Owner Occupied Rehabilitation

Projected Start Date:
 10/22/2015

Projected End Date:
 08/03/2017

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 City of Richmond

Program Income Account:
 City of Richmond

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$435,000.00
Total Budget	\$0.00	\$435,000.00
Total Obligated	\$0.00	\$435,000.00
Total Funds Drawdown	\$128,283.12	\$177,096.48
Program Funds Drawdown	\$108,878.12	\$157,691.48
Program Income Drawdown	\$19,405.00	\$19,405.00
Program Income Received	\$19,405.00	\$19,405.00
Total Funds Expended	\$128,283.12	\$177,096.48
City of Richmond	\$128,283.12	\$177,096.48
Match Contributed	\$0.00	\$0.00

Activity Description:
 Rehabilitation/reconstruction of residential structures

Location Description:
 City of Richmond, Wayne County, IN

Activity Progress Narrative:
 Project is progressing to completion.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2OR-015-007B - City of Huntington
Activity Title:	Rehabilitation - City of Huntington

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
DR2OR Projects

Project Title:
Owner Occupied Rehabilitation

Projected Start Date:
09/24/2016

Projected End Date:
08/25/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Huntington

Program Income Account:
City of Huntington

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$290,500.00
Total Budget	\$0.00	\$290,500.00
Total Obligated	\$0.00	\$290,500.00
Total Funds Drawdown	\$32,050.57	\$34,777.85
Program Funds Drawdown	\$16,204.47	\$16,204.47
Program Income Drawdown	\$15,846.10	\$18,573.38
Program Income Received	\$15,846.10	\$18,573.38
Total Funds Expended	\$32,050.57	\$34,777.85
City of Huntington	\$32,050.57	\$34,777.85
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of residential structures

Location Description:
City of Huntington, Huntington County, IN

Activity Progress Narrative:
Project is progressing to completion.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-016-001B - Martin County

Activity Title: Rehabilitation - Martin County

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Martin

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$333,500.00
Total Budget	\$333,500.00	\$333,500.00
Total Obligated	\$333,500.00	\$333,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Martin County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2OR-016-002B - Town of Worthington
Activity Title:	Rehabilitation - Town of Worthington

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 DR2OR Projects

Projected Start Date:
 12/30/2016

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 Owner Occupied Rehabilitation

Projected End Date:
 07/02/2018

Completed Activity Actual End Date:

Responsible Organization:
 Worthington, Town of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$286,000.00
Total Budget	\$286,000.00	\$286,000.00
Total Obligated	\$286,000.00	\$286,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Rehabilitation/reconstruction of residential structures

Location Description:
 Town of Worthington, Greene County, IN

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2OR-016-003B - Town of Camden
Activity Title:	Rehabilitation - Town of Camden

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
DR2OR Projects

Projected Start Date:
12/30/2016

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Owner Occupied Rehabilitation

Projected End Date:
07/02/2018

Completed Activity Actual End Date:

Responsible Organization:
Camden, Town of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$237,500.00
Total Budget	\$237,500.00	\$237,500.00
Total Obligated	\$237,500.00	\$237,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of residential structures

Location Description:
Town of Camden, Carroll County, IN

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2OR-016-004B - Town of East Germantown

Activity Title: Rehabilitation - Town of East Germantown

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of East Germantown

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$192,500.00
Total Budget	\$192,500.00	\$192,500.00
Total Obligated	\$192,500.00	\$192,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of East Germantown, Wayne County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-005B - City of Aurora

Activity Title: Rehabilitation - City of Aurora

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Aurora

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$120,140.00
Total Budget	\$120,140.00	\$120,140.00
Total Obligated	\$120,140.00	\$120,140.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Aurora, Dearborn County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-006B - REAL Services

Activity Title: Rehabilitation - REAL Services

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

REAL Services Inc

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$102,500.00
Total Budget	\$102,500.00	\$102,500.00
Total Obligated	\$102,500.00	\$102,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Kosciuko County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-007B - REAL Services

Activity Title: Rehabilitation - REAL Services

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

REAL Services Inc

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$102,500.00

Total Budget

\$102,500.00

\$102,500.00

Total Obligated

\$102,500.00

\$102,500.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Marshall County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-008B - City of Mitchell

Activity Title: Rehabilitation - City of Mitchell

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

Mitchell, City of

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$161,000.00
Total Budget	\$161,000.00	\$161,000.00
Total Obligated	\$161,000.00	\$161,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Mitchell, Lawrence County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-016-009B - City of Columbus

Activity Title: Rehabilitation - City of Columbus

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

12/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

07/02/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Columbus

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$235,000.00
Total Budget	\$235,000.00	\$235,000.00
Total Obligated	\$235,000.00	\$235,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2SC Administration / Stellar Projects Administration

Grantee Activity Number: DR2SC-014-002A - City of Greencastle

Activity Title: Administration - City of Greencastle

Activity Category:

Administration

Activity Status:

Completed

Project Number:

DR2SC Administration

Project Title:

Stellar Projects Administration

Projected Start Date:

12/18/2014

Projected End Date:

06/18/2016

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Greencastle

Program Income Account:

City of Greencastle

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

To Date

N/A

\$0.00

Total Budget

(\$3,942.50)

\$0.00

Total Obligated

(\$3,942.50)

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

City of Greencastle

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration

Location Description:

City of Greencastle, Putnam County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DR2SC Projects / Stellar Projects

Grantee Activity Number: DR2SC-013-002B - City of Greencastle

Activity Title: Acquisition/New Constr - City of Greencastle

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

DR2SC Projects

Project Title:

Stellar Projects

Projected Start Date:

05/22/2014

Projected End Date:

10/23/2015

Benefit Type:

Completed Activity Actual End Date:



Area ()

National Objective:

Low/Mod

Responsible Organization:

Greencastle, City of

Program Income Account:

City of Greencastle

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,803,429.78
Total Budget	\$0.00	\$1,803,429.78
Total Obligated	\$0.00	\$1,803,429.78
Total Funds Drawdown	\$0.00	\$1,670,448.00
Program Funds Drawdown	\$0.00	\$655,741.05
Program Income Drawdown	\$0.00	\$1,014,706.95
Program Income Received	\$0.00	\$1,014,706.95
Total Funds Expended	\$0.00	\$1,670,448.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition, construction, reconstruction of public facilities

Location Description:

City of Greencastle, Putnam County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2SC-014-001B - City of North Vernon
Activity Title:	Rehabilitation - City of North Vernon

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Completed

Project Number:
DR2SC Projects

Project Title:
Stellar Projects

Projected Start Date:
08/28/2014

Projected End Date:
02/28/2016

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of North Vernon

Program Income Account:
City of North Vernon

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$387,065.96
Total Budget	\$0.00	\$387,065.96
Total Obligated	\$0.00	\$406,000.00
Total Funds Drawdown	\$5,100.00	\$387,065.96
Program Funds Drawdown	\$5,100.00	\$369,312.03
Program Income Drawdown	\$0.00	\$17,753.93
Program Income Received	\$0.00	\$32,753.93
Total Funds Expended	\$5,100.00	\$387,065.96
City of North Vernon	\$5,100.00	\$387,065.96
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation/reconstruction of public facilities

Location Description:
City of North Vernon, Jennings County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2SC-014-002B - City of Greencastle
Activity Title: Rehabilitation - City of Greencastle

Activity Category:
Affordable Rental Housing

Project Number:
DR2SC Projects

Projected Start Date:
12/18/2014

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Program Income Account:
City of Greencastle

Activity Status:
Completed

Project Title:
Stellar Projects

Projected End Date:
06/18/2016

Completed Activity Actual End Date:

Responsible Organization:
City of Greencastle

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$97,194.30)	\$0.00
Total Obligated	(\$97,194.30)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Rehabilitation of Affordable Housing

Location Description:
City of Greencastle, Putnam County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: ED-Economic Development / Economic Development

Grantee Activity Number: DR2-ED-09-229A

Activity Title: Activity Delivery

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

ED-Economic Development

Projected Start Date:

09/27/2012

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Development

Projected End Date:

03/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Clark County Commissioners

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

To Date

N/A

\$95,000.00

Total Budget

\$0.00

\$95,000.00

Total Obligated

\$0.00

\$95,000.00

Total Funds Drawdown

\$0.00

\$95,000.00

Program Funds Drawdown

\$0.00

\$95,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$95,000.00

Clark County Commissioners

\$0.00

\$95,000.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Local Activity delivery of an economic development project.

Location Description:

Clark County, Indiana.

Activity Progress Narrative:

ACTIVITY COMPLETE. PROJECT MONITORED FOR COMPLIANCE AND CLOSED.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-229B

Activity Title: Job Creation

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

ED-Economic Development

Projected Start Date:

09/27/2012

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Development

Projected End Date:

03/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Clark County Commissioners

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,005,000.00
Total Budget	\$0.00	\$1,005,000.00
Total Obligated	\$0.00	\$1,005,000.00
Total Funds Drawdown	\$0.00	\$1,005,000.00
Program Funds Drawdown	\$0.00	\$1,005,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,035,360.00
Clark County Commissioners	\$0.00	\$1,035,360.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will create a direct access route to Koetter Woodworking Inc. which will allow them to create an additional 55 jobs. Job projections were adjusted down based on the grantee's 9/30/2015 report. Jobs Created 35; 22 LMI; 0 Minority; 4 Female

Location Description:

Star Hill Road from Rake Road at St. John Road to State Road 60. Clark County, Indiana.

Activity Progress Narrative:

ACTIVITY COMPLETE. PROJECT MONITORED FOR COMPLIANCE AND CLOSED.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	-20	-28	0/0	23/22	38/35	60.53

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: DR2-ED-09-283A
Activity Title: Workforce Development

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

ED-Economic Development

Project Title:

Economic Development

Projected Start Date:

01/31/2016

Projected End Date:

08/31/2018

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Knox County

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$236,000.00
Total Budget	\$0.00	\$236,000.00
Total Obligated	\$0.00	\$236,000.00
Total Funds Drawdown	\$15,000.00	\$75,000.00
Program Funds Drawdown	\$15,000.00	\$75,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,000.00	\$75,000.00
Knox County	\$15,000.00	\$75,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to establish a coalition in partnership with Sullivan County and the City of Princeton. The coalition would establish a program to train unemployed and underemployed workers into the fields of heavy equipment operation and industrial maintenance.

Knox, Sullivan, and Gibson (City of Princeton) Counties were included in the areas designated as disaster areas due to the severe flooding of 2008. Several of the communities within these counties were physically and economically affected by this flooding. The region continues to seek a full recovery from the negative economic impacts created by this flooding event. Economic losses are best recovered through new business investment and a creation of high wage employment.

Location Description:

This project will benefit people from Knox County, Sullivan County, and the City of Princeton.

Activity Progress Narrative:

INDUSTRIAL MAINTENANCE TRAINING HAS 5 STUDENTS WHO COMPLETED THE COURSE AND 6 CURRENTLY ENROLLED IN SECOND ROUND. HEAVY EQUIPMENT OPERATOR HAS 14 STUDENTS THAT HAVE COMPLETED THE COURSE AND 2 CURRENTLY ENROLLED IN SECOND ROUND. OF THOSE THAT HAVE COMPLETED BOTH COURSES, OVER HALF HAVE FOUND EMPLOYMENT.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2-ED-09-283B

Activity Title: Activity Delivery

Activity Category:

Administration

Project Number:

ED-Economic Development

Projected Start Date:

01/31/2016

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Knox County

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$14,000.00

Total Budget

\$0.00

\$14,000.00

Total Obligated

\$0.00

\$14,000.00

Total Funds Drawdown

\$2,000.00

\$8,000.00

Program Funds Drawdown

\$2,000.00

\$8,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$2,000.00

\$8,000.00

Knox County

\$2,000.00

\$8,000.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Grant funds will be used to provide on-going grant administration for this project.

Location Description:

This project will benefit people from Knox County, Sullivan County, and the City of Princeton.

Activity Progress Narrative:

ACTIVITY IS ONGOING.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ED-09-284A
Activity Title:	Workforce Development

Activity Category:

Public services

Project Number:

ED-Economic Development

Projected Start Date:

01/31/2016

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Starke County

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Starke County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to for the development of an Equipment Maintenance and Automation Technology Training Program to serve residents primarily of Starke, Pulaski, Marshall, and La Porte (excluding the cities of La Porte and Michigan City) counties.

Starke County experienced severe flooding in 2008 throughout the county including the three incorporated municipalities. Extensive damage was done to homes, businesses, and public infrastructure. The flooding caused many economic hardships on businesses and home owners in terms of lost business, damage repair, and loss of property values.

Location Description:

This program will benefit people from Starke, Pulaski, Marshall, and LaPorte Counties.

Activity Progress Narrative:

EQUIPMENT ORDERED AND PROJECT ON TIME. SECOND QUARTER STUDENTS WILL BEGIN UTILIZING FACILITIES.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2-ED-09-285A
Activity Title: Workforce Development

Activity Category:

Public services

Project Number:

ED-Economic Development

Projected Start Date:

01/31/2016

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Martin County

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$5,729.28	\$9,729.28
Program Funds Drawdown	\$5,729.28	\$9,729.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,729.28	\$5,729.28
Martin County	\$5,729.28	\$5,729.28
Match Contributed	\$0.00	\$0.00

Activity Description:

Martin County proposes to establish a coalition with Daviess, Greene, and Lawrence Counties. The coalition would establish a program to train unemployed and underemployed workers into the fields of CNC machining, electronics and information/security technology. The program would also have a component to allow for facilitation of potential persons to be trained into rehabilitation programs before entering into the training programs. Daviess, Greene, Lawrence and Martin Counties were included in the areas designated as disaster areas due to the severe flooding of 2008. Several of the communities within these counties were physically and economically affected by this flooding. The region continues to seek a full recovery from the negative economic impacts created by this flooding event. Economic losses are best recovered through new business investment and a creation of high wage employment.

Location Description:

This project will benefit those from Daviess, Greene, Lawrence, and Martin Counties.

Activity Progress Narrative:

FIRST ROUND OF CNC TRAINING COMPLETED AND ELECTRONIC PROGRAMS ONGOING. GEARING UP FOR NEXT CNC ROUND.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: DR2-ED-09-286A

Activity Title: Activity Delivery

Activity Category:

Administration

Project Number:

ED-Economic Development

Projected Start Date:

08/31/2016

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

01/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Tell City, City of

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$14,000.00

Total Budget

\$0.00

\$14,000.00

Total Obligated

\$0.00

\$14,000.00

Total Funds Drawdown

\$0.00

\$2,000.00

Program Funds Drawdown

\$0.00

\$2,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,000.00

Tell City, City of

\$0.00

\$2,000.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Grant administration for the project.

Location Description:

Tell City (Perry County), Spencer, Crawford and and Dubois Counties.

Activity Progress Narrative:

ACTIVITY IS ONGOING.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2-ED-09-286B
Activity Title:	Workforce Development

Activity Category:

Public services

Project Number:

ED-Economic Development

Projected Start Date:

01/31/2016

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Tell City, City of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$236,000.00
Total Budget	\$0.00	\$236,000.00
Total Obligated	\$0.00	\$236,000.00
Total Funds Drawdown	\$0.00	\$20,800.00
Program Funds Drawdown	\$0.00	\$20,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,800.00
Tell City, City of	\$0.00	\$20,800.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to implement a workforce development training for unemployed and underemployed individuals in Perry, Spencer, Crawford, and Dubois Counties.

In September 2008, the City of Tell City and the region of Spencer, Crawford, Perry, and Dubois County were impacted by severe storms and flooding. Perry County, where Tell City is located, incurred nearly \$700,000 damage to public infrastructure, with large amounts of debris. Long term electrical outages occurred, and 37 homes were impacted by roof and structural damage. Schools were closed for two days, and unfortunately, two deaths occurred. The situation was similar throughout the region. This training program has a direct impact on the economic recovery of the region as it reaches the individuals most in need. By focusing on the unemployed and underemployed, these individuals receive the skills training necessary to obtain employment with local industries, which in turn provides income which will be reinvested into the community.

Location Description:

The City of Tell City and the region of Spencer, Crawford, Perry, and Dubois County.

Activity Progress Narrative:

FIRST ROUND OF TRAINING SESSIONS COMPLETE. ENROLLMENT UNDERWAY FOR NEXT ROUND. NO PROBLEMS OR DELAYS.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: FF - Flexible Fund / FLEXIBLE FUND

Grantee Activity Number: DR2-FF-09-271A

Activity Title: Brownfields Inventory

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

FF - Flexible Fund

Project Title:

FLEXIBLE FUND

Projected Start Date:

09/01/2016

Projected End Date:

12/31/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Southern Indiana Development Commission

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$20,000.00

Total Budget

\$0.00

\$20,000.00

Total Obligated

\$0.00

\$0.00



Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Southern Indiana Development Commission	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This funding will allow SIDC to complete an inventory of potential brownfield sites for further investigation and potenial clean-up for the 5 county area.

Location Description:

Five County region of Knox, Daviess, Greene, Lawrence and Martin, Indiana.

Activity Progress Narrative:

12 WORKSHEETS FULLY COMPLETED. PHASE 2 ASSESSMENTS CATALOGED AS COMPLETED ON 2 SITES.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: ST - Stormwater / STORMWATER IMPROVEMENTS

Grantee Activity Number: DR2-ST-09-272A

Activity Title: Stormwater System Improvements

Activitiy Category:

Activity Status:



Construction/reconstruction of water/sewer lines or systems

Under Way

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

01/31/2016

Projected End Date:

08/31/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Morgantown

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$949,000.00

Total Budget

\$0.00

\$949,000.00

Total Obligated

\$0.00

\$949,000.00

Total Funds Drawdown

\$348,478.09

\$462,221.65

Program Funds Drawdown

\$348,478.09

\$462,221.65

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$348,478.09

\$462,221.65

Morgantown

\$348,478.09

\$462,221.65

Match Contributed

\$0.00

\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes improving drainage ditches, swales and replacing culverts to improve flow in existing channels. Additional storm sewers will be added in areas that do not currently have any stormwater infrastructure and will be connected to the existing storm sewers.

Location Description:

Within the limits of the Town of Morgantown.

Activity Progress Narrative:

PROJECT APPROXIMATELY 70% COMPLETE. NO ANTICIPATED DELAYS.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-273A
Activity Title:	Stormwater System Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

01/31/2016

Projected End Date:

08/31/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Stinesville, Town of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$898,750.00
Total Budget	\$0.00	\$898,750.00
Total Obligated	\$898,750.00	\$898,750.00
Total Funds Drawdown	\$142,881.48	\$142,881.48
Program Funds Drawdown	\$142,881.48	\$142,881.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$142,881.48	\$142,881.48
Stinesville, Town of	\$142,881.48	\$142,881.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Upgrade existing 115 feet of culvert under the west side of North Railroad Street; Replace the existing junction structure at North Railroad Street with a Type G Manhole; Upgrade the existing 40 feet of culvert running under the east side of Railroad St.; Construct a new Ditch from the upstream side of the culvert on the east side of Railroad St. to the downstream end of the culvert under Market St.; Add a storm water collection system for Main Street at the corner of Main St. and Railroad St.; Add a storm water collection system for Walnut St. at the corner of Walnut St. and Railroad St.; and add a storm water collection system to alleviate the flooding at Miller and Easton Streets. These new systems will consist of, Box Culverts, Storm Water Manholes, Storm Drainage Pipe, Channel Widening and Erosion Control Improvements and Pavement Rehabilitation.

Location Description:

Within the limits of the town of Stinesville.

Activity Progress Narrative:

PROJECT APPROXIMATELY 56% COMPLETE. NO ANTICIPATED DELAYS.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2-ST-09-274A
Activity Title:	Stormwater System Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Town of West Terre Haute

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$1,000,000.00	\$1,000,000.00
Total Funds Drawdown	\$278,893.22	\$278,893.22
Program Funds Drawdown	\$278,893.22	\$278,893.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$278,893.22	\$278,893.22
Town of West Terre Haute	\$278,893.22	\$278,893.22
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Installation of approximately 4,305 linear feet of concrete reinforced pipe (RCP) ranging in sizes from 12 inches to 30 inches in diameter over the distance of approximately 9-12 street blocks in length in order to collect stormwater drainage and convey this to the existing Cherry Grove pump station located at the very southern end of Town (7th Street and Cherry Grove Avenue). Along with the proposed pipe, approximately 31 inlets and 12 manholes will be installed throughout these areas and road pavement will be restored.

Location Description:

Within the limits of the town of West Terre Haute.

Activity Progress Narrative:

PROJECT APPROXIMATELY 85% COMPLETE. PAVING, CURBING, SIDEWALK REPAIR AND SEEDING REMAIN.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-275A
Activity Title:	Stormwater System Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

01/31/2016

Projected End Date:

08/31/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Fowler, Town of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fowler, Town of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: The excavation of a 30' wide, approximately 7' deep, maintainable open ditch drainage swale on the northeast side of the community. In addition, a 24" storm outlet will be installed and connect to an existing 24" storm sewer pipe moving water to the existing 12th Street detention pond.; A 7.6 acre maintainable detention pond shall be constructed on the east side of town. The estimated depth of the pond shall be approximately 5' to 10' deep. A 24" storm sewer line shall be used for inlet and effluent piping in various locations. The effluent piping will transfer water from the detention pond to the nearby East Street ditch. An 8" tiles shall be installed throughout the bottom of the detention pond as well; and 24" storm sewers shall be installed at various locations throughout town extending previously upgraded storm sewer to better transport the surface run-off. 12" and 8" storm sewers with catch basins and manholes will also assist in providing the Town adequate storm water removal.

Location Description:

With the limits of the Town of Fowler.

Activity Progress Narrative:

TOWN INITIATED A BORROWING PROCESS TO OFFSET HIGHER THAN ANTICIPATED COST OF PROJECT. SET TO CLOSE ON LOAN IN MAY, 2017. LOAN CLOSING DOCUMENTS ARE LAST TO BE SUBMITTED FOR RELEASE OF FUNDS. BIDS EXTENDED UNTIL MAY OF 2017.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-276A
Activity Title:	Stormwater System Improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
ST - Stormwater

Projected Start Date:
01/31/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
STORMWATER IMPROVEMENTS

Projected End Date:
08/31/2018

Completed Activity Actual End Date:

Responsible Organization:
Bicknell, City of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$870,500.00
Total Budget	\$0.00	\$870,500.00
Total Obligated	\$870,500.00	\$870,500.00
Total Funds Drawdown	\$76,000.00	\$76,000.00
Program Funds Drawdown	\$76,000.00	\$76,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$76,000.00	\$76,000.00
Bicknell, City of	\$76,000.00	\$76,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Replacement of the broken and damaged inlets within the City.; Replacement of large culverts which are culverts larger than 36 inches and that do not exceed the bridge limit of a 20 foot span.; Replacement of small culverts and storm sewer pipes with failing backfill, headwalls and pavement.; and The reshaping side slopes on the open channel and removing soil and debris from the flow lines of the road side ditches.

Location Description:

Within the limits of the Town of Bicknell.

Activity Progress Narrative:

PROJECT 47% COMPLETE.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-277A
Activity Title:	Stormwater Systems Improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
ST - Stormwater

Projected Start Date:
01/31/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
STORMWATER IMPROVEMENTS

Projected End Date:
08/31/2018

Completed Activity Actual End Date:

Responsible Organization:
Edinburgh, Town of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$858,700.00
Total Budget	\$0.00	\$858,700.00
Total Obligated	\$0.00	\$858,700.00
Total Funds Drawdown	\$485,697.00	\$567,467.00
Program Funds Drawdown	\$485,697.00	\$567,467.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$485,697.00	\$567,467.00
Edinburgh, Town of	\$485,697.00	\$567,467.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project includes: Install 15-inch diameter storm sewer from the drywell system located in the Heather View Subdivision along Glasgow Drive to the drywell system for Old Town Estates and Pruitt Subdivisions.; Install an 18-inch, 24-inch, 36-inch and 42-inch storm sewer from the existing 18-inch sewer crossing Main cross Street (approximately 250 feet east of Harrell Drive) west on Main Cross Street and connect it into the existing 60-inch diameter storm sewer at Kyle Street. The 18-inch would start upstream and extend to Brown Street then the pipe size would increase to 24-inch from Brown Street to Clay Street, the pipe size would increase to 36-inch from Clay Street to Lincoln Street, then increase to 42-inch from Lincoln Street to Kyle Street. These storm sewers are sized to include some new storm sewers to separate from the existing combined sewers.; Connect existing drainage structures along Harrell Drive and Main Cross Street into the new storm sewers to remove them from the combined sewers.; and The total lineal feet of storm sewer pipe for this project is 3,408 LF.

Location Description:

Within the limits of the Town of Edinburgh.

Activity Progress Narrative:

PROJECT APPROXIMATELY 99% COMPLETE. NO ANTICIPATED DELAYS.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2-ST-09-278A
Activity Title:	Stormwater Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Planned

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

01/31/2016

Projected End Date:

08/31/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Sullivan, City of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$426,408.32	\$672,669.32
Program Funds Drawdown	\$426,408.32	\$672,669.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$426,408.32	\$672,669.32
Sullivan, City of	\$426,408.32	\$672,669.32
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct a detention pond and a new dedicated storm water system along Graysville and Wolfenberger to help alleviate the combined sewer overflows.

Location Description:

Northside of Beech Street and along Graysville and Wolfenberger in the City of Sullivan.

Activity Progress Narrative:

PROJECT APPROXIMATELY 89% COMPLETE. NO ANTICIPATED DELAYS.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-279A
Activity Title:	Stormwater System Improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
ST - Stormwater

Projected Start Date:
01/31/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
STORMWATER IMPROVEMENTS

Projected End Date:
08/31/2018

Completed Activity Actual End Date:

Responsible Organization:
Middletown, Town of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$983,000.00
Total Budget	\$0.00	\$983,000.00
Total Obligated	\$0.00	\$983,000.00
Total Funds Drawdown	\$0.00	\$7,825.00
Program Funds Drawdown	\$0.00	\$7,825.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,825.00
Middletown, Town of	\$0.00	\$7,825.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Construction of 2,000 feet of storm sewer ranging in diameter from 12-inch to 24-inch. The sewer will be constructed along State Road 236 beginning from the intersection of 8th St. to the intersection of Beechwood Ave.; Construction of approximately 1,600 feet of storm sewer ranging in diameter of 12-inch to 15-inch for the blocks between 8th and 7th Street along Maple Street, Liberty Street, and Central Avenue.; and Construction of approximately 550 feet of 12" storm sewer at the intersection of Locust and 6th St. and at the intersection of Locust St. and the alley between 5th and 6th St.

Location Description:

Activity will occur within the limits of the town of Middletown.

Activity Progress Narrative:

PROJECT APPROXIMATELY 24% COMPLETE. NO ANTICIPATED DELAYS.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DR2-ST-09-280A
Activity Title:	Stormwater System Improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
ST - Stormwater

Projected Start Date:
01/31/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
STORMWATER IMPROVEMENTS

Projected End Date:
08/31/2018

Completed Activity Actual End Date:

Responsible Organization:
City of Rushville

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$382,500.00
Total Budget	\$0.00	\$382,500.00
Total Obligated	\$0.00	\$382,500.00
Total Funds Drawdown	\$30,061.65	\$176,246.22
Program Funds Drawdown	\$30,061.65	\$176,246.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$30,061.65	\$176,246.22
City of Rushville	\$30,061.65	\$176,246.22
Match Contributed	\$0.00	\$0.00

Activity Description:

The project includes: Install storm sewer lines with new inlets and all associated grading and restoration through the middle of the Rush view Mobile Home Park, located at 832 East US 52, Rushville, Rush County, Indiana.

Location Description:

The project occurs within the limits of the City of Rushville.

Activity Progress Narrative:

PROJECT APPROXIMATELY 90% COMPLETE. PAVING AND SEEDING WILL BE COMPLETED IN WARMER WEATHER.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-281A
Activity Title:	Stormwater System Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

01/31/2016

Projected End Date:

08/31/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Ligonier, City of

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$365,810.00
Total Budget	\$0.00	\$365,810.00
Total Obligated	\$0.00	\$365,810.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ligonier, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: Reconstruct approximately 500 feet of a collapsed retaining wall along the western bank of the Elkhart River that had been worsened following flood and storm damage of 2008. The purpose of the project is to stabilize the existing river bank and stop the river migration to the west, which is threatening the existing alley and buildings between Third Street and Pigeon Street east of Cavin Street.

Location Description:

The project will occur within the limits of the City of Ligonier.

Activity Progress Narrative:

PROJECT UNDERWAY. WAS A SLIGHT DELAY WITH BUILDING DAMAGE RESULTING FROM WORK, BUT RESOLVED QUICKLY BETWEEN CONTRACTOR, CITY AND BUILDING OWNER. NO OTHER ISSUES AND PROJECT IS ON

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DR2-ST-09-282A
Activity Title:	Stormwater System Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

ST - Stormwater

Projected Start Date:

01/31/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

08/31/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Franklin

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$558,247.00	\$747,247.00
Program Funds Drawdown	\$558,247.00	\$747,247.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$558,247.00	\$747,247.00
City of Franklin	\$558,247.00	\$747,247.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the stormwater system in disaster affected areas. The project includes: A full-length structural rehabilitation project of the Roaring Run enclosed sewer system; Additional manholes and cleanouts will be installed to allow access to the sewer to facilitate cleaning and future inspections.; and Construct approximately 600 linear feet of 60" CMP and 300 linear feet of 72" CMP.

Location Description:

The project will occur within the limits of the city of Franklin.

Activity Progress Narrative:

PROJECT APPROXIMATELY 58% COMPLETE. NO ANTICIPATED DELAYS.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-287A

Activity Title: Flood/Drainage

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

ST - Stormwater

Projected Start Date:

04/12/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

STORMWATER IMPROVEMENTS

Projected End Date:

11/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Holton, Town of

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$999,000.00

Total Budget

\$0.00

\$999,000.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Holton, Town of

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The town will construct a new storm water detention basin, replace 2195 LF of storm sewers, restore ditches, replace culverts and drainage channels.

Location Description:

Improvements will take place on Versailles, Marion, Broadway and Washington Streets in the Town of Holton, Indiana.

Activity Progress Narrative:

WAITING ON ONE LAST PERMIT AND THEN WILL SUBMIT RELEASE OF FUNDS DOCUMENTS.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-288A

Activity Title: Flood/Drainage

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

ST - Stormwater

Project Title:

STORMWATER IMPROVEMENTS

Projected Start Date:

04/12/2016

Projected End Date:

11/30/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Roachdale, Town of

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$1,000,000.00

Total Budget

\$0.00

\$1,000,000.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Roachdale, Town of

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

12,413 LF of storm sewers, 11 manholes and 48 catch basins will be installed.

Location Description:

Project will take place on Railroad, Washington, Columbia, Grove and South Streets in Roachdale, Indiana

Activity Progress Narrative:

PROJECT UNDERWAY. FIRST DRAW FOR PAYMENT SUBMITTED.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

