

**Grantee: Indiana - OCRA**

**Grant: B-08-DI-18-0001**

**January 1, 2015 thru March 31, 2015 Performance Report**

---



**Grant Number:**

B-08-DI-18-0001

**Obligation Date:****Award Date:****Grantee Name:**

Indiana - OCRA

**Contract End Date:****Review by HUD:**

Original - In Progress

**Grant Award Amount:**

\$372,546,531.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$372,546,531.00

**Estimated PI/RL Funds:**

\$28,000,000.00

**Total Budget:**

\$400,546,531.00

**Disasters:****Declaration Number**

FEMA-1795-DR-IN

FEMA-1740-DR-IN

FEMA-1766-DR-IN

**Narratives****Disaster Damage:**

The 2008 disasters in Indiana have been among the worst in our state's history. 82 of Indiana's 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR- 1766 and DR-1795). DR-1740, which affected northern Indiana, occurred after winter rains melted several feet of snow, causing severe flooding. 21 counties were declared as a result of the winter weather. Additionally, the northwestern-most counties declared as part of DR-1740 were again affected by severe storms. As of the end of 2008, the declared counties received \$7.6 million of Individual Assistance and \$5.1 million in Public Assistance as a result of DR-1740. DR-1766, the result of tornados and severe flooding in late May and early June, was clearly the most substantial 2008 disaster with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$275 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 318 eligible applicants from local and state government and an estimated 2,111 project worksheets. Currently \$22 million have been obligated to local governments, and PA total estimates exceed \$150 million. Lastly, when the powerful remnants of Hurricane Ike passed through Indiana in early September they caused severe flooding in the northern parts of the state and wind storms in the south. DR-1795 resulted in 38 county declarations. To date, 25,800 IA applications have been filed with FEMA and \$43 million of financial assistance provided to individuals.

The chart below depicts the best possible estimate of the financial impact of all the 2008 disasters to the state of Indiana. Based on these estimates, the state has been subject to over \$1.9 billion in damage to public infrastructure, housing and farmland.

Category	Estimated Financial Impact \$000
FEMA Relief	372,714
Private Insurance Claims for Natural Disasters	735,000
Dams, Levees, & Other Infrastructure	246,500
Federal Highway Repairs	13,700
Agriculture	270,000
Other Unmet Needs (Based on HUD Estimates)	266,108
<b>TOTAL</b>	<b>1,904,022</b>



**Recovery Needs:**

While the estimated FEMA assistance is substantial with over \$370 million in funding provided, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas:

**Economic and Workforce Development**

The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$500 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less than \$75 million will be covered by FEMA. Additionally, the city's largest employer reported damages in excess of \$200 million none of which qualified for assistance.

**Infrastructure**

Damage to Indiana's public infrastructure will likely exceed \$325 million and it is estimated that FEMAPA will cover \$217.4 million that was found to be eligible for their program, providing a federal share of \$123.3 million or less than half, of this expense. The remainder does not qualify, is covered by another

Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need.

FEMA-IA Assistance (\$000)	FEMA-IA Applicants Assistance (\$000)	SBA Loans (\$000)	FEMA-PA Assistance (\$000)	Total Financial
DR-1740	3,291	7,653	8,890	23,407
DR-1766	17,850	55,768	73,456	300,090
DR-1795	26,039	34,088	28,622	102,444
<b>TOTALS</b>	<b>47,180</b>	<b>97,509</b>	<b>110,968</b>	<b>217,464</b>

About half of Indiana's PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state's top priorities has been to help

CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees.

**Housing**

Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required. The most urgent need is to insure that homeowners who are displaced by flooding are not faced with outstanding mortgage debt from a substantially damaged property that precludes them from obtaining suitable replacement housing. Over 700 homes totaling \$80MM have been identified for community buy-out programs. Projections from DR-1766 indicate that FEMA's payout under the HMGP will leave Indiana with a shortfall of at least \$12MM. Extrapolating these metrics to DR-1795, Indiana expects an underpayment from FEMA to total \$6MM. Moreover, 20% of the displaced homeowners also find themselves underwater on average 10% with their mortgage. To make these homeowners whole will cost an additional \$1.6MM. In total, Indiana anticipates nearly \$20MM in unmet housing need for homeowners who have lost their homes due to these recent disasters. Filling this gap with CDBG

Disaster Recovery Funds would make homeowners whole and permit localities to move forward with their buy-out programs expeditiously.



The State of Indiana has set-aside in excess of \$39,021,933 to meet the requirement for the multi-family housing set-aside.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$354,833,323.76
<b>Total Budget</b>	\$4,578,702.01	\$354,833,323.76
<b>Total Obligated</b>	\$5,478,214.68	\$346,955,591.43
<b>Total Funds Drawdown</b>	\$6,851,992.26	\$327,365,461.01
<b>Program Funds Drawdown</b>	\$1,607,920.37	\$312,264,378.63
<b>Program Income Drawdown</b>	\$5,244,071.89	\$15,101,082.38
<b>Program Income Received</b>	\$3,000,000.00	\$15,101,082.38
<b>Total Funds Expended</b>	\$1,528,084.47	\$311,970,948.80
<b>Match Contributed</b>	\$0.00	\$2,317.50

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected)</b>		94.62%
<b>Overall Benefit Percentage (Actual)</b>		95.63%
<b>Minimum Non-Federal Match</b>	\$0.00	\$6,002,317.50
<b>Limit on Public Services</b>	\$55,881,979.65	\$307,953.48
<b>Limit on Admin/Planning</b>	\$37,254,653.10	\$21,370,448.59
<b>Limit on State Admin</b>	\$0.00	\$8,263,337.24

## Progress Toward Activity Type Targets

Activity Type	Target	Actual
<b>Affordable Rental Housing</b>	\$41,725,211.47	\$38,287,178.37

## Progress Toward National Objective Targets

National Objective	Target	Actual
<b>Low/Mod</b>	\$186,273,265.50	\$304,535,640.76

## Overall Progress Narrative:

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
(DR2) DR1OR-009-017, Town of Hagerstown	\$0.00	\$0.00	\$0.00
(DR2) DR1OR-009-019, County of Brown	\$0.00	\$0.00	\$0.00



9999, Restricted Balance	\$0.00	\$24,163,830.00	\$0.00
A192-11-DR2-MOU-001, Local Resolution National Hydrography	\$0.00	\$0.00	\$0.00
A192-11-DR2-MOU-002, LiDAR Elevation Mapping	\$0.00	\$0.00	\$0.00
A192-11-DR2-MOU-003, RiskMAP Floodplain Mapping	\$0.00	\$0.00	\$0.00
A192-11-DR2-MOU-004, Floodplain Information Portal	\$0.00	\$0.00	\$0.00
A192-11-DR2-PSC-007 and 002, Lost River Watershed Study	\$0.00	\$0.00	\$0.00
A192-13-DR2-PSC-101, Levee Identification	\$0.00	\$0.00	\$0.00
A192-14-DR2-MOU-101, Dam IEAP Plans	\$0.00	\$0.00	\$0.00
A192-14-DR2-MOU-102, NHD Phase 2	\$0.00	\$0.00	\$0.00
A192-DR2-PSC-002 and 003, Fluvial Erosion Hazard Mapping	\$0.00	\$0.00	\$0.00
A192-DR2-PSC-002 and 005, Flood Inundation Mapping	\$0.00	\$0.00	\$0.00
CL - Clearance, CLEARANCE AND DEMOLITION	\$513,926.84	\$5,323,165.76	\$2,888,797.56
CL - Competitive Clearance, Clearance and Demolition	\$37,750.00	\$1,989,815.88	\$1,616,394.90
DL - Dams/Levees, Dam and Levee Improvements	\$239,423.31	\$18,362,437.47	\$14,515,365.69
DR1-009-012, town of Wheatland	\$0.00	\$0.00	\$0.00
DR2- 09-094, Brown County	\$0.00	\$440,000.00	\$0.00
DR2-09-001, Union City ED	\$0.00	\$0.00	\$0.00
DR2-09-002, Cayuga ED	\$0.00	\$0.00	\$0.00
DR2-09-003, Chandler	\$0.00	\$0.00	\$0.00
DR2-09-004, LaFontaine, City of	\$0.00	\$0.00	\$0.00
DR2-09-005, Moores Hill, Town of	\$0.00	\$0.00	\$0.00
DR2-09-006, Elnora, Town of	\$0.00	\$0.00	\$0.00
DR2-09-007, Evansville, City of	\$0.00	\$0.00	\$0.00
DR2-09-008, Brookston, Town of	\$0.00	\$0.00	\$0.00
DR2-09-009, Claypool, Town of	\$0.00	\$0.00	\$0.00
DR2-09-010, Cromwell, Town of	\$0.00	\$0.00	\$0.00
DR2-09-011, Farmersburg, Town of	\$0.00	\$0.00	\$0.00
DR2-09-012, Gosport, Town of	\$0.00	\$0.00	\$0.00
DR2-09-013, Kewanna, Town of	\$0.00	\$0.00	\$0.00
DR2-09-014, Lanesville, Town of	\$0.00	\$0.00	\$0.00
DR2-09-015, Leesburg, Town of	\$0.00	\$0.00	\$0.00
DR2-09-016, Lyons, Town of	\$0.00	\$0.00	\$0.00
DR2-09-017, Napoleon, Town of	\$0.00	\$0.00	\$0.00
DR2-09-018, Nashville, Town of	\$0.00	\$0.00	\$0.00
DR2-09-019, New Richmond, Town of	\$0.00	\$0.00	\$0.00
DR2-09-020, Odon, Town of	\$0.00	\$0.00	\$0.00
DR2-09-021, Ridgeville, Town of	\$0.00	\$0.00	\$0.00
DR2-09-022, Rockport, City of	\$0.00	\$0.00	\$0.00
DR2-09-023, Sandborn, Town of	\$0.00	\$0.00	\$0.00
DR2-09-024, South Whitley, Town of	\$0.00	\$0.00	\$0.00
DR2-09-025, Staunton, Town of	\$0.00	\$0.00	\$0.00

DR2-09-026, Stilesville, Town of	\$0.00	\$232,970.14	\$0.00
DR2-09-027, Tell City, City of	\$0.00	\$0.00	\$0.00
DR2-09-028, Wabash, City of	\$0.00	\$0.00	\$0.00
DR2-09-029, Worthington, Town of	\$0.00	\$0.00	\$0.00
DR2-09-030, Alexandria, City of	\$0.00	\$0.00	\$0.00
DR2-09-031, Princeton, Town of	\$0.00	\$0.00	\$0.00
DR2-09-032, Swayzee, Town of	\$0.00	\$0.00	\$0.00
DR2-09-033, Prince's Lake, Town of	\$0.00	\$0.00	\$0.00
DR2-09-034, Paoli, Town of	\$0.00	\$0.00	\$0.00
DR2-09-035, Gas City, City of	\$0.00	\$0.00	\$0.00
DR2-09-036, Spencer, Town of	\$0.00	\$0.00	\$0.00
DR2-09-037, Rushville, City of	\$0.00	\$0.00	\$0.00
DR2-09-038, Dana, Town of	\$0.00	\$0.00	\$0.00
DR2-09-039, Elberfeld, Town of	\$0.00	\$436.83	\$0.00
DR2-09-040, Brown County	\$0.00	\$0.00	\$0.00
DR2-09-041, Montezuma, Town of	\$0.00	\$0.00	\$0.00
DR2-09-041, Montezuma, Town of	\$0.00	\$0.00	\$0.00
DR2-09-042, Brook, Town of	\$0.00	\$0.00	\$0.00
DR2-09-043, Laurel, Town of	\$0.00	\$0.00	\$0.00
DR2-09-044, Shoals, Town of	\$0.00	\$0.00	\$0.00
DR2-09-045, Remington, Town of	\$0.00	\$0.00	\$0.00
DR2-09-046, Jasonville, City of	\$0.00	\$0.00	\$0.00
DR2-09-047, Town of Chrisney	\$0.00	\$0.00	\$0.00
DR2-09-048, Nashville, Town of	\$0.00	\$0.00	\$0.00
DR2-09-049, Shoals, Town of	\$0.00	\$8,390.06	\$0.00
DR2-09-050, Town of Brookston	\$0.00	\$0.00	\$0.00
DR2-09-051, City of Petersburg	\$0.00	\$0.00	\$0.00
DR2-09-053, Town of Oxford	\$0.00	\$0.00	\$0.00
DR2-09-054, Washington, City of	\$0.00	\$0.00	\$0.00
DR2-09-055, City of Bicknell	\$0.00	\$0.00	\$0.00
DR2-09-056, Logansport, City of	\$0.00	\$0.00	\$0.00
DR2-09-057, Town of Oaktown	\$0.00	\$0.00	\$0.00
DR2-09-058, Town of Clayton	\$0.00	\$0.00	\$0.00
DR2-09-059, Town of Waynetown	\$0.00	\$0.00	\$0.00
DR2-09-060, City of Rockport	\$0.00	\$0.00	\$0.00
DR2-09-061, Grant County	\$0.00	\$0.00	\$0.00
DR2-09-062, Tell City, City of	\$0.00	\$0.00	\$0.00
DR2-09-063, Greene County Commissioners	\$0.00	\$0.00	\$0.00
DR2-09-064, Huntingburg, City of	\$0.00	\$0.00	\$0.00
DR2-09-065, Portland, City of	\$0.00	\$0.00	\$0.00
DR2-09-066, Dunkirk, City of	\$0.00	\$0.00	\$0.00

DR2-09-067, Rushville, City of	\$0.00	\$0.00	\$0.00
DR2-09-068, Nashville, Town of	\$0.00	\$0.00	\$0.00
DR2-09-069, Orange County	\$0.00	\$0.00	\$0.00
DR2-09-070, Montezuma, Town of	\$0.00	\$0.00	\$0.00
DR2-09-071, Chandler, Town of	\$0.00	\$0.00	\$0.00
DR2-09-072, Winamac, Town of	\$0.00	\$0.00	\$0.00
DR2-09-073, New Albany, City of	\$0.00	\$0.00	\$0.00
DR2-09-074, Scottsburg, City of	\$0.00	\$0.00	\$0.00
DR2-09-075, Floyd County	\$0.00	\$0.00	\$0.00
DR2-09-076, Columbia City	\$0.00	\$0.00	\$0.00
DR2-09-077, Ligonier, City of	\$0.00	\$0.00	\$0.00
DR2-09-078, Whitley County	\$0.00	\$0.00	\$0.00
DR2-09-079, Grant County	\$0.00	\$0.00	\$0.00
DR2-09-080, Scott County	\$0.00	\$0.00	\$0.00
DR2-09-081, Vermillion County	\$0.00	\$69,636.91	\$0.00
DR2-09-082, Kendallville, City of	\$0.00	\$0.00	\$0.00
DR2-09-083, Brown County	\$0.00	\$0.00	\$0.00
DR2-09-084, Indianapolis, City of	\$0.00	\$0.00	\$0.00
DR2-09-085, Washington, City of	\$0.00	\$0.00	\$0.00
DR2-09-086, Spencer County	\$0.00	\$0.00	\$0.00
DR2-09-087, Gibson County	\$0.00	\$0.00	\$0.00
DR2-09-088, Town of St. Leon	\$0.00	\$0.00	\$0.00
DR2-09-089, Brazil, City of	\$0.00	\$0.00	\$0.00
DR2-09-090, Mooresville, Town of	\$0.00	\$0.00	\$0.00
DR2-09-091, Oolitic, Town of	\$0.00	\$0.00	\$0.00
DR2-09-092, Oakland City	\$0.00	\$0.00	\$0.00
DR2-09-093, Starke County	\$0.00	\$0.00	\$0.00
DR2-09-094, Brown County	\$0.00	\$0.00	\$0.00
DR2-09-095, Town of Chalmers	\$0.00	\$0.00	\$0.00
DR2-09-096, Town of Dale	\$0.00	\$0.00	\$0.00
DR2-09-097, Town of Decker	\$0.00	\$0.00	\$0.00
DR2-09-098, Town of Fulton	\$0.00	\$0.00	\$0.00
DR2-09-099, Town of Grandview	\$0.00	\$0.00	\$0.00
DR2-09-100, Town of Hamlet	\$0.00	\$0.00	\$0.00
DR2-09-101, Town of Hope	\$0.00	\$0.00	\$0.00
DR2-09-102, Town of Largo	\$0.00	\$0.00	\$0.00
DR2-09-103, Town of LaPaz	\$0.00	\$0.00	\$0.00
DR2-09-104, Town of Laurel	\$0.00	\$0.00	\$0.00
DR2-09-105, Town of Marengo	\$0.00	\$0.00	\$0.00
DR2-09-106, Town of Medaryville	\$0.00	\$0.00	\$0.00
DR2-09-107, Town of Mentone	\$0.00	\$0.00	\$0.00



DR2-09-108, Town of Monon	\$0.00	\$0.00	\$0.00
DR2-09-109, Town of North Liberty	\$0.00	\$0.00	\$0.00
DR2-09-110, City of North Vernon	\$0.00	\$0.00	\$0.00
DR2-09-111, Town of Osgood	\$0.00	\$0.00	\$0.00
DR2-09-112, Town of Reynolds	\$0.00	\$0.00	\$0.00
DR2-09-113, City of Salem	\$0.00	\$0.00	\$0.00
DR2-09-114, City of Scottsburg	\$0.00	\$0.00	\$0.00
DR2-09-115, Town of Silver Lake	\$0.00	\$0.00	\$0.00
DR2-09-116, Town of Spencer	\$0.00	\$0.00	\$0.00
DR2-09-117, City of Union City	\$0.00	\$0.00	\$0.00
DR2-09-118, Town of Veedersburg	\$0.00	\$0.00	\$0.00
DR2-09-119, Town of Vevay	\$0.00	\$0.00	\$0.00
DR2-09-120, Town of Waveland	\$0.00	\$76,410.00	\$0.00
DR2-09-121, Town of Wolcott	\$0.00	\$0.00	\$0.00
DR2-09-122, Mitchell, City of	\$0.00	\$0.00	\$0.00
DR2-09-123, Fulton County	\$0.00	\$0.00	\$0.00
DR2-09-124, Wabash County	\$0.00	\$0.00	\$0.00
DR2-09-125, La Porte County	\$0.00	\$0.06	\$0.00
DR2-09-126, Chrisney, Town of	\$0.00	\$0.00	\$0.00
DR2-09-127, New Carlisle	\$0.00	\$0.00	\$0.00
DR2-09-128, Columbia City	\$0.00	\$0.00	\$0.00
DR2-09-129, Greene County	\$0.00	\$0.00	\$0.00
DR2-09-130, Greene County	\$0.00	\$0.00	\$0.00
DR2-09-131, Evansville	\$0.00	\$0.00	\$0.00
DR2-09-132, North Vernon	\$0.00	\$0.00	\$0.00
DR2-09-133, Shelburn, Tow of	\$0.00	\$0.00	\$0.00
DR2-09-134, Mt. Vernon	\$0.00	\$0.00	\$0.00
DR2-09-135, Boonville, City of	\$0.00	\$0.00	\$0.00
DR2-09-136, Hobart	\$0.00	\$0.00	\$0.00
DR2-09-137, Alexandria	\$0.00	\$0.00	\$0.00
DR2-09-138, Bainbridge	\$0.00	\$0.00	\$0.00
DR2-09-139, Berne, City of	\$0.00	\$0.00	\$0.00
DR2-09-140, Bicknell, City of	\$0.00	\$0.00	\$0.00
DR2-09-141, Bourbon	\$0.00	\$0.00	\$0.00
DR2-09-142, Brookston	\$0.00	\$0.00	\$0.00
DR2-09-143, Camden	\$0.00	\$0.00	\$0.00
DR2-09-144, Center Point	\$0.00	\$0.00	\$0.00
DR2-09-145, Chalmers	\$0.00	\$0.00	\$0.00
DR2-09-146, Clark County Commissioners	\$0.00	\$0.00	\$0.00
DR2-09-147, Crane, Town of	\$0.00	\$0.00	\$0.00
DR2-09-148, Crawford County	\$0.00	\$0.00	\$0.00



DR2-09-149, Culver, Town of	\$0.00	\$0.00	\$0.00
DR2-09-150, English, Town of	\$0.00	\$0.00	\$0.00
DR2-09-151, Fowler	\$0.00	\$0.00	\$0.00
DR2-09-152, Gosport, Town of	\$0.00	\$0.00	\$0.00
DR2-09-153, Hope	\$0.00	\$0.00	\$0.00
DR2-09-154, Hymera	\$0.00	\$0.00	\$0.00
DR2-09-155, Jeffersonville, City of	\$0.00	\$0.00	\$0.00
DR2-09-156, Kentland	\$0.00	\$0.00	\$0.00
DR2-09-157, Kingman	\$0.00	\$0.00	\$0.00
DR2-09-158, Lagro	\$0.00	\$0.00	\$0.00
DR2-09-159, Lakeville, Town of	\$0.00	\$0.00	\$0.00
DR2-09-160, Laurel	\$0.00	\$0.00	\$0.00
DR2-09-161, Lynnville, Town of	\$0.00	\$0.00	\$0.00
DR2-09-162, Mitchell, Town of	\$0.00	\$0.00	\$0.00
DR2-09-163, Monticello	\$0.00	\$0.00	\$0.00
DR2-09-164, New Richmond	\$0.00	\$0.00	\$0.00
DR2-09-165, North Vernon	\$0.00	\$0.00	\$0.00
DR2-09-166, Oldenburg, Town of	\$0.00	\$0.00	\$0.00
DR2-09-167, Remington	\$0.00	\$0.00	\$0.00
DR2-09-168, Ridgeville, Town of	\$0.00	\$0.00	\$0.00
DR2-09-169, Salem	\$0.00	\$0.00	\$0.00
DR2-09-170, Shoals	\$0.00	\$0.00	\$0.00
DR2-09-171, Sunman, Town of	\$0.00	\$0.00	\$0.00
DR2-09-172, Union City	\$0.00	\$0.00	\$0.00
DR2-09-173, Waynetown	\$0.00	\$0.00	\$0.00
DR2-09-174, Winslow	\$0.00	\$0.00	\$0.00
DR2-09-175, Wingate	\$0.00	\$0.00	\$0.00
DR2-09-176, Speedway, Town of	\$0.00	\$0.00	\$0.00
DR2-09-177, Warrick County	\$0.00	\$0.00	\$0.00
DR2-09-178, Westport, Town of	\$0.00	\$0.00	\$0.00
DR2-09-179, Warrick County	\$0.00	\$0.00	\$0.00
DR2-09-180, Reynolds, Town of	\$0.00	\$0.00	\$0.00
DR2-09-181, Pulaski County	\$0.00	\$0.00	\$0.00
DR2-09-183, Jasper, City of	\$0.00	\$0.00	\$0.00
DR2-09-184, Bourbon, Town of	\$0.00	\$0.00	\$0.00
DR2-09-185, Chrisney, Town of	\$0.00	\$0.00	\$0.00
DR2-09-186, Dubois County	\$0.00	\$0.00	\$0.00
DR2-09-187, Fulton County	\$0.00	\$0.00	\$0.00
DR2-09-188, Kentland, Town of	\$0.00	\$0.00	\$0.00
DR2-09-189, Knox, City of	\$0.00	\$0.00	\$0.00
DR2-09-190, Ladoga	\$0.00	\$0.00	\$0.00



DR2-09-191, Medora, Town of	\$0.00	\$0.00	\$0.00
DR2-09-192, Morocco, Town of	\$0.00	\$0.00	\$0.00
DR2-09-193, North Judson, Town of	\$0.00	\$0.00	\$0.00
DR2-09-194, Oakland City	\$0.00	\$0.00	\$0.00
DR2-09-195, Oaktown	\$0.00	\$0.00	\$0.00
DR2-09-196, Sellersburg	\$0.00	\$0.00	\$0.00
DR2-09-197, Whitley County	\$0.00	\$0.00	\$0.00
DR2-09-198, Crothersville	\$0.00	\$0.00	\$0.00
DR2-09-199, Fort Wayne	\$0.00	\$0.00	\$0.00
DR2-09-200, Columbus City of	\$0.00	\$0.00	\$0.00
DR2-09-201, Pike County	\$0.00	\$0.00	\$0.00
DR2-09-202, Tell City	\$0.00	\$0.00	\$0.00
DR2-09-203, Cannelton	\$0.00	\$0.00	\$0.00
DR2-09-204, Johnson County	\$0.00	\$0.00	\$0.00
DR2-09-205, Posey County	\$0.00	\$0.00	\$0.00
DR2-09-207, Portland, City of	\$0.00	\$0.00	\$0.00
DR2-09-208, Lake County	\$0.00	\$0.00	\$0.00
DR2-09-209, West Terre Haute	\$0.00	\$0.00	\$0.00
DR2-09-210, Speedway	\$0.00	\$0.00	\$0.00
DR2-09-211, Whitley County	\$0.00	\$0.00	\$0.00
DR2-09-212, Martin County	\$0.00	\$0.00	\$0.00
DR2-09-214, Jennings County	\$0.00	\$0.00	\$0.00
DR2-09-215, Orange County	\$0.00	\$0.00	\$0.00
DR2-09-216, Delphi, City of	\$0.00	\$0.00	\$0.00
DR2-09-217, Jasper County	\$0.00	\$0.00	\$0.00
DR2-09-218, Evansville	\$0.00	\$0.00	\$0.00
DR2-09-219, Crawfordsville	\$0.00	\$0.00	\$0.00
DR2-09-220, Starke County	\$0.00	\$0.00	\$0.00
DR2-09-221, Indianapolis	\$0.00	\$0.00	\$0.00
DR2-09-222, Newton County	\$0.00	\$0.00	\$0.00
DR2-09-223, Knox County	\$0.00	\$0.00	\$0.00
DR2-09-224, Clinton, City of	\$0.00	\$0.00	\$0.00
DR2-09-225, Orleans, Town of	\$0.00	\$0.00	\$0.00
DR2-09-226, Birdseye, Town of	\$0.00	\$0.00	\$0.00
DR2-09-227, Warrick County	\$0.00	\$0.00	\$0.00
DR2-09-228, Sullivan	\$0.00	\$0.00	\$0.00
DR2-09-229, Clark County	\$0.00	\$0.00	\$0.00
DR2-09-230, Jefferson County	\$0.00	\$0.00	\$0.00
DR2-09-231, Fillmore	\$0.00	\$0.00	\$0.00
DR2-09-232, Paoli	\$0.00	\$0.00	\$0.00
DR2-09-233, Petersburg, City of	\$0.00	(\$33,000.00)	\$0.00



DR2-09-234, Culver, Town of	\$0.00	\$23,570.00	\$0.00
DR2-09-235, Bedford	\$0.00	(\$921,000.00)	\$0.00
DR2-09-236, Oakland City	\$0.00	\$0.00	\$0.00
DR2-09-237, Elkhart	\$0.00	\$0.00	\$0.00
DR2-09-238, Boonville	\$0.00	\$0.00	\$0.00
DR2-09-239, Knox, City Of	\$0.00	\$0.00	\$0.00
DR2-09-240, Moores Hill	\$0.00	\$0.00	\$0.00
DR2-09-241, Coatesville, Town of	\$0.00	\$0.00	\$0.00
DR2-09-242, Indianapolis	\$0.00	\$0.00	\$0.00
DR2-09-243, Bedford, City of	\$0.00	\$0.00	\$0.00
DR2-09-244, Columbus, City of	\$0.00	\$0.00	\$0.00
DR2-09-245, Indianapolis	\$0.00	\$0.00	\$0.00
DR2-09-246, Lafayette	\$0.00	\$0.00	\$0.00
DR2-09-247, Gibson County	\$0.00	(\$377,500.00)	\$0.00
DR2-09-248, Flora, Town of	\$0.00	\$1,000.00	\$0.00
DR2-09-249, Rushville	\$0.00	\$0.00	\$0.00
DR2-09-250, Brownstown, Town of	\$0.00	\$0.00	\$0.00
DR2-09-251, Elkhart	\$0.00	\$0.00	\$0.00
DR2-09-252, Lawrence County	\$0.00	\$0.00	\$0.00
DR2-09-253, Lawrence, City of	\$0.00	\$0.00	\$0.00
DR2-09-254, Mellott	\$0.00	\$0.00	\$0.00
DR2-09-255, Sunman	\$0.00	\$0.00	\$0.00
DR2-09-256, Sandborn	\$0.00	\$0.00	\$0.00
DR2-09-257, Cannelton, City of	\$0.00	\$0.00	\$0.00
DR2-09-258, Ligonier, City of	\$0.00	\$0.00	\$0.00
DR2-09-259, Oakland City, City of	\$0.00	\$0.00	\$0.00
DR2-09-261, Pike County	\$0.00	\$0.00	\$0.00
DR2-09-262, Boonville, City of	\$0.00	\$0.00	\$0.00
DR2-09-Admin, State Admin	\$49,202.57	\$7,418,153.00	\$2,429,409.81
DR2-CL-09-263, Clearance	\$0.00	\$500,000.00	\$0.00
DR2-CL-09-264, Clearance	\$0.00	\$3,000.00	\$0.00
DR2-DT-09-260, Downtown Facades	\$0.00	\$0.00	\$0.00
DR2ER Administration, Emergency Homeowner Repair	\$0.00	\$31,250.00	\$21,378.04
DR2ER Projects, Emergency Homeowner Repair Projects	\$0.00	\$435,861.92	\$429,954.08
DR2FA-09-001, Emergency Flood Assistance	\$0.00	\$650,000.00	\$307,953.48
DR2H Administration, Affordable Rental Housing Administration	\$0.00	\$180,262.00	\$177,862.00
DR2H Projects, Affordable Rental Housing	\$0.00	\$50,647,346.80	\$43,780,018.90
DR2HB Administration, Flood Plain Buyout Administration	\$6,000.00	\$192,574.45	\$40,425.35
DR2HB Projects, Flood Plain Buyout	\$49,488.22	\$2,726,823.55	\$1,691,299.79
DR2OR Administration, Owner Occupied Rehabilitation	\$0.00	\$949,074.08	\$519,708.93
DR2OR Projects, Owner Occupied Rehabilitation	\$0.00	\$17,576,270.96	\$10,841,933.98

DR2SC Administration, Stellar Projects Administration	\$0.00	\$133,289.00	\$27,450.00
DR2SC Projects, Stellar Projects	\$0.00	\$8,593,925.78	\$1,054,402.48
DT- Downtown Revitalization, DOWNTOWN REVITALIATION	\$423,348.70	\$3,395,840.71	\$2,879,754.41
ED-Economic Development, Economic Development	\$75,125.00	\$18,474,880.59	\$17,473,651.26
EHDP-009-001, Emergency Housing Disaster Planning	\$0.00	\$1,500,000.00	\$1,500,000.00
ES - Emergency Services, EMERGENCY SERVICES	\$0.00	\$2,786,129.94	\$2,786,129.94
FF - Flexible Fund, FLEXIBLE FUND	\$213,655.73	\$29,522,973.00	\$21,785,268.71
PB-14-001, Storm Sewer Improvements	\$0.00	\$0.00	\$0.00
SP - Wastewater/Drinking Water, SMALL PROJECT	\$0.00	\$34,004,460.67	\$34,004,460.67
ST - Stormwater, STORMWATER IMPROVEMENTS	\$0.00	\$57,985,696.98	\$57,185,593.16
Town of Chalmers, DR2-09-095	\$0.00	\$995,000.00	\$0.00
WD - Waterway Debris, WATERWAY DEBRIS	\$0.00	\$2,095,377.56	\$2,095,377.56
WW - Wastewater and Drinking Water, WASTEWATER AND	\$0.00	\$92,211,787.93	\$92,211,787.93



## Activities

**Project # / Title:** CL - Clearance / CLEARANCE AND DEMOLITION

**Grantee Activity Number:** DR2-CL-09-246A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

11/29/2012

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

05/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lafayette

Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$294,015.68	\$436,753.18
<b>Program Funds Drawdown</b>	\$294,015.68	\$436,753.18
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$294,015.68	\$436,753.18
Lafayette	\$294,015.68	\$436,753.18
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Lafayette will use grant funds to demolish and clear a site of five parcels which contains dilapidated garages/warehouses on the east parcel of the site. This former coal yard poses a threat to the health and safety of the community due to its failing structural integrity and VOC contamination. The project will include clearing of excess vegetation, demolition of existing structures, excavation of existing soil, and ground water treatment to prepare the area for possible redevelopment and promote the economic recovery of the area.

**Location Description:**

One South Street, Lafayette, Indiana 47901

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/Mod%	
	14749	13033	57910	47.97

LMI%:	47.97
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2-CL-09-261A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

05/15/2014

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

11/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pike County

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$279,000.00
<b>Total Budget</b>	\$0.00	\$279,000.00
<b>Total Obligated</b>	\$279,000.00	\$279,000.00
<b>Total Funds Drawdown</b>	\$138,911.16	\$138,911.16
<b>Program Funds Drawdown</b>	\$138,911.16	\$138,911.16
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$138,911.16	\$138,911.16
Pike County	\$138,911.16	\$138,911.16
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of an abandoned gas station and car wash.

**Location Description:**

1812 E. Main Street, Petersburg, Indiana 47567-1522

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total Low/Mod%	
	625	599	2435	50.27

LMI%:	50.27
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2-CL-09-262A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

06/05/2014

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

12/31/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Boonville, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$250,000.00	\$250,000.00
<b>Total Funds Drawdown</b>	\$81,000.00	\$90,000.00
<b>Program Funds Drawdown</b>	\$81,000.00	\$90,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$90,000.00	\$90,000.00
Boonville, City of	\$90,000.00	\$90,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of three interconnected, adjacent and dilapidated buildings located on the south side of the City's historic downtown square.

**Location Description:**

130, 132 and 134 W. Locust Street, Boonville, Indiana 47601-1520

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/3



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1674	1442	6780	45.96

LMI%:	45.96
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** PB-CL-14-002A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Clearance

**Projected Start Date:**

08/25/2014

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

CLEARANCE AND DEMOLITION

**Projected End Date:**

02/28/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Evansville, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$208,000.00
<b>Total Budget</b>	\$0.00	\$208,000.00
<b>Total Obligated</b>	\$208,000.00	\$208,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$208,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$208,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project funds will be used for the demolition and clearance of the blighted Haynie's Corner Drug Store building, located at 1022 SE Second Street.

This project will serve as a replacement project for the non-compliant Global Blade Technology (GBT) job creation project.

**Location Description:**

1022 SE Second Street, Evansville, Indiana 47713-1300

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total Low/Mod%	
	33058	24624	116203	49.64

LMI%:		49.64
-------	--	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: CL - Competitive Clearance / Clearance and Demolition**

**Grantee Activity Number: DR2-CL-09-252A**

**Activity Title: Clearance**

### Activity Category:

Clearance and Demolition

### Project Number:

CL - Competitive Clearance

### Projected Start Date:

09/27/2013

### Benefit Type:

Area Benefit (Survey)

### National Objective:

Slums and Blight

### Activity Status:

Completed

### Project Title:

Clearance and Demolition

### Projected End Date:

03/31/2016

### Completed Activity Actual End Date:

### Responsible Organization:

Lawrence County

## Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2015

N/A

To Date

\$124,700.00



<b>Total Budget</b>	(\$134,800.00)	\$124,700.00
<b>Total Obligated</b>	(\$134,800.00)	\$124,700.00
<b>Total Funds Drawdown</b>	\$0.00	\$124,700.00
<b>Program Funds Drawdown</b>	\$0.00	\$124,700.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$124,700.00
Lawrence County	\$0.00	\$124,700.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of the deteriorated Court Annex building.

**Location Description:**

1410 I Street, Bedford, Indiana.

**Activity Progress Narrative:**

Activity complete. Monitored for compliance and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1

**Beneficiaries Performance Measures**

# of Persons	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod%
# of Persons	0	6402	13768	46.50

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2-CL-09-254A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Competitive Clearance

**Projected Start Date:**

01/31/2014

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

Clearance and Demolition

**Projected End Date:**

07/31/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mellott, Town of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$79,794.00
<b>Total Budget</b>	(\$16,146.00)	\$79,794.00
<b>Total Obligated</b>	(\$16,146.00)	\$79,794.00
<b>Total Funds Drawdown</b>	\$0.00	\$79,794.00
<b>Program Funds Drawdown</b>	\$0.00	\$79,794.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$79,794.00
Mellott, Town of	\$0.00	\$79,794.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of a three story building in the Town of Mellott. This property is located at 139 Main Street.

**Location Description:**

139 E. Main Street, Mellott, IN 47958-8017

**Activity Progress Narrative:**

Activity complete. The project has been monitored for compliance and closed.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	1/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	40	73	228	49.56

LMI%:	49.56
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2-CL-09-255A

**Activity Title:** Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

CL - Competitive Clearance

**Projected Start Date:**

10/23/2013

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

Clearance and Demolition

**Projected End Date:**

04/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Sunman, Town of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$190,000.00
<b>Total Budget</b>	\$0.00	\$190,000.00
<b>Total Obligated</b>	\$0.00	\$190,000.00
<b>Total Funds Drawdown</b>	\$37,750.00	\$107,310.00
<b>Program Funds Drawdown</b>	\$37,750.00	\$107,310.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$37,750.00	\$107,310.00
Sunman, Town of	\$37,750.00	\$107,310.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the demolition and clearance of an abandoned school building located on the main thoroughfare through Sunman. This property is located at 323 North Meridian Street.

**Location Description:**

323 N. Meridian Street, Sunman, Indiana 47041

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total Low/Mod%
	191	188	767 49.41

LMI%:	49.41
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: DL - Dams/Levees / Dam and Levee Improvements**

**Grantee Activity Number: DR2-DL-09-249A**

**Activity Title: Levee System Evaluation**

### Activity Category:

Planning

### Activity Status:

Under Way

### Project Number:

DL - Dams/Levees

### Project Title:

Dam and Levee Improvements

### Projected Start Date:

08/12/2013

### Projected End Date:

02/28/2016

### Benefit Type:

Area Benefit (Survey)

### Completed Activity Actual End Date:

### National Objective:

Low/Mod

### Responsible Organization:

City of Rushville

## Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2015

N/A

To Date

\$115,875.00



<b>Total Budget</b>	\$0.00	\$115,875.00
<b>Total Obligated</b>	\$0.00	\$115,875.00
<b>Total Funds Drawdown</b>	\$38,787.31	\$115,875.00
<b>Program Funds Drawdown</b>	\$38,787.31	\$115,875.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$38,787.31	\$115,875.00
City of Rushville	\$38,787.31	\$115,875.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Grant funds will be used for the development of a Levee System Evaluation. The intent of this project is to determine whether or not the existing levee system can be accredited in accordance with Federal Regulations. The levee protects the residential and downtown areas of the city.

### Location Description:

Rushville, Indiana

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1

### Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method		
	Low	Mod	Total Low/Mod%
# of Persons	0	156	229 68.12

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2-DL-09-257A

**Activity Title:** Levee Restoration

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

DL - Dams/Levees

**Projected Start Date:**

02/28/2014

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Dam and Levee Improvements

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cannelton

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$527,500.00
<b>Total Budget</b>	\$0.00	\$527,500.00
<b>Total Obligated</b>	\$527,500.00	\$527,500.00
<b>Total Funds Drawdown</b>	\$200,636.00	\$200,636.00
<b>Program Funds Drawdown</b>	\$200,636.00	\$200,636.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$200,636.00	\$200,636.00
Cannelton	\$200,636.00	\$200,636.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Grant funds will be used for the replacement of five (5) relief wells adjacent to the earthen levee portion of the flood protection system.

**Location Description:**

Project is located to the North West of Herzeele Street and adjacent to 534 Dodge Street, along the earthen levee, Cannelton, IN 47520-1014

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1
<b>Activity funds eligible for DREF (Ike)</b>	0	0/460000



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total Low/Mod%
	420	224	1183 54.44

LMI%:	54.44
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title:** DR2-09-Admin / State Admin

**Grantee Activity Number:** DR2-09-Admin-A

**Activity Title:** State Admin

### Activity Category:

Administration

### Activity Status:

Under Way

### Project Number:

DR2-09-Admin

### Project Title:

State Admin

### Projected Start Date:

02/01/2009

### Projected End Date:

12/31/2012

### Benefit Type:

N/A

### Completed Activity Actual End Date:

### National Objective:

N/A

### Responsible Organization:

State of Indiana

## Overall

Total Projected Budget from All Sources

## Jan 1 thru Mar 31, 2015

N/A

## To Date

\$6,047,196.00



<b>Total Budget</b>	(\$499,999.00)	\$6,047,196.00
<b>Total Obligated</b>	(\$499,999.00)	\$6,047,196.00
<b>Total Funds Drawdown</b>	\$49,202.57	\$1,808,452.81
<b>Program Funds Drawdown</b>	\$49,202.57	\$1,808,452.81
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$47,765.09	\$1,807,015.33
State of Indiana	\$47,765.09	\$1,807,015.33
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General State Admin

**Location Description:**

State of Indiana

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2-09-Admin-B

**Activity Title:** IHCDA Admin

**Activity Category:**

Administration

**Project Number:**

DR2-09-Admin

**Projected Start Date:**

02/01/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

State Admin

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$1,370,957.00

**Total Budget**

\$750,000.00

\$1,370,957.00

**Total Obligated**

\$750,000.00

\$1,370,957.00

**Total Funds Drawdown**

\$0.00

\$620,957.00

**Program Funds Drawdown**

\$0.00

\$620,957.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$620,957.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

IHCDA Disaster 2 Admin

**Location Description:**

State of Indiana

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR2H Projects / Affordable Rental Housing

**Grantee Activity Number:** DR2H-012-004A - New Harborview LP

**Activity Title:** Rehabilitation - (Olyinger) New Harborview LP

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

DR2H Projects

**Project Title:**

Affordable Rental Housing

**Projected Start Date:**

08/23/2012

**Projected End Date:**

12/01/2014

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

New Harborview LP

**Program Income Account:**

New Harborview LP

### Overall

	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$847,476.00
Total Budget	\$70,000.00	\$847,476.00
Total Obligated	\$70,000.00	\$847,476.00
Total Funds Drawdown	\$403,862.85	\$787,734.21
Program Funds Drawdown	\$0.00	\$136,838.36
Program Income Drawdown	\$403,862.85	\$650,895.85
Program Income Received	\$0.00	\$650,895.85
Total Funds Expended	\$0.00	\$314,982.36



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition and Rehabilitation of Affordable Housing

**Location Description:**

Aurora, Dearborn County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/28
# of Multifamily Units	0	0/28

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/8	0/28	0
# Renter Households	0	0	0	0/20	0/8	0/28	0

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2H-012-004B - New Harborview LP  
**Activity Title:** Relocation - (Olyinger) New Harborview LP

**Activity Category:**  
 Relocation payments and assistance

**Activity Status:**  
 Under Way

**Project Number:**  
 DR2H Projects

**Project Title:**  
 Affordable Rental Housing

**Projected Start Date:**  
 08/23/2012

**Projected End Date:**  
 12/01/2014

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 New Harborview LP

**Program Income Account:**  
 New Harborview LP

Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000.00
<b>Total Budget</b>	(\$70,000.00)	\$5,000.00
<b>Total Obligated</b>	(\$70,000.00)	\$5,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Relocation payments and assistance

**Location Description:**  
 Aurora, Dearborn County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/8	0/28	0
# Renter Households	0	0	0	0/20	0/8	0/28	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2H-012-014B - Broadway Plaza  
**Activity Title:** New Construction - Broadway Plaza

**Activity Category:**  
Affordable Rental Housing

**Project Number:**  
DR2H Projects

**Projected Start Date:**  
07/03/2013

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Low/Mod

**Program Income Account:**  
747 Broadway Plaza 1 LLC

**Activity Status:**  
Under Way

**Project Title:**  
Affordable Rental Housing

**Projected End Date:**  
05/15/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
747 Broadway Plaza 1 LLC

Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,500,000.00
<b>Total Budget</b>	\$0.00	\$1,500,000.00
<b>Total Obligated</b>	\$0.00	\$1,500,000.00
<b>Total Funds Drawdown</b>	\$271,848.50	\$1,328,654.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$271,848.50	\$1,328,654.00
<b>Program Income Received</b>	\$0.00	\$1,328,654.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
New construction of affordable rental units.

**Location Description:**  
Gary, Lake County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	0/18
<b># of Multifamily Units</b>	0	0/18



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/18	0/0	0/18	0
# Renter Households	0	0	0	0/18	0/0	0/18	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2HL-014-002B - 16 Park LP  
**Activity Title:** New Construction - 16 Park LP

**Activity Category:**

Affordable Rental Housing

**Project Number:**

DR2H Projects

**Projected Start Date:**

02/04/2015

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Program Income Account:**

16 Park LP

**Activity Status:**

Completed

**Project Title:**

Affordable Rental Housing

**Projected End Date:**

08/04/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

16 Park LP

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000,000.00
<b>Total Budget</b>	\$3,000,000.00	\$3,000,000.00
<b>Total Obligated</b>	\$3,000,000.00	\$3,000,000.00
<b>Total Funds Drawdown</b>	\$3,000,000.00	\$3,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$3,000,000.00	\$3,000,000.00
<b>Program Income Received</b>	\$3,000,000.00	\$3,000,000.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
16 Park LP	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Affordable Rental Housing

**Location Description:**

City of Indianapolis, Marion County, IN

**Activity Progress Narrative:**

Project is completed.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	30	30/1

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	30	30/30
# of Multifamily Units	30	30/30

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	29	1	30	29/29	1/1	30/30	100.00
# Renter Households	29	1	30	29/29	1/1	30/30	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: DR2HB Administration / Flood Plain Buyout Administration**

**Grantee Activity Number: DR2HB-011-001A - City of Jeffersonville**  
**Activity Title: Administration - City of Jeffersonville**

**Activity Category:**

Administration

**Project Number:**

DR2HB Administration

**Projected Start Date:**

01/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Flood Plain Buyout Administration

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jeffersonville, City of

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Jan 1 thru Mar 31, 2015**

N/A

(\$78,474.65)

(\$78,474.65)

\$0.00

**To Date**

\$18,425.35

\$18,425.35

\$18,425.35

\$18,425.35



<b>Program Funds Drawdown</b>	\$0.00	\$18,425.35
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$18,425.35
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local administration

**Location Description:**

City of Jeffersonville, Clark County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** DR2HB-011-009A - City of Jasper

**Activity Title:** Administraton - City of Jasper

**Activitiy Category:**

Administration

**Project Number:**

DR2HB Administration

**Projected Start Date:**

12/13/2012

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Flood Plain Buyout Administration

**Projected End Date:**

06/27/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jasper, City of

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$27,229.00
<b>Total Budget</b>	\$0.00	\$27,229.00
<b>Total Obligated</b>	\$0.00	\$27,229.00
<b>Total Funds Drawdown</b>	\$6,000.00	\$22,000.00
<b>Program Funds Drawdown</b>	\$6,000.00	\$22,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Jasper, Dubois County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR2HB Projects / Flood Plain Buyout

**Grantee Activity Number:** DR2HB-011-001B - City of Jeffersonville

**Activity Title:** Homeowner Buy Out - City of Jeffersonville

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

DR2HB Projects

**Projected Start Date:**

01/01/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Flood Plain Buyout

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jeffersonville, City of

### Overall

	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$864,186.82
Total Budget	(\$44,813.18)	\$864,186.82
Total Obligated	(\$44,813.18)	\$864,186.82
Total Funds Drawdown	\$0.00	\$864,186.82
Program Funds Drawdown	\$0.00	\$864,186.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$839,427.54



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition - buyout of residential properties

**Location Description:**

City of Jeffersonville, Clark County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/9

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/9
# of Singlefamily Units	0	0/9

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/4	0/5	0/9	0
# Owner Households	0	0	0	0/4	0/5	0/9	0

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>DR2HB-011-002B - Town of Remington</b>
<b>Activity Title:</b>	<b>Homeowner Buy Out - Town of Remington</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Project Number:**  
DR2HB Projects

**Projected Start Date:**  
07/28/2011

**Benefit Type:**

**Activity Status:**  
Completed

**Project Title:**  
Flood Plain Buyout

**Projected End Date:**  
06/30/2014

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Remington, Town of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$238,850.00
<b>Total Budget</b>	(\$164,640.65)	\$238,850.00
<b>Total Obligated</b>	(\$164,640.65)	\$238,850.00
<b>Total Funds Drawdown</b>	\$0.00	\$238,850.00
<b>Program Funds Drawdown</b>	\$0.00	\$238,850.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$238,850.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Acquisition - buyout of residential properties

**Location Description:**  
Town of Remington, Jasper County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4
<b># of Parcels acquired voluntarily</b>	0	0/4



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2HB-011-003B - Town of DeMotte  
**Activity Title:** Homeowner Buy Out - Town of DeMotte

**Activity Category:**  
 Acquisition - buyout of residential properties  
**Project Number:**  
 DR2HB Projects  
**Projected Start Date:**  
 02/06/2012  
**Benefit Type:**

**Activity Status:**  
 Completed  
**Project Title:**  
 Flood Plain Buyout  
**Projected End Date:**  
 12/31/2012  
**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Town of DeMotte

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$192,150.51
<b>Total Budget</b>	(\$69,982.99)	\$192,150.51
<b>Total Obligated</b>	(\$69,982.99)	\$192,150.51
<b>Total Funds Drawdown</b>	\$0.00	\$192,150.51
<b>Program Funds Drawdown</b>	\$0.00	\$192,150.51
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$192,150.51
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**  
 Acquisition - buyout of residential properties

**Location Description:**  
 Town of DeMotte, Jasper County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/2
<b># of Parcels acquired voluntarily</b>	0	0/2



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>DR2HB-011-006B- Vanderburgh County</b>
<b>Activity Title:</b>	<b>Homeowner Buy Out - Vanderburgh County</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Project Number:**  
DR2HB Projects

**Projected Start Date:**  
02/28/2013

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Flood Plain Buyout

**Projected End Date:**  
08/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Vanderburgh County

Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$81,127.88
<b>Total Budget</b>	(\$270,364.52)	\$81,127.88
<b>Total Obligated</b>	(\$270,364.52)	\$81,127.88
<b>Total Funds Drawdown</b>	\$0.00	\$81,127.88
<b>Program Funds Drawdown</b>	\$0.00	\$81,127.88
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$81,127.88
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Homeowner Buy out

**Location Description:**

Vanderburgh County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	0/2
<b># of Parcels acquired voluntarily</b>	0	0/2



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/2	0/2	0
# Owner Households	0	0	0	0/0	0/2	0/2	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2HB-011-009B - City of Jasper  
**Activity Title:** Homeowner Buy Out - City of Jasper

**Activity Category:**  
 Acquisition - buyout of residential properties  
**Project Number:**  
 DR2HB Projects  
**Projected Start Date:**  
 12/13/2012  
**Benefit Type:**

**Activity Status:**  
 Under Way  
**Project Title:**  
 Flood Plain Buyout  
**Projected End Date:**  
 06/27/2014  
**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Jasper, City of

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$517,355.00
Total Budget	\$0.00	\$517,355.00
Total Obligated	\$0.00	\$517,355.00
Total Funds Drawdown	\$49,488.22	\$190,913.95
Program Funds Drawdown	\$49,488.22	\$190,913.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$141,425.73
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Acquisition - buyout of residential properties

**Location Description:**  
 City of Jasper, Dubois County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR2OR Administration / Owner Occupied Rehabilitation

**Grantee Activity Number:** DR2OR-012-007A - City of Loogootee

**Activity Title:** Administration - City of Loogootee

**Activity Category:**

Administration

**Activity Status:**

Completed

**Project Number:**

DR2OR Administration

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected Start Date:**

03/11/2013

**Projected End Date:**

12/31/2014

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Loogootee

**Program Income Account:**

City of Loogootee

### Overall

	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,988.00
Total Budget	\$0.00	\$6,988.00
Total Obligated	\$0.00	\$6,988.00
Total Funds Drawdown	\$1,371.95	\$6,988.00
Program Funds Drawdown	\$0.00	\$4,477.87
Program Income Drawdown	\$1,371.95	\$2,510.13
Program Income Received	\$0.00	\$2,510.13
Total Funds Expended	\$0.00	\$2,439.82



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Loogootee, Martin County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-012-008A - Vincennes

**Activity Title:** Administraton - Vincennes

**Activitiy Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

05/05/2013

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

City of Vincennes

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Vincennes, City of

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$19,360.00
<b>Total Budget</b>	(\$140.00)	\$19,360.00
<b>Total Obligated</b>	(\$140.00)	\$19,360.00
<b>Total Funds Drawdown</b>	\$4,820.66	\$15,113.91
<b>Program Funds Drawdown</b>	\$0.00	\$4,017.03
<b>Program Income Drawdown</b>	\$4,820.66	\$11,096.88
<b>Program Income Received</b>	\$0.00	\$11,096.88
<b>Total Funds Expended</b>	\$0.00	\$4,017.03

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Vincennes, Knox County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2OR-012-010A - City of Bedford

**Activity Title:** Administration - City of Bedford

**Activity Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

04/01/2013

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

City of Bedford

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Bedford, City of2

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$15,000.00
<b>Total Budget</b>	\$0.00	\$15,000.00
<b>Total Obligated</b>	\$0.00	\$15,000.00
<b>Total Funds Drawdown</b>	\$6,024.86	\$6,024.86
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$6,024.86	\$6,024.86
<b>Program Income Received</b>	\$0.00	\$6,024.86
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Bedford, Lawrence County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2OR-013-002A- LifeTime Housing</b>
<b>Activity Title:</b>	<b>Administration-LifeTime Housing Group</b>

**Activity Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

10/21/2013

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

LifetTime Housing Group

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

02/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Life Time Housing Group Inc

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$34,325.00
<b>Total Budget</b>	\$0.00	\$34,325.00
<b>Total Obligated</b>	\$0.00	\$34,325.00
<b>Total Funds Drawdown</b>	\$4,687.14	\$29,992.39
<b>Program Funds Drawdown</b>	\$0.00	\$8,626.42
<b>Program Income Drawdown</b>	\$4,687.14	\$21,365.97
<b>Program Income Received</b>	\$0.00	\$21,365.97
<b>Total Funds Expended</b>	\$0.00	\$8,626.42
Life Time Housing Group Inc	\$0.00	\$8,626.42
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administation costs for Life Time Housing Group

**Location Description:**

Dillsboro, Indiana

**Activity Progress Narrative:**

Project is complete. Waiting on final monitoring.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2OR-013-009A - City of Huntington  
**Activity Title:** Administraton - City of Huntington

**Activitiy Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

05/10/2013

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

City of Huntington

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

03/26/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Huntington

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$28,800.00
<b>Total Budget</b>	\$0.00	\$28,800.00
<b>Total Obligated</b>	\$0.00	\$28,800.00
<b>Total Funds Drawdown</b>	\$7,121.39	\$19,847.65
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$7,121.39	\$19,847.65
<b>Program Income Received</b>	\$0.00	\$19,847.65
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Huntington, Huntington County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-013-010A - City of Linton

**Activity Title:** Administration - City of Linton

**Activity Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

09/13/2013

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

City of Linton

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

06/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Linton

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$14,000.00
<b>Total Budget</b>	\$0.00	\$14,000.00
<b>Total Obligated</b>	\$0.00	\$14,000.00
<b>Total Funds Drawdown</b>	\$2,788.35	\$5,620.71
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$2,788.35	\$5,620.71
<b>Program Income Received</b>	\$0.00	\$5,620.71
<b>Total Funds Expended</b>	\$0.00	\$0.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Local Administraton

**Location Description:**

Linton, Greene County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2OR-013-011A - City of Connersville  
**Activity Title:** Administration - City of Connersville

**Activity Category:**

Administration

**Project Number:**

DR2OR Administration

**Projected Start Date:**

02/27/2014

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

City of Connersville

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation Administration

**Projected End Date:**

10/23/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Connersville

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$0.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$10,000.00
<b>Total Funds Drawdown</b>	\$2,500.00	\$2,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$2,500.00	\$2,500.00
<b>Program Income Received</b>	\$0.00	\$2,500.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Connersville, Fayette County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR2OR Projects / Owner Occupied Rehabilitation

**Grantee Activity Number:** DR2OR-012-004B- CAPWI

**Activity Title:** Rehabilitation- CAPWI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Completed

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

05/20/2013

**Projected End Date:**

08/30/2014

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Community Action Program Inc of Western IN

**Program Income Account:**

CAPWI

### Overall

	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$286,000.00
Total Budget	\$0.00	\$286,000.00
Total Obligated	\$0.00	\$286,000.00
Total Funds Drawdown	\$5,000.00	\$286,000.00
Program Funds Drawdown	\$0.00	\$111,708.02
Program Income Drawdown	\$5,000.00	\$174,291.98
Program Income Received	\$0.00	\$174,291.98
Total Funds Expended	\$0.00	\$268,809.48



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation costs for COWI

**Location Description:**

Covington, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Singlefamily Units	0	0/6

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/6	0/0	0/6	0
# Owner Households	0	0	0	0/6	0/0	0/6	0

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-012-007B - City of Loogootee  
**Activity Title:** Rehabilitation - City of Loogootee

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way  
**Project Title:**  
 Owner Occupied Rehabilitation

**Project Number:**  
 DR2OR Projects  
**Projected Start Date:**  
 03/11/2013

**Projected End Date:**  
 12/31/2014

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 City of Loogootee

**Program Income Account:**  
 City of Loogootee

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$132,467.00
Total Budget	\$0.00	\$132,467.00
Total Obligated	\$0.00	\$132,467.00
Total Funds Drawdown	\$3,721.71	\$132,467.00
Program Funds Drawdown	\$0.00	\$55,154.97
Program Income Drawdown	\$3,721.71	\$77,312.03
Program Income Received	\$0.00	\$77,312.03
Total Funds Expended	\$0.00	\$120,563.41
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Owner Occupied Rehab

**Location Description:**  
 City of Loogootee, Martin County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/7
# of Singlefamily Units	0	8/7



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/4	2/3	8/7	100.00
# Owner Households	0	0	0	6/4	2/3	8/7	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-012-008B - Vincennes

**Activity Title:** Rehabilitation - Vincennes

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

05/05/2013

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Program Income Account:**

City of Vincennes

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Vincennes, City of

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$372,640.00
<b>Total Budget</b>	(\$6,860.00)	\$372,640.00
<b>Total Obligated</b>	(\$6,860.00)	\$372,640.00
<b>Total Funds Drawdown</b>	\$36,901.11	\$359,000.29
<b>Program Funds Drawdown</b>	\$0.00	\$9,525.59
<b>Program Income Drawdown</b>	\$36,901.11	\$349,474.70
<b>Program Income Received</b>	\$0.00	\$349,474.70
<b>Total Funds Expended</b>	\$0.00	\$160,166.11
Vincennes, City of	\$0.00	\$160,166.11
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Owner Occupied Rehabilitation

**Location Description:**

City of Vincennes, Knox County, IN

**Activity Progress Narrative:**

project completed. Waiting on final monitoring

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	20	20/15
<b># of Singlefamily Units</b>	20	20/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	12	8	20	12/10	8/5	20/15	100.00
# Owner Households	12	8	20	12/10	8/5	20/15	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-012-010B - City of Bedford

**Activity Title:** Rehabilitation - City of Bedford

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

04/01/2013

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Program Income Account:**

City of Bedford

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Bedford, City of2

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$285,000.00
<b>Total Budget</b>	\$0.00	\$285,000.00
<b>Total Obligated</b>	\$0.00	\$285,000.00
<b>Total Funds Drawdown</b>	\$51,190.32	\$51,190.32
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$51,190.32	\$51,190.32
<b>Program Income Received</b>	\$0.00	\$51,190.32
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Bedford, Lawrence County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/15
<b># of Singlefamily Units</b>	0	0/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/9	0/6	0/15	0
# Owner Households	0	0	0	0/9	0/6	0/15	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-012-012B - LaCasa Inc

**Activity Title:** Rehabilitation - LaCasa Inc

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

06/11/2013

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Program Income Account:**

LaCasa Inc

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

LaCasa Inc

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$384,000.00
<b>Total Budget</b>	\$0.00	\$384,000.00
<b>Total Obligated</b>	\$0.00	\$384,000.00
<b>Total Funds Drawdown</b>	\$36,450.15	\$66,658.90
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$36,450.15	\$66,658.90
<b>Program Income Received</b>	\$0.00	\$66,658.90
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Elkhart County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/20
<b># of Singlefamily Units</b>	0	0/20



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/8	0/12	0/20	0
# Owner Households	0	0	0	0/8	0/12	0/20	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-013-001B - City of Decatur

**Activity Title:** Rehabilitation - City of Decatur

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

06/28/2013

**Projected End Date:**

02/19/2015

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Decatur

**Program Income Account:**

City of Decatur

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$338,700.00
<b>Total Budget</b>	\$0.00	\$338,700.00
<b>Total Obligated</b>	\$0.00	\$338,700.00
<b>Total Funds Drawdown</b>	\$48,524.51	\$119,012.06
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$48,524.51	\$119,012.06
<b>Program Income Received</b>	\$0.00	\$119,012.06
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Owner occupied rehabilitation

**Location Description:**

City of Decatur, Adams County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/14
<b># of Singlefamily Units</b>	0	0/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/8	0/6	0/14	0
# Owner Households	0	0	0	0/8	0/6	0/14	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** DR2OR-013-002B- LifeTime Housing Group  
**Activity Title:** Rehabilitation-LifeTime Housing Group

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

10/21/2013

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Program Income Account:**

LifetTime Housing Group

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

02/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Life Time Housing Group Inc

Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$265,675.00
<b>Total Budget</b>	\$0.00	\$265,675.00
<b>Total Obligated</b>	\$0.00	\$265,675.00
<b>Total Funds Drawdown</b>	\$9,861.56	\$235,263.76
<b>Program Funds Drawdown</b>	\$0.00	\$13,988.04
<b>Program Income Drawdown</b>	\$9,861.56	\$221,275.72
<b>Program Income Received</b>	\$0.00	\$221,275.72
<b>Total Funds Expended</b>	\$0.00	\$13,988.04
Life Time Housing Group Inc	\$0.00	\$13,988.04
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation costs- Life Time Housing Group

**Location Description:**

Dillsboro, IN

**Activity Progress Narrative:**

Project complete. Waiting on final monitoring.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	15	15/10
<b># of Singlefamily Units</b>	15	15/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	8	7	15	8/10	7/0	15/10	100.00
# Owner Households	8	7	15	8/10	7/0	15/10	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-013-003B - REAL Services Inc  
**Activity Title:** Rehabilitation - REAL Services Inc

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 DR2OR Projects

**Project Title:**  
 Owner Occupied Rehabilitation

**Projected Start Date:**  
 06/27/2013

**Projected End Date:**  
 08/19/2015

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 REAL Services Inc

**Program Income Account:**  
 REAL Services Inc

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$345,000.00
Total Budget	\$0.00	\$345,000.00
Total Obligated	\$0.00	\$345,000.00
Total Funds Drawdown	\$48,165.02	\$170,456.19
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$48,165.02	\$170,456.19
Program Income Received	\$0.00	\$170,456.19
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 St Joseph County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/28
# of Singlefamily Units	0	0/28



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/8	0/28	0
# Owner Households	0	0	0	0/20	0/8	0/28	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-013-004B - City of Aurora

**Activity Title:** Rehabilitation- City of Aurora

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

10/21/2013

**Projected End Date:**

02/19/2015

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Aurora

**Program Income Account:**

City of Aurora

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$304,200.00
<b>Total Budget</b>	\$500.00	\$304,200.00
<b>Total Obligated</b>	\$500.00	\$304,200.00
<b>Total Funds Drawdown</b>	\$36,199.00	\$231,425.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$36,199.00	\$231,425.00
<b>Program Income Received</b>	\$0.00	\$231,425.00
<b>Total Funds Expended</b>	\$0.00	\$58,542.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

REHAB COSTS FOR THE CITY OF AURORA

**Location Description:**

CITY OF AURORA, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/14
<b># of Singlefamily Units</b>	0	0/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/14	0/0	0/14	0
# Owner Households	0	0	0	0/14	0/0	0/14	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-013-005B - Interlocal CAP

**Activity Title:** Rehabilitation - Interlocal CAP

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

06/28/2013

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Program Income Account:**

Interlocal CAP

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

02/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Interlocal Community Action Program Inc

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$189,360.00
<b>Total Budget</b>	\$0.00	\$189,360.00
<b>Total Obligated</b>	\$0.00	\$189,360.00
<b>Total Funds Drawdown</b>	\$69,542.99	\$185,741.41
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$69,542.99	\$185,741.41
<b>Program Income Received</b>	\$0.00	\$185,741.41
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Town of Hope, Bartholomew, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/14
<b># of Singlefamily Units</b>	0	0/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/7	0/7	0/14	0
# Owner Households	0	0	0	0/7	0/7	0/14	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** DR2OR-013-006B - Housing Partnerships Inc  
**Activity Title:** Rehabilitation - Housing Partnerships Inc

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

03/13/2013

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Program Income Account:**

Housing Partnerships Inc

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

09/26/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Housing Partnerships Inc

Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$202,500.00
<b>Total Budget</b>	\$0.00	\$202,500.00
<b>Total Obligated</b>	\$0.00	\$202,500.00
<b>Total Funds Drawdown</b>	\$9,200.00	\$9,200.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$9,200.00	\$9,200.00
<b>Program Income Received</b>	\$0.00	\$9,200.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Columbus, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/15
# of Singlefamily Units	0	0/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/5	0/15	0
# Owner Households	0	0	0	0/10	0/5	0/15	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-013-007B - City of Greencastle  
**Activity Title:** Rehabilitation - City of Greencastle

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 DR2OR Projects

**Project Title:**  
 Owner Occupied Rehabilitation

**Projected Start Date:**  
 07/02/2013

**Projected End Date:**  
 02/19/2015

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Greencastle, City of

**Program Income Account:**  
 City of Greencastle

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$289,500.00
<b>Total Budget</b>	\$1,000.00	\$289,500.00
<b>Total Obligated</b>	\$1,000.00	\$289,500.00
<b>Total Funds Drawdown</b>	\$47,546.50	\$194,787.50
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$47,546.50	\$194,787.50
<b>Program Income Received</b>	\$0.00	\$194,787.50
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 City of Greencastle, Putnam County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/13
<b># of Singlefamily Units</b>	0	0/13



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	0/10	0/13	0
# Owner Households	0	0	0	0/3	0/10	0/13	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** DR2OR-013-008B - CAPWI

**Activity Title:** Rehabilitation - CAPWI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

06/28/2013

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Program Income Account:**

CAPWI

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

03/26/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Action Program Inc of Western IN

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$250,000.00
<b>Total Funds Drawdown</b>	\$87,315.01	\$205,597.98
<b>Program Funds Drawdown</b>	\$0.00	\$67,284.24
<b>Program Income Drawdown</b>	\$87,315.01	\$138,313.74
<b>Program Income Received</b>	\$0.00	\$138,313.74
<b>Total Funds Expended</b>	\$0.00	\$67,284.24
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

Fountain and Montgomery Counties, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/10
<b># of Singlefamily Units</b>	0	0/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** DR2OR-013-009B - City of Huntington

**Activity Title:** Rehabilitation - City of Huntington

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

DR2OR Projects

**Project Title:**

Owner Occupied Rehabilitation

**Projected Start Date:**

05/10/2013

**Projected End Date:**

03/26/2015

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Huntington

**Program Income Account:**

City of Huntington

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$290,700.00
<b>Total Budget</b>	\$0.00	\$290,700.00
<b>Total Obligated</b>	\$0.00	\$290,700.00
<b>Total Funds Drawdown</b>	\$85,135.73	\$110,038.33
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$85,135.73	\$110,038.33
<b>Program Income Received</b>	\$0.00	\$110,038.33
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Huntington, Huntington County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/15
<b># of Singlefamily Units</b>	0	0/15



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/4	0/11	0/15	0
# Owner Households	0	0	0	0/4	0/11	0/15	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2OR-013-010B - City of Linton

**Activity Title:** Rehabilitation - City of Linton

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

09/13/2013

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Program Income Account:**

City of Linton

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

06/19/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Linton

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$285,000.00
<b>Total Budget</b>	\$0.00	\$285,000.00
<b>Total Obligated</b>	\$0.00	\$285,000.00
<b>Total Funds Drawdown</b>	\$59,293.38	\$59,293.38
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$59,293.38	\$59,293.38
<b>Program Income Received</b>	\$0.00	\$59,293.38
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Linton, Greene County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/14
<b># of Singlefamily Units</b>	0	0/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/8	0/6	0/14	0
# Owner Households	0	0	0	0/8	0/6	0/14	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** DR2OR-013-011B - City of Connersville  
**Activity Title:** Rehabilitation - City of Connersville

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way  
**Project Title:**  
 Owner Occupied Rehabilitation

**Project Number:**  
 DR2OR Projects  
**Projected Start Date:**  
 02/27/2014

**Projected End Date:**  
 10/23/2015

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 City of Connersville

**Program Income Account:**  
 City of Connersville

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$340,000.00
<b>Total Budget</b>	\$0.00	\$340,000.00
<b>Total Obligated</b>	\$0.00	\$340,000.00
<b>Total Funds Drawdown</b>	\$40,989.25	\$56,589.25
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$40,989.25	\$56,589.25
<b>Program Income Received</b>	\$0.00	\$56,589.25
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of residential structures

**Location Description:**  
 City of Connersville, Fayette County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/14
<b># of Singlefamily Units</b>	0	0/14



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/8	0/6	0/14	0
# Owner Households	0	0	0	0/8	0/6	0/14	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** DR2OR-013-013B - City of Columbus

**Activity Title:** Rehabilitation - City of Columbus

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR2OR Projects

**Projected Start Date:**

02/28/2014

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Program Income Account:**

City of Columbus

**Activity Status:**

Under Way

**Project Title:**

Owner Occupied Rehabilitation

**Projected End Date:**

10/23/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbus

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$251,500.00
<b>Total Budget</b>	\$0.00	\$251,500.00
<b>Total Obligated</b>	\$0.00	\$251,500.00
<b>Total Funds Drawdown</b>	\$82,050.00	\$82,050.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$82,050.00	\$82,050.00
<b>Program Income Received</b>	\$0.00	\$82,050.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation/reconstruction of residential structures

**Location Description:**

City of Columbus, Bartholomew County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/16
<b># of Singlefamily Units</b>	0	0/16



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/8	0/8	0/16	0
# Owner Households	0	0	0	0/8	0/8	0/16	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: DR2SC Administration / Stellar Projects Administration

**Grantee Activity Number:** DR2SC-012-001A - City of Delphi

**Activity Title:** Administration - City of Delphi

**Activity Category:**

Administration

**Project Number:**

DR2SC Administration

**Projected Start Date:**

09/30/2012

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

City of Delphi

**Activity Status:**

Under Way

**Project Title:**

Stellar Projects Administration

**Projected End Date:**

03/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Delphi, City of

### Overall

	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$10,000.00
<b>Total Budget</b>	\$0.00	\$10,000.00
<b>Total Obligated</b>	\$0.00	\$10,000.00
<b>Total Funds Drawdown</b>	\$5,000.00	\$5,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$5,000.00	\$5,000.00
<b>Program Income Received</b>	\$0.00	\$5,000.00



**Total Funds Expended** \$0.00 \$0.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Local Administration

**Location Description:**

City of Delphi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: DR2SC Projects / Stellar Projects**

**Grantee Activity Number: DR2SC-012-001B - City of Delphi**

**Activity Title: Rehabilitation - City of Delphi**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

DR2SC Projects

**Project Title:**

Stellar Projects

**Projected Start Date:**

**Projected End Date:**



09/30/2012

03/30/2014

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Delphi, City of

**Program Income Account:**

City of Delphi

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$240,000.00
Total Budget	\$0.00	\$240,000.00
Total Obligated	\$0.00	\$240,000.00
Total Funds Drawdown	\$28,780.96	\$201,122.66
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$28,780.96	\$201,122.66
Program Income Received	\$0.00	\$201,122.66
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Rehabilitation

**Location Description:**

City of Delphi

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Singlefamily Units	0	0/20

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/15	0/5	0/20	0
# Owner Households	0	0	0	0/15	0/5	0/20	0

**Activity Locations**

No Activity Locations found.



## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2SC-012-002B - City of Delphi  
**Activity Title:** Rehab/New Constr Public Facility - City of Delphi

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities

**Activity Status:**  
 Under Way

**Project Number:**  
 DR2SC Projects

**Project Title:**  
 Stellar Projects

**Projected Start Date:**  
 11/15/2012

**Projected End Date:**  
 06/30/2015

**Benefit Type:**  
 Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Delphi, City of

**Program Income Account:**  
 City of Delphi

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,545,926.00
Total Budget	\$0.00	\$1,545,926.00
Total Obligated	\$0.00	\$1,545,926.00
Total Funds Drawdown	\$329,504.64	\$872,719.04
Program Funds Drawdown	\$0.00	\$464,901.00
Program Income Drawdown	\$329,504.64	\$407,818.04
Program Income Received	\$0.00	\$407,818.04
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Rehabilitation/reconstruction of public facilities

**Location Description:**  
 City of Delphi, Carroll County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>DR2SC-012-003 - City of Princeton</b>
<b>Activity Title:</b>	<b>Acquisition/Rehab Public Facility - Princeton</b>

**Activity Category:**  
Acquisition, construction, reconstruction of public facilities

**Activity Status:**  
Under Way

**Project Number:**  
DR2SC Projects

**Project Title:**  
Stellar Projects

**Projected Start Date:**  
02/28/2013

**Projected End Date:**  
08/28/2014

**Benefit Type:**  
Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
City of Princeton

**Program Income Account:**  
City of Princeton

Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,359,859.00
<b>Total Budget</b>	\$0.00	\$3,359,859.00
<b>Total Obligated</b>	\$0.00	\$3,359,859.00
<b>Total Funds Drawdown</b>	\$418,674.35	\$2,206,994.91
<b>Program Funds Drawdown</b>	\$0.00	\$119,310.00
<b>Program Income Drawdown</b>	\$418,674.35	\$2,087,684.91
<b>Program Income Received</b>	\$0.00	\$2,087,684.91
<b>Total Funds Expended</b>	\$0.00	\$978,961.58
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Acquisition, construction, reconstruction of public facilities

**Location Description:**  
City of Princeton, Gibson County, IN

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	0/1
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total Low/Mod%
	2241	1735	7682 51.76

LMI%:	51.76
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: DT- Downtown Revitalization / DOWNTOWN REVITALIATION**

**Grantee Activity Number: DR2-DT-09-260A**

**Activity Title: Downtown Façades**

### Activity Category:

Rehabilitation/reconstruction of a public improvement

### Activity Status:

Under Way

### Project Number:

DT- Downtown Revitalization

### Project Title:

DOWNTOWN REVITALIATION

### Projected Start Date:

08/07/2014

### Projected End Date:

04/30/2017

### Benefit Type:

Area Benefit (Census)

### Completed Activity Actual End Date:

### National Objective:

Slums and Blight

### Responsible Organization:

Delphi, City of

## Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2015

N/A

To Date

\$939,435.00



<b>Total Budget</b>	\$0.00	\$939,435.00
<b>Total Obligated</b>	\$939,435.00	\$939,435.00
<b>Total Funds Drawdown</b>	\$423,348.70	\$423,348.70
<b>Program Funds Drawdown</b>	\$423,348.70	\$423,348.70
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$423,348.70	\$423,348.70
Delphi, City of	\$423,348.70	\$423,348.70
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Grant funds will be used to renovate the façades of 34-36 buildings in the City of Delphi. The buildings are located in the downtown business district, which is listed on the National Register of Historic Places.

### Location Description:

Delphi, IN 46923  
 108 S. Market, 102 W. Main, 104 W. Main, 110-112 W. Main, 114-116 W. Main, 118-120 W. Main, 122 W. Main, 124 W. Main, 202 W. Main, 204-206 W. Main, 210 W. Main, 106 E. Main, 108-110 E. Main, 107-109 E. Main, 111 E. Main, 112 E. Main, 113-115 E. Main, 114-116 E. Main, 117-119 E. Main, 118-120 E. Main, 124 E. Main, 101 S. Washington, 103 S. Washington, 111 S. Washington, 119-121 S. Washington, 207 S. Washington, 209-211 S. Washington, 215 S. Washington, 120 N. Washington, 103 W. Franklin, 109 W. Franklin, 111 W. Franklin, 113-115 W. Franklin, 114 E. Franklin, 101 W. Franklin, 110 E. Franklin

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

#### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%
# of Persons	0	0	2842 0.00

LMI%:	48.31
-------	-------

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources**

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: ED-Economic Development / Economic Development**

**Grantee Activity Number: DR2-ED-09-065A**

**Activity Title: local administration**

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

ED-Economic Development

**Project Title:**

Economic Development

**Projected Start Date:**

11/05/2009

**Projected End Date:**

05/31/2011

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Portland, City of

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$22,500.00

**Total Budget**

\$0.00

\$22,500.00

**Total Obligated**

(\$22,500.00)

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$22,500.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Local administration of a special economic development project to create jobs.

**Location Description:**

321 N. Meridian  
Portland, IN 47371

**Activity Progress Narrative:**



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-ED-09-065B  
**Activity Title:** economic development

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

ED-Economic Development

**Projected Start Date:**

11/05/2009

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

05/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Portland, City of

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$715,324.33
Total Budget	\$0.00	\$715,324.33
Total Obligated	(\$715,324.33)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$715,324.33
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Special economic development activity (equipment purchase) to create permanent full-time jobs.

**Location Description:**

Geesman Industries  
 Portland, IN 47371

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/26	0/50	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2-ED-09-075A

**Activity Title:** job retention

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

ED-Economic Development

**Projected Start Date:**

01/20/2010

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Economic Development

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Floyd County

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$170,000.00
<b>Total Budget</b>	\$0.00	\$170,000.00
<b>Total Obligated</b>	(\$9,000.00)	\$161,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$161,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$161,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$9,000.00)	\$161,000.00
Floyd County	(\$9,000.00)	\$161,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The company will use grant funds to purchase capital equipment which will allow then to retain 16 current workers and add 1 additional full-time person. The company manufactures trusses and will expand into wood etching.

**Location Description:**

Youtsey Management LLC  
PO Box 1  
Georgetown, Indiana 47122

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	1/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	1/1	1/1	100.00
# of Permanent Jobs Retained	0	0	0	0/0	11/11	16/16	68.75

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	12/11	17/17	70.59

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>DR2-ED-09-084A</b>
<b>Activity Title:</b>	<b>local administration</b>

**Activity Category:**

Administration

**Project Number:**

ED-Economic Development

**Projected Start Date:**

03/18/2010

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

10/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Indianapolis, City of

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$60,500.00
<b>Total Budget</b>	\$0.00	\$60,500.00
<b>Total Obligated</b>	\$0.00	\$60,500.00
<b>Total Funds Drawdown</b>	\$10,125.00	\$50,375.00
<b>Program Funds Drawdown</b>	\$10,125.00	\$50,375.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,125.00	\$50,375.00
Indianapolis, City of	\$10,125.00	\$50,375.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local administration of of a CDBG economic development project.

**Location Description:**

200 East Washington Street  
Indianapolis, IN 46204

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DR2-ED-09-211A</b>
<b>Activity Title:</b>	<b>Local Administration</b>

**Activity Category:**

Administration

**Project Number:**

ED-Economic Development

**Projected Start Date:**

04/08/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

10/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Whitley County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,875.00
<b>Total Budget</b>	\$0.00	\$7,875.00
<b>Total Obligated</b>	\$0.00	\$7,875.00
<b>Total Funds Drawdown</b>	\$7,875.00	\$7,875.00
<b>Program Funds Drawdown</b>	\$7,875.00	\$7,875.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$7,875.00	\$7,875.00
Whitley County	\$7,875.00	\$7,875.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

local administration of an economic development project

**Location Description:**

Beumer Consulting  
 PO Box 219  
 Farmland, IN 47340

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2-ED-09-211B

**Activity Title:** Job Creation

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

ED-Economic Development

**Projected Start Date:**

04/08/2011

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

10/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Whitley County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$187,125.00
<b>Total Budget</b>	\$0.00	\$187,125.00
<b>Total Obligated</b>	\$0.00	\$187,125.00
<b>Total Funds Drawdown</b>	\$57,125.00	\$187,125.00
<b>Program Funds Drawdown</b>	\$57,125.00	\$187,125.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$57,125.00	\$187,125.00
Whitley County	\$57,125.00	\$187,125.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Fort Wayne Metals Research Products Corporation is a leading manufacturer of high-quality precision wire, strands and cables, and component assemblies for medical devices. Whitley County will use grant funds to assist the company to purchase furnaces, saws and water-jet cutters and test equipment as they expand their business to Whitley County. Fort Wayne Metals will create 30 jobs of which a minimum will be taken by low-to-moderate income persons and contribute to the overall economic recovery of the disaster affected area.

**Location Description:**

Fort Wayne Metals Research Products Corporation  
Whitley County Indiana

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/16	0/30	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	5/16	14/30	35.71

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** DR2-ED-09-218A

**Activity Title:** Administration

**Activity Category:**

Administration

**Project Number:**

ED-Economic Development

**Projected Start Date:**

08/31/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Evansville, City of

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,000.00
<b>Total Budget</b>	\$0.00	\$8,000.00
<b>Total Obligated</b>	(\$8,000.00)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Local administration of a CDBG Disaster Recovery project

**Location Description:**

One N.W. Martin Luther King Blvd., Room 302  
Evansville, IN 47708

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-ED-09-218B

**Activity Title:** Job creation

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

ED-Economic Development

**Projected Start Date:**

08/31/2011

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Evansville, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$200,000.00
<b>Total Budget</b>	\$0.00	\$200,000.00
<b>Total Obligated</b>	(\$200,000.00)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$200,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Evansville will use grant funds to assist GBT (Global Trade Technology) to purchase equipment, retain one job and create 37. Grant funds will be used to purchase a 15' crane. The company is investing over \$3,000,000 in setting up production.

**Location Description:**

5401 N. Hwy. 41  
Evansville, IN 47711

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/20	0/37	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/1	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	6/20	12/38	50.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title:** FF - Flexible Fund / FLEXIBLE FUND

**Grantee Activity Number:** A192-11-DR2-MOU-004

**Activity Title:** IN Floodplain Information Portal

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

FF - Flexible Fund

**Project Title:**

FLEXIBLE FUND

**Projected Start Date:**

02/19/2011

**Projected End Date:**

12/31/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

State of Indiana

Overall

Jan 1 thru Mar 31, 2015

To Date



<b>Total Projected Budget from All Sources</b>	N/A	\$310,035.00
<b>Total Budget</b>	\$0.00	\$310,035.00
<b>Total Obligated</b>	\$0.00	\$310,035.00
<b>Total Funds Drawdown</b>	\$22,910.20	\$192,491.69
<b>Program Funds Drawdown</b>	\$22,910.20	\$192,491.69
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$73,635.44
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	0/310035

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** A192-11-DR2-PSC-002 (b)  
**Activity Title:** Flood Inundation Mapping

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

05/09/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,168,000.00
<b>Total Budget</b>	(\$232,000.00)	\$1,168,000.00
<b>Total Obligated</b>	(\$82,000.00)	\$1,168,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$450,964.00
<b>Program Funds Drawdown</b>	\$0.00	\$450,964.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$798,544.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/1250000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>A192-11-DR2-PSC-002 (c)</b>
<b>Activity Title:</b>	<b>Fluvial Erosion Hazard Mapping</b>

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

03/29/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,400,000.00
Total Budget	\$310,000.00	\$1,400,000.00
Total Obligated	\$630,000.00	\$1,400,000.00
Total Funds Drawdown	\$0.00	\$846,947.00
Program Funds Drawdown	\$0.00	\$846,947.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$499,367.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/1090000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** A192-11-DR2-PSC-002 (d)  
**Activity Title:** Flood Inundation Mapping

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

05/09/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$478,000.00
Total Budget	\$0.00	\$478,000.00
Total Obligated	\$478,000.00	\$478,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Development of a Flood Alert System for Columbus, Indiana for the purpose of mitigation activity to develop a flood alert and monitoring system for Columbus, Indiana that is focused on Haw Creek.

**Location Description:**

Columbus, Indiana

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>A192-11-DR2-PSC-003</b>
<b>Activity Title:</b>	<b>Fluvial Erosion Hazard Mapping</b>

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

03/29/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,622,685.00
Total Budget	\$0.00	\$1,622,685.00
Total Obligated	\$0.00	\$1,622,685.00
Total Funds Drawdown	\$90,252.12	\$1,302,675.00
Program Funds Drawdown	\$90,252.12	\$1,302,675.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$90,252.12	\$1,302,675.00
State of Indiana	\$90,252.12	\$1,302,675.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/891685



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** A192-11-DR2-PSC-005

**Activity Title:** Flood Inundation Mapping

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

05/09/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$260,000.00
<b>Total Budget</b>	\$0.00	\$260,000.00
<b>Total Obligated</b>	\$0.00	\$260,000.00
<b>Total Funds Drawdown</b>	\$26,594.51	\$152,146.14
<b>Program Funds Drawdown</b>	\$26,594.51	\$152,146.14
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$26,594.51	\$152,146.14
State of Indiana	\$26,594.51	\$152,146.14
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/200000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** A192-11-DR2-PSC-101A

**Activity Title:** Levee Identification

**Activity Category:**

Planning

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

01/01/2013

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Indiana

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$849,300.00
<b>Total Budget</b>	\$0.00	\$849,300.00
<b>Total Obligated</b>	\$0.00	\$849,300.00
<b>Total Funds Drawdown</b>	\$73,898.90	\$583,746.02
<b>Program Funds Drawdown</b>	\$73,898.90	\$583,746.02
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$73,898.90	\$583,746.02
State of Indiana	\$73,898.90	\$583,746.02
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The purposes of the planning activity are: to identify and map uncertified manmade structures that constrict the floodplain; identify the infrastructure at risk behind these levees; to provide education and outreach including reports and maps to local jurisdictions; and to provide Homeland Security, Federal Emergency Management Agency and U.S. Army Corps of Engineers information for use in ongoing planning programs.

**Location Description:**

Indiana University  
310 S. Fess Ave.  
Bloomington, Indiana 47401

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Plans or Planning Products</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total Low/Mod%	
	1256367	1128845	5902164	40.41

LMI%:	40.41
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>DR2-FF-09-210A</b>
<b>Activity Title:</b>	<b>grant administration</b>

**Activity Category:**

Administration

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

03/30/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Speedway, Town of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$145,000.00
<b>Total Budget</b>	\$0.00	\$145,000.00
<b>Total Obligated</b>	\$0.00	\$145,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$145,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$145,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$145,000.00
Speedway, Town of	\$0.00	\$145,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

local administration of a storm sewer project

**Location Description:**

Kenna Consulting and Management Group  
6321 S.East Street  
Indianapolis, 46227

**Activity Progress Narrative:**

Activity complete. Project has been monitored for compliance and closed.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2-FF-09-210B

**Activity Title:** storm sewers

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

03/30/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Speedway, Town of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,555,000.00
<b>Total Budget</b>	\$0.00	\$5,555,000.00
<b>Total Obligated</b>	\$0.00	\$5,555,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,555,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,555,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,555,000.00
Speedway, Town of	\$0.00	\$5,555,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project is the separation of a combined sewer which is needed because approximately 50 to 60 times a year the sewers are overwhelmed by incoming rainwater or melting snow that results in flooding in homes and businesses in the area. The Town is under an Agreed Order with the Indiana Department of Environmental Management and must correct the water quality issues by 2012. The Town of Speedway will use grant funds to install approximately 22,000 feet of storm sewer and new inlets and manholes. This will eliminate flooding in homes and businesses and contribute to the economic recovery of the disaster affected area.

**Location Description:**

Central downtown area between 10th Street and 16th Street and along the east and west sides of Main Street

**Activity Progress Narrative:**

Activity complete. Project has been monitored for compliance and closed.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b>Activity funds eligible for DREF (Ike</b>	3610750	3610750/36107



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	7313	13687	53.43

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** DR2-FF-09-247A

**Activity Title:** Activity Delivery

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

12/20/2012

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

05/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gibson County2

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$13,000.00
<b>Total Budget</b>	\$0.00	\$13,000.00
<b>Total Obligated</b>	\$0.00	\$13,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$13,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$13,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$13,000.00
Gibson County2	\$0.00	\$13,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activity Delivery of CDBG Funded Project.

**Location Description:**

225 North Hart Street, Courthouse Annex North, Princeton, Indiana 47670

**Activity Progress Narrative:**

Activity complete. The project has been monitored for compliance and closed.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** DR2-FF-09-247B

**Activity Title:** Aquisition

**Activitiy Category:**

Acquisition - general

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

12/12/2012

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

05/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gibson County2

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$9,500.00
<b>Total Budget</b>	\$0.00	\$9,500.00
<b>Total Obligated</b>	\$0.00	\$9,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$9,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$9,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$9,500.00
Gibson County2	\$0.00	\$9,500.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Gibson County will use grant funds to construct a proposed 5,760 square feet single story fire department on an 1.27 vacant acre area outside the White River flood plain. The project will include convenient and quick access location on SR 56, 4 drive-through apparatus bays, office space, restrooms with showers, ADA accessibility requirements, and a location which can allow for additional expansion. With construction of this new Fire Department the county hopes to create a fire station that meets ADA safety requirements and avoid flooding events similar to DR-1766.

**Location Description:**

300 South Main to 500 South Main Street and 400. South Oak to 800 South Oak Street, Town of Hazleton, Indiana 47640.

**Activity Progress Narrative:**

Activity complete. The project has been monitored for compliance and closed.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	1/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	942	1820	51.76

LMI%:	
-------	--

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** DR2-FF-09-247C

**Activity Title:** Fire Station

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

FF - Flexible Fund

**Projected Start Date:**

12/12/2012

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

FLEXIBLE FUND

**Projected End Date:**

05/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gibson County2

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$377,500.00
<b>Total Budget</b>	\$0.00	\$377,500.00
<b>Total Obligated</b>	\$0.00	\$377,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$377,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$377,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$377,500.00
Gibson County2	\$0.00	\$377,500.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Gibson County will use grant funds to construct a proposed 5,760 square feet single story fire department on an 1.27 vacant acre area outside the White River flood plain. The project will include convenient and quick access location on SR 56, 4 drive-through apparatus bays, office space, restrooms with showers, ADA accessibility requirements, and a location which can allow for additional expansion. With construction of this new Fire Department the county hopes to create a fire station that meets ADA safety requirements and avoid flooding events similar to DR-1766.

**Location Description:**

300 South Main to 500 South Main Street and 400 South Oak Street to 800 South Oak Street. Hazleton, Gibson County, Indiana 47640

**Activity Progress Narrative:**

Activity complete. The project has been monitored for compliance and closed.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	1	1/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total Low/Mod%
	92	51	290 49.31

LMI%:	49.31
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: ST - Stormwater / STORMWATER IMPROVEMENTS

<b>Grantee Activity Number:</b>	<b>PB-ST-14-001A</b>
<b>Activity Title:</b>	<b>Storm Drainage System</b>

**Activity Category:**  
Rehabilitation/reconstruction of a public improvement

**Activity Status:**  
Under Way

**Project Number:**  
ST - Stormwater

**Project Title:**  
STORMWATER IMPROVEMENTS

**Projected Start Date:**  
07/16/2014

**Projected End Date:**  
01/31/2017

**Benefit Type:**  
Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Portland, City of

**Overall**  
**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**  
N/A

**To Date**  
\$737,825.00



<b>Total Budget</b>	\$0.00	\$737,825.00
<b>Total Obligated</b>	\$737,825.00	\$737,825.00
<b>Total Funds Drawdown</b>	\$0.00	\$737,824.33
<b>Program Funds Drawdown</b>	\$0.00	\$737,824.33
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project funds will be used for the installation of new storm sewers in seven select areas of the NW portion of Portland. The new storm sewers will remove the storm water from the combined sewer system in the select areas and convey the storm water to the City’s existing storm sewer system.

**Location Description:**

- Select areas of the NW portion of Portland, IN.
- Grand Street from Main Street to Race Street
  - Race Street from Park Street to Williams Street
  - Arch Street from Park Street to Western Street
  - High Street from Grand Street to Alexander Street
  - Alexander Street from Walnut Street to Main Street
  - Williams Street from Walnut Street to Main Street
  - Western Avenue from Walnut Street to High Street

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Survey Method**

	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	
<b># of Persons</b>	0	221	304	72.70

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

