

SCHEDULE A - HVAC			Contractor:			
PeopleSoft Dept ID:		55781/55740	Address:			
Property:		Spring Mill State Park & Inn	Phone/Fax:			
Address:		3333 St. Rd. 60 E, PO Box 376, Mitchell, IN 47446	Contact name:			
Phone/Fax:		812-849-3534	Email:			
Property Mgr.:		Mark Young				
Email:		myoung@dnr.in.gov				
Contractor Note: Please improve the accuracy of this equipment list as you progress through the year.						
Qty of Devices	Location Building or Area	Location Inside	Description	Manufacturer	Identification	Other Info
1 HRU 5	Inn	Northside of building - E	VRV Emerion	Daikin	REYQ144AAYDA	
1 HRU 4	Inn	Northside of building - E	VRV Emerion	Daikin	REYQ192AAYDA	
1 HRU 1	Inn	Northside of building - E	VRV Emerion	Daikin	REYQ192AAYDA	
1 HRU 6	Inn	Northside of building - Exterior	VRV Emerion	Daikin	REYQ216AAYDA	
					a) REYQ216AAYDA	
					b) REYQ216AAYDA	
2 HRU 2 & 3	Inn	Northside of building - Exterior	VRV Emerion	Daikin	REYQ240AAYDA	
1 HRU 7	Inn	Northside of building - Exterior	VRV Emerion	Daikin	REYQ360AAYDA	
					a) REYQ192AAYDA	
					b) REYQ168AAYDA	
1 HPU 8	Inn	Northside of building - Exterior	VRV 4X	Daikin	RXYQ312XAYDA	
					a) RXYQ168XAYDA	
					b) RXYQ144XAYDA	
1	Inn		4 port branch box	Daikin	BS4Q4TAVJ	
2	Inn		6 port branch box	Daikin	BSF6Q54TVJ	
2	Inn		8 port branch box	Daikin	BSF8Q54TVJ	
5	Inn		10 port branch box	Daikin	BSF10Q54TAVJ	
3	Inn		12 port branch box	Daikin	BS12Q54TAVJ	
1	Inn		0.5 Ton wall mounted unit	Daikin	FXAQ07PVJU	
36	Inn		0.75 Ton wall mounted unit	Daikin	FXAQ09PVJU	
36	Inn		1 Ton wall mounted unit	Daikin	FXAQ12PVJU	
5	Inn		1.5 Ton wall mounted unit	Daikin	FXAQ18PVJU	
2	Inn		0.5 Ton one way cassette	Daikin	FXEQ07PVJU	
7	Inn		1 Ton one way cassette	Daikin	FXEQ12PVJU	
1	Inn		0.75 Ton Vista 2x2 cassette	Daikin	FXZQ09TBVJU	
1	Inn		2.5 Ton Round flow sensing cassette	Daikin	FXFQ30TVJU	
1	Inn		1.0 Ton Ceiling suspended unit	Daikin	FXHQ12MVJU	
3	Inn		8.0 Ton Concealed Ceiling Unit	Daikin	FXMQ96MVJU	
4	Inn		2.0 Ton Concealed Floor Standing Unit	Daikin	FXNQ24MVJU9	
1	Inn		1.5 Ton MSP Concealed ducted unit	Daikin	FXSQ18TAVJU	
2	Inn		2.0 Ton MSP Concealed ducted unit	Daikin	FXSQ24TAVJU	
3	Inn		3.0 Ton MSP Concealed ducted unit	Daikin	FXSQ36TAVJU	
1	Inn		4.0 Ton MSP Concealed ducted unit	Daikin	FXSQ48TAVJU	
1	Inn		4.5 Ton MSP Concealed ducted unit	Daikin	FXSQ54TBVJU	
105	Inn		Wall controllers	Daikin	MADOKA	
1	Inn	AHU-245	AHU integration kit Control box	Daikin	EKEQMBA V3-US	
1	Inn	AHU-245	AHU integration kit Expansion valve	Daikin	EKEXV	
1 AHU 245	Inn	Basement NW corner/ Pool Mech.	AHU	Daikin	CAH017GHAC	
2	Inn	Mechanical Room	Gas Fired Boilers	P-K Thermific	N2500-MFD	
					Ser. #GY38-23-43435	
					Ser. #GY38-23-43436	
1	Inn	Mechanical Room	Expansion Tank	Grundfos	GNLA-300	
2	Inn	Mechanical Room Boiler Pump 1&2	Hydronic Pump	Grundfos	Magna3 100-120 GF 230V	
1	Inn	Mechanical Room Doas 1	Hydronic Pump	Grundfos	Magna3 40-120 GF 230V	
1	Inn	Mechanical Room Doas 2	Hydronic Pump	Grundfos	Magna3 32-100 GF 115/230V	
1	Inn	Mechanical Room Doas 3	Hydronic Pump	Grundfos	Magna3 32-120 GF 115/230V	

1	Inn	Mechanical Room Doas 4	Hydronic Pump	Grundfos	Magna3 65-150 GF 230V	
2	Inn	Mechanical Room AHU 245 and 145	Hydronic Pump	Grundfos	Magna3 40-120 GF 230V	
1 AHU-145	Inn	Basement NW corner/ Pool Mech.	AHU	Seresco	NE-214-NS-I-G3NT5452W2E3AN3H	
1	Inn	Northside of building - Exterior	Fluid Cooler	Seresco	NG-V-12-EUHS1-V	
Doas 1	Inn	4th floor East Attic	AHU	AAON	H3-CRB-3-0-162C-12H	
Doas 1	Inn	Northside of building - Exterior	Condensing Unit	AAON	CFA-015-B-A-3-DJ00N	
Doas 2	Inn	5th floor Attic	AHU	AAON	H3-BLB-3-0-161C-12H	
Doas 2	Inn	Northside of building - Exterior	Condensing Unit	AAON	CFA-007-A-A-3-DJ00H	
Doas 3	Inn	4th floor West Attic	AHU	AAON	H3-BRB-3-0-141D-12H	
Doas 3	Inn	Northside of building - Exterior	Condensing Unit	AAON	CFA-003-A-A-3-DJ00H	
Doas 4	Inn	Basement SW corner	AHU	AAON	V3-ELB-3-0-162C-12H	
Doas 4	Inn	West side of building-E	Condensing Unit	AAON	CFA-050-D-A-3-GJ00L	
20	Inn		High output wall heaters	Q Mark	SSAR1802	
14	Inn		Horizontal/Vertical Unit Heaters	Q Mark	MUH0571	
2	Inn		Draft Barrier Convection Heaters	Q Mark	SLQDB04	
2	Inn		Draft Barrier Convection Heaters	Q Mark	SLQDB06	
4	Inn		Draft Barrier Convection Heaters	Q Mark	SLQDB10	
1 EF-1	Inn	Laundry Room	Direct Drive Centrifugal inline fan	Greenheck	SQ-90-VG1X-QD	
1 EF-2	Inn	Laundry Room	Mixed Flow Direct Drive	Greenheck	QEID-12-300-100-M50-X	
1 EF-3	Inn	1st Floor Hallway Ceiling	Ceiling	Greenheck	SP-B200	
1 KEF-1	Inn	4th floor West Attic	Mixed Flow Fan	Greenheck	QEI-22-300-75-G	
1	Inn	Mechanical Room	Mixing Valve	Lawler	Model 803	
4	Inn	Boiler Room	130 gal. water heaters	AO Smith	BTH-199 300 S# 2308132987209, S# 2231130476690, S# 2330135085274, S#2308132975377	
4	Inn	Mechanical Room	4.5 gallon	Watts	PLT-12-M1	
1	Inn	3rd floor East Wing Ice Machine	3/4" backflow	Zurn/Wilkens	M# 375XL/Ser. AJAW8873	
1	Inn	Kitchen	1/2" backflow	Zurn/Wilkens	M# 375 XL/Ser. AJAI0468	
2	Inn	Laundry Room	2" backflow	Zurn/Wilkens	M# 375XL/Ser. AKE8753 Ser. AKE8765	
1	Inn	Mech. Room Boiler Makeup	1" backflow	Zurn/Wilkens	M# 375XL/Ser. AJAE9363	
1	Inn	1st floor East Wing	3/4" backflow	Zurn/Wilkens	M# 375XL/Ser. AJAV9547	
1	Inn	2nd floor East Wing Ice Machine	3/4" backflow	Zurn/Wilkens	M# 375XL/Ser. AJAW8859	
1	Inn	Boiler Room	Water Softner	Aqua Systems, System, Timer, Resin Tanks	Model:2900NT14DXSF1500HL Serial: 180130223369	Both tanks have same #
1	Inn	Dry Goods Room	Ptac unit			